

TL COPY



Building Design Authority (P) Ltd

in joint Venture with

B.N. Consultancy Pvt. Ltd and

PLUSH Engineering & architects (P) Ltd Kathmandu.

Monthly Progress Report

Regional Urban Development Project (RUDP)

Project Implementation Unit

Biratnagar, Nepal



February 2019

Biratnagar Metropolitan City (BMC), Nepal

Table of Contents

EXECUTIVE SUMMARY	I
1. PROJECT DESCRIPTION	5
1.1. INTRODUCTION/BACKGROUND	5
2. CONTRACT DATA: - RUDP/ICB/BRT/2	6
3. SUMMARY OF PROGRESS STATUS OF ALL MAJOR COMPONENTS	7
3.1. SUB PROJECT COMPONENTS	8
3.1.1. SEWER LINES	8
3.1.2. STORM WATER DRAIN	12
3.1.3. ROADS AND LANES	12
3.1.4. ROAD SIDE DRAIN	20
3.2. ENVIRONMENTAL ASPECT	25
3.2.1. BORROW/ QUARRY SITES	25
3.2.2. DISPOSAL OF SPOIL AND CONSTRUCTION WASTE	25
3.2.3. PROVISION AND MAINTENANCE OF TOILETS	25
3.2.4. CRUSHING PLANTS	26
3.2.5. ASPHALT PLANTS AND BATCHING PLANTS	26
3.2.6. OCCUPATIONAL HEALTH AND SAFETY MEASURES	26
3.3. SOCIAL ASPECT	27
3.4. SAFEGUARD/ GESI COMPONENT	27
3.4.1. COMMUNITY AWARENESS:	27
3.4.2. GRIEVANCE REDRESSES MECHANISM:	27
3.4.3. GENDER EQUITY AND SOCIAL INCLUSION (GESI):	27
3.4.4. STATUS OF SOCIAL AND ENVIRONMENTAL SAFEGUARD MEASURES	27
3.4.5. STATUS OF RELOCATION OF SERVICES	28
3.5. FINANCIAL PLAN	28
3.5.1. DISBURSEMENT RECORDS IN CONSTRUCTION	29
4. OBJECTIVES AND SCOPE OF WORKS	29
4.1. OBJECTIVES	29
4.2. SCOPE OF WORKS	29
4.3. ORGANIZATION AND STAFFING	30
4.4. CONSULTANT'S ACTIVITIES IN CONSTRUCTION PHASE	32
5. PROGRESS OF SUB – PROJECT COMPONENTS	34
5.1. CONSTRUCTION MATERIALS	34
5.2. PROGRESS ACHIEVED TILL DATE	34
5.3. KEY EVENTS	35
6. DETAILS OF PRE CAST ACTIVITIES	35
7. CONTRACTOR'S MANPOWER	38
8. CONTRACTOR'S EQUIPMENT	39

9. WORK PLAN FOR THE NEXT MONTH	40
ANNEX-1: PHOTOGRAPHS OF FEBRUARY, 2019	41
ANNEX-2: MINUTES OF MEETING FEBRUARY, 2019	47
ANNEX-3: LABORATORY TEST RESULTS OF FEBRUARY, 2019	48
ANNEX-4: SOCIAL & ENVIRONMENT SAFEGUARD	138
ANNEX-5: S-CURVE	145
ANNEX-6: MASTER PLAN OF RUDP PROJECT	147

EXECUTIVE SUMMARY

This Project Monitoring Report mainly covers the Progress achieved in the component of Regional Urban Development Project (RUDP) in Biratnagar Metropolitan City, Nepal. The information has been provided in the following Chapters are mentioned below:

1. **Introduction/ Background-** It provide brief Account on the Project and its Background stating why, how and when the Project was started in Biratnagar Metropolitan City.
2. **Salient Feature of Contract Package: RUDP/ICB/BRT/2-** It provides brief Account of Contract Data with Major components of works to be carried out.
3. **Sub Project Components-** It provides a brief Account on the various Sectors of the Project component summarizing the respective Progress such as Sewer Line, Storm Water Drain, Road side Drain, Roads and Lanes and Electrification Work if any. This Chapter further covers Environment Mitigation Measures and Social Safeguard measures.
4. **Objective and Scope of the Works-** This Chapter briefly describes the expected output of the Project and Scope of Consultant regarding execution of Work.
5. **Progress of Sub – Project Components-** This Chapter comprises the status of Work stating what kind of works are under Progress and how much Progress has been achieved till date. It further elaborates on the status of actual achievement versus the Targeted achievement till date. Sometimes, the project gets delayed due to unforeseen obstacles which are rampant in the case of Nepal. Such events are also enlisted to clarify the reason for delay in the project.
6. **Details of Pre Cast Activities-** In the urban area, as ongoing projects creates a lot of disturbances and difficulties in the life of the people living in the project area, the work has to be conducted in the speedy manner to finish it as soon as possible. Precast of the project components are the best alternative to overcome this issue and details of precast activities are provided in this chapter.
7. **Contractor's Manpower and Contractor's Equipment-** Chapter 7 and Chapter 8 deal with summary of Manpower and Equipment respectively stating whether Resources owned by the Contractor are sufficient for the execution of Contract.

1. PROJECT DESCRIPTION

1.1. INTRODUCTION/BACKGROUND

GoN has negotiated loan with Asian Development Bank for the Regional Urban Development Project (RUDP) in Nepal. The RUDP, in the line with ADB's water and urban operation plans, will construct and upgrade urban infrastructure in eight towns in the Terai Region of Nepal, improve operational effectiveness of these eight municipalities. The project will also build institutional capacity of DUDBC for urban planning, project planning and project preparation in order to proactively shape urbanization in Nepal and implement the National Urban development strategy. Biratnagar is one of the eight municipal towns included in the RUDP. The subcomponent of the RUDP covers the construction and improvement of sewerage, drainage and roads and design of Integrated Solid Waste Management System for Biratnagar Municipality. Building Design Authority (P) Ltd (Nepal), B.N. Consultancy Pvt. Ltd and PLUS Engineers & Architects (P) Ltd Kathmandu and have entered for a Contract of Consulting Services with Regional Urban Development Project (RUDP), Project Implementation Unit (PIU), Biratnagar Metropolitan City on 28th October 2017.

Regional Urban Development Project (RUDP) the Department of Urban Development and Building Construction (DUDBC), under the Ministry of Urban Development (MUD) through the Government of Nepal (GoN) has received the loan from Asian Development Bank (ADB) Loan 47252-NEP.

In line with ADB's Strategy 2020 and based on Nepal's fundamental long term needs and on the GoN's priority, the ADB is continuing to support the Government in (i) improving urban infrastructure; improving access to water supply and sanitation (ii) supporting urban environmental improvement (iii) strengthening the operation and management skills of local governments. The Regional Urban Development Project (RUDP) is forward to promote healthy cities by creating healthier urban environments and was formulated under the PPTA 2010.



2. CONTRACT DATA: - RUDP/ICB/BRT/2

General Features	
Name of Project	Regional Urban Development Project(RUDP)
Executing Agency	Government of Nepal,
	Ministry of Urban Development
	Department of Urban Development and Building Construction (DUDBC)
Implementing Agency	Biratnagar Metropolitan City, Biratnagar
Funded By	Asian Development Bank & Government of Nepal
Package	Construction and Completion of Sewerage, Drainage, Road, Footpath and Road furniture works
Contract No.	RUDP/ICB/BRT/2
Location	Biratnagar Metropolitan City, Biratnagar
Consultant	Building Design Authority (P) LTD in Joint Venture With B.N. consultancy Pvt and PLUS Engineers and Architects (P) Ltd Kathmandu.
Date of Sign of Design and Supervision Consulting Service	28th August 2017
Date of Commencement of Design and Supervision Consulting Service	6th September 2017
Date of Completion	5th September 2020
Contractor	ZHONGHENG Construction Group International Engineering Co Ltd. Beijing, China.
Date of Agreement Made	10 th October 2017
Date of Commencement	2 nd November 2017
Date of Completion	1 st November 2019
Contract Amount including PS and VAT	NRs. 2,611,092,249.63
Progress	
Road Rehabilitation (Asphalt)	27.08%
Sewer Line	70.66%
Storm Drain	97.44%
Road Side Drain	84.90%



General Features	
Integrated Solid Waste Management (ISWM) Design	Inception Report as well as Stakeholder's Analysis, Communication Strategy and Consultation Plan for Integrated Solid Waste Management (ISWM) has already been submitted. Due to Socio Environment Problem, Progress of Integrated Solid Waste Management (ISWM) design has been hindered.
Physical Progress up to date	With respect to Revised Work Program-01: Planned : 50.03%, Actual : 50.38%; Lead(+) or Lag(-) by (+) 0.35%
Financial Progress up to date	In Percentage: 39.99%, In Figure: NRs. 1,044,201,086.39 (including VAT and PS)
	In Words: NRs. One Billion Forty Four Millions Two Hundred One Thousand Eighty Six and Thirty Nine Only.

3. SUMMARY OF PROGRESS STATUS OF ALL MAJOR COMPONENTS

S.No	Description	Unit	BoQ Quantity	Progress up to date	Remaining	Progress Status expressed in (%)	Remarks
1	Sewer Line						
a	HDPE/RCC	m	20,082.00	14,190.70	5,891.30	70.66%	
b	Manhole	No.	685.00	464.00	221.00	67.74%	
c	Sewer Inlet	No.	1,010.00	380.00	630.00	37.62%	
d	House Connection	No.	3,784.00	790.00	2,994.00	20.88%	
2	Storm Water Drain						
a	RCC Drain	m	652.80	570.00	15.00	97.44%	Revised Length =585m
b	Piles	No.	132.00	138.00	(6.00)	100.00%	Exceeded



S.No	Description	Unit	BoQ Quantity	Progress up to date	Remaining	Progress Status expressed in (%)	Remarks
3	Road						
a	Subgrade	m	73,860.00	33,060.56	40,799.44	44.76%	
b	Subbase	m	73,860.00	33,060.56	40,799.44	44.76%	
c	Base	m	73,860.00	26,952.02	46,907.98	36.49%	
d	Prime	m	73,860.00	19,998.15	53,861.85	27.08%	
e	Asphalt	m	73,860.00	19,998.15	53,861.85	27.08%	
4	Road Side Drain	m	26,050.00	22,116.19	3,933.81	84.90%	

3.1. SUB PROJECT COMPONENTS

3.1.1. SEWER LINES

Trunk Line T1 & T2 was already completed in STIUEIP (Secondary Town Integrated Urban Environmental Improvement Project). Remaining part of sewer lines in T3 and T4 have been identified and necessary survey and construction works are in progress. T1Line8, T1Line13A, T1Line14B, T1Line 14C, T2Line24F, T2Line25, T3Line6, T3Line7A, T3Line8, T3Line9, T3Line11H, T3Line12, T3Line13G, T3Line13I, T3Line13K, T3Line21A and T3Line22B are in progress. House connection and sewer inlet placement works in R2, R7, R9, R10, R12 and R33 are in progress. For the month of March, we are planning to do sewer line works at T3 Trunk (North to Devkota Chowk), T3Line10, T3Line10E, T3Line10C, T3Line6, T3Line7C and T4, etc.



Table 1: PROPOSED SEWER LINES

S. No.	Description	Unit	Original Quantity
1	Sewerage Pipe Supply and Installation	m	20,082.00
	Reinforced Concrete Pipe laying and jointing		2241.00
	Line T2 (Secondary)	m	206.00
	Line T3 (Trunk)	m	1905.00
	Line T4 (Trunk)	m	130.00
	HDPE laying and jointing	m	17,841.00
	Line T1 (Secondary)	m	1,825.00
	Line T2 (Secondary)	m	3,927.00
	Line T3 (Secondary)	m	9,997.00
	Line T4 (Secondary)	m	2,092.00
2	Manhole (Brick / RCC)	no.	685.00
3	Sewer Inlet	no.	1,010.00
4	House Connection	no.	3,784.00
5	Reinstatement of Roads	km	73.86
6	Road side Drain	Km	26.05
7	Storm Water Drain	m	652.8



Table: - 2 PHYSICAL PROGRESS IN SEWER LINES till date

SN	Description	BoQ		Up to Pre Month		This month		Total to date		Progress %
		Length (m)	Manhole (Nos.)	Length (m)	Manhole (Nos.)	Length (m)	Manhole (Nos.)	Length (m)	Manhole (Nos.)	
Hume Pipe:										
1	Hume pipe (T2)	206.00	6.00	205.00	6.00	-	-	205.00	6.00	
2	Hume pipe (T3)	1,905.00	58.00	292.00	6.00	-	-	292.00	6.00	
3	Hume Pipe (T4)	130.00	4.00	326.00	11.00	-	-	326.00	11.00	
Subtotal in (m)		2,241.00	68.00	823.00	23.00	-	-	823.00	23.00	
HDPE Pipe:										
1	HDPE (T1)	1,825.00	57.00	1,651.50	50.00	91.70	4.00	1,743.20	54.00	
2	HDPE (T2)	3,927.00	147.00	2,996.00	113.00	-	-	2,996.00	113.00	
3	HDPE (T3)	9,997.00	316.00	5,690.10	192.00	1,348.40	39.00	7,038.50	231.00	
4	HDPE (T4)	2,092.00	68.00	769.00	19.00	821.00	24.00	1,590.00	43.00	
Subtotal in (m)		17,841.00	588.00	11,106.60	374.00	2,261.10	67.00	13,367.70	441.00	



SN	Description	BoQ		Up to Pre Month		This month		Total to date		Progress %
		Length (m)	Manhole (Nos.)	Length (m)	Manhole (Nos.)	Length (m)	Manhole (Nos.)	Length (m)	Manhole (Nos.)	
Total		20,082.00	656.00	11,929.60	397.00	2,261.10	67.00	14,190.70	464.00	70.66

SN	Description	BoQ (Nos.)	Up to Pre Month		This month		Total to date		Progress %
1	Sewer inlet	1,010.00		330.00		50.00		380.00	37.62
2	House connection	3,784.00		700.00		90.00		790.00	20.88



3.1.2. STORM WATER DRAIN

The storm water drain CN2, and CN3 has been provisioned in Regional Urban Development Project (RUDP). The Contractor has already completed the works except some minor works at inlet and outlet which have been stopped due to monsoon. The detail of the progress is shown in the table:

Table: 3 PROPOSED and PHYSICAL PROGRESS in STORM WATER DRAINS till date.

S N	Name of Drain	Length in m					Type of Drain	Work Completed				Length of Covered Drain in m	Remarks
		Original	Revised	Progress		Cumulative		Brick		RCC			
				Previous	This Month			m	m³	m	m³		
1	CN2-CN3 (Chyangh Baari Nala)	652.89	585	570	0	570	RCC, closed			570			
2	CN2-CN3 (Chyangh Baari Nala)	132 nos piles	138	138	0	138 nos.						Piling works completed	

3.1.3. ROADS AND LANES

Most of the roads/lanes in Biratnagar are in a poor state due to lack of periodic maintenance, and need improvement where as some of the roads are graveled and would benefit from upgrading. In the areas where drainage and sewerage works are proposed there will be significant impact on the existing roads. The Project has considered on design based on reinstatement, rehabilitation and upgrading of existing roads length 73.86 km. Some of the roads of the project has been completed and some of them are in the process of being upgraded and the summary is presented below.

Table No:-4 PROPOSED and PHYSICAL PROGRESS of pavement works till date

SN	Road Number	Name of Road	Length in m					Work Completed				Remarks
			Original	Revised	Progress		Total	Sub-base	Base	Asphalt	RCC	
					Previous	This Month		m	m	m	m	
1	R42	Bhagwati Marg	218.00	218.00	218.00		218.00	218.00	218.00	123.00		
2	R5	College Road	970.00	970.00	650.00		650.00	650.00	650.00	599.20		Asphalt completed
3	B2	Gauri Shankar Marg	2,777.83	2,777.83	2,152.00		2,152.00	2,152.00	2,152.00	2,152.00	210.00	
4	R65	Satghumti Marg	282.00	320.00	320.00		320.00	320.00				
5	R107		173.00	215.00	215.00		215.00	215.00				
6	R107 a		50.00	50.00	50.00		50.00	50.00				
7	R104	VIP Marg	273.00	273.00	273.00		273.00	273.00	273.00	273.00		Asphalt completed
8	R3A	Madhumara Marg	600.00	600.00	600.00		600.00	600.00	600.00	582.00		Asphalt completed
9	B1	Kanchan Marg	1,172.94	1,173.00	1,173.00		1,173.00	1,173.00	1,106.00	1,106.00		
10	R21	Pratibha Marg	1,320.00	1,320.00	1,120.00	210.00	1,330.00	1,330.00	1,330.00			
11	B3	Keshaliya Marg	1,574.00	1,574.00	1,574.00		1,574.00	1,574.00	1,574.00	1,574.00		
12	S13		1,617.00	1,617.00	1,417.00		1,417.00	1,417.00	1,417.00	1,417.00		Asphalt completed



SN	Road Number	Name of Road	Length in m					Work Completed				Remarks
			Original	Revised	Progress		Total	Sub-base	Base	Asphalt	RCC	
					Previous	This Month		m	m	m	m	
13	R12	Kanchha Dai Marg	1,192.00		837.00	460.00	1,297.00	1,297.00	1,297.00	260.00		
14	Rani site	Rani	4,023.00	4,023.00	2,315.00		2,315.00	2,315.00	1,702.00	1,096.00		
15	R16	Satya Marg	604.00	604.00	604.00		604.00	604.00	604.00	542.10		Asphalt completed
16	R26	Pasang Marg	617.00	654.00	654.00		654.00	654.00	654.00	215.00		
17	R28	Pustakalaya Marg	635.00	635.00	635.00		635.00	635.00	635.00	339.20		
18	R27	Peepal Marg	810.00	810.00	580.00		580.00	580.00	580.00	300.00		
19	R25	Devi Marg	599.00	580.00	580.00		580.00	580.00	580.00	561.70		
20	R24	Prabhat Marg	384.41	380.00	380.00		380.00	380.00	380.00	364.95		Asphalt completed
21	R37	Banglamukhi Marg	420.00	477.00	477.00		477.00	477.00	477.00	200.70		
22	R7	Manakamana Marg	814.00	814.00	242.00	300.00	542.00	542.00	542.00	242.00		
23	R30	Shanti Marg	212.00	212.00	123.10		123.10	123.10	123.10	123.10		Asphalt completed
24	R9	Fadindra Marg	123.00	123.00	119.00		119.00	119.00	119.00	119.00		Asphalt completed
25	S11	Samrat Marg	660.00	660.00	660.00		660.00	660.00	504.60	504.60		



SN	Road Number	Name of Road	Length in m					Work Completed				Remarks
			Original	Revised	Progress		Total	Sub-base	Base	Asphalt	RCC	
					Previous	This Month		m	m	m	m	
26	R22	Amar Marga	373.10	367.65	367.65		367.65	367.65	367.65	367.65		Asphalt completed
27	R29	Shanti Marg	620.00	620.00	403.00		403.00	403.00	403.00	257.70		
28	R36	Gaurav Marg	218.00	218.00	220.00		220.00	220.00				
29	R33	Tarun Marg	285.00	285.00	262.00	18.00	280.00	280.00	280.00			
30	R64	Satya Narayan Marg	121.00	121.00	121.00		121.00	121.00				
31	R8		-	225.00	225.00		225.00	225.00	225.00	225.00		Asphalt completed
32	N36		-	190.00	190.00		190.00	190.00	186.95	186.95		Asphalt completed
33	R188	Shakti Marg	-	120.00	120.00		120.00	120.00				
34	R2	Main Road	-	-	350.00	300.00	650.00	650.00	350.00	350.00		
35	T3 Line 6A	Pandit Meghnath Marg	-	220.00	220.00		220.00	220.00				
36	T2 Line 24C	Nava Jyoti Marg	-	205.00	205.00		205.00	205.00				
37	T2 Line 24D	Nava Jyoti Marg	-	210.00	210.00		210.00	210.00				



SN	Road Number	Name of Road	Length in m					Work Completed				Remarks
			Original	Revised	Progress		Total	Sub-base	Base	Asphalt	RCC	
					Previous	This Month		m	m	m	m	
38	R63 (DSP Road)	DSP Road	420.00	420.00	420.00		420.00	420.00	395.00	395.00		Asphalt completed
39	R90	Shakti Marg	450.00	320.00	320.00		320.00	320.00				
40	R77	Arniko Marg	80.00	80.00	80.00		80.00	80.00	80.00			
41	R76	Mitra Marg	270.00	270.00	270.00		270.00	270.00	270.00			
42	R183	Nava Jyoti Marg	240.00	240.00	240.00		240.00	240.00	220.00	220.00		Asphalt completed
43	T1 L16B	Xenial Front	210.00	210.00	210.00		210.00	210.00	205.00	205.00		Asphalt completed
44	T1L16A	Xenial South	140.00		140.00	40.00	180.00	180.00	180.00	180.00		
45	R114	Dharanidhar Marg	560.00	560.00	560.00		560.00	560.00	560.00	560.00		
46	R113	Kavi Lekh Marg	740.00	740.00	740.00		740.00	740.00	740.00	740.00		
47	R5a		370.00	370.00	370.00		370.00	370.00	370.00	370.00		
48	Rani site B		600.00	520.00	520.00		520.00	520.00				
49	R3	Dharamban Marg	-	2,230.00	2,233.00		2,233.00	2,233.00	2,150.30	2,150.30		
50	R78	Sombare - Highway	92.00	92.00	92.00		92.00	92.00	92.00	92.00		Asphalt completed



SN	Road Number	Name of Road	Length in m					Work Completed				Remarks
			Original	Revised	Progress		Total	Sub-base	Base	Asphalt	RCC	
					Previous	This Month		m	m	m	m	
51	R84	West of school	673.00	235.00	330.00		330.00	330.00	236.00	236.00		
52	R85	Machha Line	153.00		153.00	7.00	160.00	160.00	160.00	160.00		
53	R87	Mahabir Chowk	150.00	148.00	148.00		148.00	148.00	110.00	110.00		
54	R86	Petrol pump side -R12			193.00	100.00	293.00	293.00	293.00	293.00		Asphalt completed
55	R11	R18/R86	281.00	281.00	281.00		281.00	281.00	205.00	205.00		Asphalt completed
56	N3	Jatuwa	120.00	117.00	117.00		117.00	117.00				
57	N4	Jatuwa	170.00	168.00	168.00		168.00	168.00				
58	R10	Ram Marga	1,092.00	1,092.00	292.00		292.00	292.00				
59	T2L26F	APF	61.50	61.50	55.00		55.00	55.00				
60	T2L27		80.00	80.00	80.00		80.00	80.00	80.00			
61	R122		265.55	265.55	265.55		265.55	265.55				
62	N9		220.42	220.42	220.42		220.42	220.42	220.42			
63	R17		610.06	610.06	365.00		365.00	365.00				



SN	Road Number	Name of Road	Length in m					Work Completed				Remarks
			Original	Revised	Progress		Total	Sub-base	Base	Asphalt	RCC	
					Previous	This Month		m	m	m	m	
64	R18		465.78	465.78	370.00		370.00	370.00				
65	N2		75.84	75.84	75.84		75.84	75.84				
66	T3L6	Moti marga			-	170.00	170.00	170.00	170.00			
67	T3L6A	Golchha Marga			-	220.00	220.00	220.00	220.00			
68	T3L23	Madhumara road			-	300.00	300.00	300.00	300.00			
69	R45	Bata road			-	295.00	295.00	295.00	295.00			
70	T3L21				-	400.00	400.00	400.00				
71	N5				-	70.00	70.00	70.00	70.00			
	Total		32,328.43	33,733.63	30,170.56	2,890.00	33,060.56	33,060.56	26,952.02	19,998.15	210.00	



Table No:-4.1 Footpath (Work Progress till the date)

SN	Road Number	Name of Road	Type*	Category		Length in m					Footpath		Remarks
				<3m	>3m	Original	Revised	Progress		Cumulative	m	m²	
								Previous	This Month				
1	B2	Gauri Shankar Marg	Precast block			2,777.83	2,777.83	1,700.00	-	1,700.00	1,700.00	3,888.96	
2	S11	Bhatta Chowk to Sankhar Chowk	Precast block			900.00	900.00	300.00	-	300.00	300.00	270.00	
3	B3 (3)	Keshaliya Road	Precast block					-	500.00	500.00	500.00	1,200.00	
4	R16	Jatuwa	Precast block					-	400.00	400.00	400.00	440.00	
5	R21		Precast block					-	230.00	230.00	230.00	230.00	

Table No:-4.2 Road improvement Works (Work Progress till the date)

SN	Description	Unit	Proposed	Total Up to Previous Month	This Month	Total Up to this Month	Progress
1	Subgrade	m	73,860.00	28,454.25	4,606.31	33,060.56	44.76%
2	Sub Base	m	73,860.00	26,386.70	6,673.86	33,060.56	44.76%
3	Base	m	73,860.00	18,398.10	8,553.92	26,952.02	36.49%
4	Prime/Tack	m	73,860.00	15,167.45	4,830.70	19,998.15	27.08%
5	Asphalt	m	73,860.00	14,167.45	5,830.70	19,998.15	27.08%
6	Paint	m	73,860.00	500.00	4,700.90	5,200.90	7.04%



3.1.4. ROAD SIDE DRAIN

Most of the roads under this project for upgrading is without drain or existing drain in poor condition. The project has provisioned drain at both sides or one side as per the RoW of the road. The contractor has already started drain works at many locations. The progress for the drain works is listed below:

Table No:-4a PROPOSED and PHYSICAL PROGRESS of Road side drain works till date.

SN	Road Number	Name of Road	Length in m					Work Completed		Remarks
			Original	Revised	Progress		Total	Brick	RCC	
					Previous	This Month		m	m	
1	B1	Kanchan Marg	-	-	90.00	-	90.00	90.00		
2	R29	Shanti Marg	270.00		256.52	-	256.52	256.52		
3	N36				185.88	-	185.88	185.88		
4	R8		370.00		219.83	-	219.83	219.83		
5	R7	Devi Marg and Pipal Marg	155.00	155.00	89.58	-	89.58	89.58		
6	R63	DSP Road	418.79		418.79	-	418.79	418.79		
7	R9	Baglamukhi path	120.00	103.20	103.20	-	103.20	103.20		
8	S13	Udaya Marga	-	158.10	158.10	-	158.10	158.10		
9	N33		-	70.00	70.00	-	70.00	70.00		
10	R28	Pustakalaya Marg	340.00	278.00	278.00	-	278.00	278.00		
11	R90	Shakti Marg	320.00		313.25	-	313.25	313.25		
12	R114	Dharanidhar Marg	-	312.33	312.33	-	312.33	312.33		
13	R11	Om Shiv Marg	-		200.17	-	200.17	200.17		
14	R18		-	382.50	81.50	300.00	381.50	381.50		
15	R17		-		75.00	-	75.00	75.00		
16	R113	Kavi Lekhnath Marg	-	312.45	72.45	-	72.45	72.45		
17	R77	Arniko Marg	97.00		80.00	-	80.00	80.00		
18	R76	Mitra Marg	272.00	275.00	170.00	-	170.00	170.00		
19	N9	Devi Marga	-		22.70	-	22.70	22.70		
20	N4		-	170.00	146.38	-	146.38	146.38		
21	R33	Tarun Marg	-	265.00	264.48	-	264.48	264.48		
22	R36	Gaurav Marg	218.00		216.45	-	216.45	216.45		



SN	Road Number	Name of Road	Length in m					Work Completed		Remarks
			Original	Revised	Progress		Total	Brick	RCC	
					Previous	This Month		m	m	
23	R86	Janpath Marg	215.00		187.55	-	187.55	187.55		
24	R183	Nava Jyoti Marg	242.00		211.05	-	211.05	211.05		
25	R7a		77.81		65.00	-	65.00	65.00		
26	Rani site	Rani B	-	650.00	530.00	-	530.00	530.00		
27	Rani site	Rani A	-	300.00	270.00	-	270.00	270.00		
28	N3		-		110.00	-	110.00	110.00		
29	N5		-		65.00	-	65.00	65.00		
30	R21	Binayak Marga	-	390.00	88.25	300.00	388.25	388.25		
31	R2	Main Road	2,060.00	2,060.00	374.32	993.18	1,367.50	1,367.50		
32	T1L16B	Xenial Front	-		205.68	-	205.68	205.68		
33	T1L16A	Xenial South	-	160.00	150.20	-	150.20	150.20		
34	R75	Tintoliya Marga	135.00	135.00	127.50	-	127.50	127.50		
35	R122	Amar Marga	-		250.48	-	250.48	250.48		
36	R18 Branch		-	30.00	30.00	-	30.00	30.00		
37	R7(b)(Neuro to sidhartha chowk)	Siddhartha Marga	317.00	317.00	300.00	-	300.00	300.00		
38	R12	Sukra Path	-		210.00	80.00	290.00	290.00		
39	R42	Jahada Marga	-		171.00	-	171.00	171.00		
40	R6	Shahi Marg	460.00		660.00	-	660.00		760.00	
41	R21(a)	DharamBadh Junction	-	160.00	80.00	-	80.00	80.00		
42	R78	Binayak Marga	92.00	70.00	70.00	-	70.00	70.00		
43	R188	Shakti Marg		120.00	115.60	-	115.60	115.60		
44	R40	Brahma Kumari Marga	-		150.00	-	150.00	150.00		
45	Rani Site C		-	100.00	97.50	-	97.50	97.50		
46	Ranit Site D		-	131.45	131.45	-	131.45	131.45		
47	T3L21	Moti Marga	380.00	380.00	360.95	-	360.95	360.95		



SN	Road Number	Name of Road	Length in m					Work Completed		Remarks
			Original	Revised	Progress		Total	Brick	RCC	
					Previous	This Month		m	m	
48	T3L39	Gaheli Marga	-	278.00	270.00	-	270.00	270.00		
49	T3 Line 39A		-	90.00	90.00	-	90.00	90.00		
50	T3 L39B		-	-	90.00	-	90.00	90.00		
51	T2L27	Bhumi Prashasan Junction	92.00	80.00	79.50	-	79.50	79.50		
52	T4 Line 1	Sailesh Marg	-	197.00	100.00	-	100.00	100.00		
53	N2				95.00	-	95.00	95.00		
54	T2 Line 26E	College Road	80.00	80.00	90.00	-	90.00	90.00		
55	T2 Line 18C	Maisthan Marga	-	105.00	102.00	-	102.00	102.00		
56	T2Line 18A	Makalu Marga	90.00		60.00	-	60.00	60.00		
57	R6 (T3L11i)		-	275.00	247.50	-	247.50	247.50		
58	R9(T3L11k)	Tathasthu Marga	-	200.00	180.00	-	180.00	180.00		
59	R45 (T3Line10D)	Dadhiram Marga	302.00	302.00	260.00	-	260.00	260.00		
60	R9, T2 L19	Fanindra Marga	256.00	256.00	215.00	-	215.00	215.00		
61	R7c (Neuro to Shanti Chowk)	Siddhartha Marga	240.00		305.00	-	305.00	305.00		
62	R84	School Marga	673.00		413.00	200.00	613.00	613.00		
63	R85	Lekhanath Marga	162.00		150.00	-	150.00	150.00		
64	R87	Byas Marga	160.00		150.00	-	150.00	150.00		
65	Rani B (Bus park)		-	120.00	90.00	-	90.00	90.00		
66	R8(a)	Madhumara Marg	218.00		220.00	65.00	285.00	285.00		
67	T3L23A		263.47	263.47	100.00	-	100.00	100.00		
68	Rani E		85.00	85.00	85.00	-	85.00	85.00		
69	R102	Hamro Marg			132.50	-	132.50	132.50		
70	R10/R10a	Ram Marga	1,092.41		440.36	300.00	740.36	740.36		
71	N10	APF	154.48	154.48	150.00	-	150.00	150.00		



SN	Road Number	Name of Road	Length in m					Work Completed		Remarks
			Original	Revised	Progress		Total	Brick	RCC	
					Previous	This Month		m	m	
72	R23	Bani Marg	226.12	226.12	200.00	-	200.00	200.00		
73	R103	Vibuti Marga	173.00	173.00	162.50	-	162.50	162.50		
74	T3L6	Sahid Marga			130.00	170.00	300.00	300.00		
75	P1, T3L6A	Pandit Meghnath Marga	280.00	280.00	160.00	100.00	260.00	260.00		
76	T2 L24C & D	Hanuman Das Marga	176.93	176.93	130.00	-	130.00	130.00		
77	R99	APF	187.00	187.00	187.00	-	187.00	187.00		
78	T2 L25		409.00	409.00	150.00	-	150.00	150.00		
79	R20		190.00	190.00	60.00	-	60.00	60.00		
80	T2L24F		120.00	120.00	60.00	-	60.00	60.00		
81	R105		168.19	168.19	150.00	-	150.00	150.00		
82	R34	Prabhu Marg	151.00	151.00	158.35	-	158.35	158.35		
83	R35	Garima Marg	138.00	138.00	138.00	-	138.00	138.00		
84	R107		180.00	180.00	160.00	-	160.00	160.00		
85	T3L13D		80.00	80.00	70.63	-	70.63	70.63		
86	T3L13E		70.00	70.00	62.40	-	62.40	62.40		
87	T3L11E		160.00	160.00	110.00	-	110.00	110.00		
88	B2				76.50	-	76.50	76.50		
89	R78				35.00	-	35.00	35.00		
90	R7b				88.50	200.00	288.50	288.50		
91	T3L21A				25.00	-	25.00	25.00		
92	R74				96.00	-	96.00	96.00		
93	R46				120.00	-	120.00	120.00		
94	R101				160.00	-	160.00	160.00		
95	T3L7A				100.00	-	100.00	100.00		
96	T3L8				75.00	-	75.00	75.00		
97	R20				100.00	-	100.00	100.00		
98	R5				200.00	-	200.00	200.00		



SN	Road Number	Name of Road	Length in m					Work Completed		Remarks
			Original	Revised	Progress		Total	Brick	RCC	
					Previous	This Month		m	m	
99	R67				110.00	-	110.00	110.00		
100	R82				110.00	140.00	250.00	250.00		
101	T1L13A				90.00	10.00	100.00	100.00		
102	T1L14A				85.00	65.00	150.00	150.00		
103	R68				180.00	20.00	200.00	200.00		
104	T3L22A				110.00	40.00	150.00	150.00		
105	T3L22B				50.00	70.00	120.00	120.00		
106	T3L25C				70.00	60.00	130.00	130.00		
107	T3L11B				60.00	-	60.00	60.00		
108	T3L11M				50.00	-	50.00	50.00		
109	R106				70.00	-	70.00	70.00		
110	R41				500.00	20.00	520.00	520.00		
111	T2L19B				60.00	50.00	110.00	110.00		
112	R30				180.00	-	180.00	180.00		
113	T3L13C				45.00	55.00	100.00	100.00		
114	T3L13J				72.53	-	72.53	72.53		
115	T2L18Y				100.00	-	100.00	100.00		
116	T2L19P				114.38	-	114.38	114.38		
117	T2L19Q				126.55	-	126.55	126.55		
118	R9A				208.73	-	208.73	208.73		
119	R9B				25.00	-	25.00	25.00		
120	T3L7	Sahid Marga			-	215.00	215.00	215.00		
121	T2L18K				-	40.00	40.00	40.00		
122	T3L23C				-	30.00	30.00	30.00		
123	T2L24E	Mahabir Marga			-	60.00	60.00	60.00		
	Total				18,533.01	3,583.18	22,116.19	21,456.19	760.00	



3.2. ENVIRONMENTAL ASPECT

The environment has been defined to mean surrounding area including human and natural resources to be affected by execution and after completion of works. The Contractor shall take all precautions for safeguarding the environment during the course of the construction of the works. He shall abide by all prevalent laws, rules and regulations governing pollution and environmental protection mitigation measure specified in the latest publication of "Environmental Management Guidelines" published by the GoN and Projects Environmental management plan.

The Contractor shall prohibit employees from unauthorized use of explosives, poaching wildlife and cutting trees. The contractor shall be responsible for the action of his employees. Environmental protection works, among others, shall also include the following.

3.2.1. BORROW/ QUARRY SITES

The engineer shall have the power to disallow the method of construction and / or the use of borrow or quarry area, if in this opinion, the stability and safety of the works or any adjacent structure is endangered, or there is undue interference with the natural or artificial drainage or the method or use of area will promote undue erosion.

Since the contractor has made agreement for the supply of required materials from the crusher, no approval for quarry and borrow sites are required till date.

3.2.2. DISPOSAL OF SPOIL AND CONSTRUCTION WASTE

Material excess of the requirements for permanent works and unsuitable materials shall be disposed off in location and in the manner as agreed with the Engineer. The location of disposal site shall be such as not to promote instability, destruction of properties and public service system. Exposed area of such disposal site shall be suitably dressed and be planted with suitable vegetation.

The contractor has already provided the safe tipping sites and the excess materials are dumped as per the approved tipped sites. Spoil and construction wastes are disposed at Madhumara site and excess construction materials are stocked at Madhumara site and at the open space at north of Degree College-(Rani Site)

Provision for maintenance of Camps/Office/Stores/Equipment.

This section describes about the works related to maintenance and upgrading of labor camps, contractor's employees camp, contractor's site office, contractor's equipments store yards, contractor's equipment store yards, contractor's precast production yards. The camp should have the proper roofing system. Besides that, it should be spacious, should have proper circulation of the fresh air, should be hygienic, and should have proper electric lightening system & water supply system. It should be neat and clean.

Labor camps are provided at various locations as per requirement and these sites are frequently visited and monitored. The condition is found to be satisfactory. The details of the labor camp is provided in annex.

3.2.3. PROVISION AND MAINTENANCE OF TOILETS

Provision of toilets for labor and employees shall be made to avoid public nuisance as well as pollution of water courses and air. The Contractor shall construct suitable septic tanks and soak pit along with rooms for pit type latrines. Sufficient water must be provided and maintained in the toilets.

Toilets have been provided at each labor camp. The contractor has been instructed to improve the



toilet conditions where required.

The numbers of toilets in each camp is also attached hereby in annex. Toilets in all the camps are found to be in the acceptable condition.

3.2.4. CRUSHING PLANTS

Crushing plants shall be located away from the population centers, water intakes, and should not disturb the sensitive echo system. Suitable dust control device should be fitted with crusher to control emission of dust from plant. The crusher plant is located at around 42 km north-east of Biratnagar at a place called Chishyang.

3.2.5. ASPHALT PLANTS AND BATCHING PLANTS

Hot mix plant and batching plant shall be located away from the population centers. The Contractor shall take every precaution to reduce levels of noise, vibration, dust and emission from his plants. No Bituminous material shall be discharged in to drains, nearby trees vegetation; property shall be protected during spray of bitumen etc.

As the concrete quantity of the project is very minimal, there is no need of the separate batch plant for concrete mixing. However, as there are a lot of asphalt concrete works to be done in the project, a separate asphalt plant has been installed, especially for the project, at around 6 Km south of the Biratnagar DSC office at a place called Rani.

3.2.6. OCCUPATIONAL HEALTH AND SAFETY MEASURES

The contractor shall provide personnel protective equipment (PPE) (Helmet, Boots, masks, gloves, jacket, protective glasses etc.) to use. Public notification, safety and warning signs and informative signboards in working sites for work safety shall be provided. The DSC engineer and DSC Environmental safeguard expert supervise and monitor the use of PPEs and other necessary safety measures regularly.

The project is the environmental improvement project and mainly constitutes sewerage and drainage improvement works in BMC besides others. As per ADB guide-lines on Environmental Assessment requirements, this project is classified as Environment Category B. According to Environmental Protection Regulation-2054BS, First Revised (2055 BS) schedule-3, IEE is required for Operations of Sewerage Schemes under Schedule 1.h.2.e (pertaining to Rule3). The final report was submitted to MoUD on 14th May, 2013 and has already been approved.

Installation of functioning sewers and functioning drainage system including roads/lanes improvement in BMC does not possess any adverse environmental impacts to its surrounding. In fact, these will greatly enhance the living conditions/hygiene of the in habitants and facilitate transportation. Nevertheless, it is imperative to look into positive as well as negative impacts of such infrastructure development works in the urban area.

Training and awareness program regarding health, safety and disease at labour camps and yards on 3 and 4 March 2018 by Safety Prevention Officer Er. Dhiraj Sardar.

A regular monitoring visit by DSC was carried out and a standard site specific environmental monitoring checklist was used to record the present status of the project to verify if work has been done as per EMP Guidelines. A sample of environmental checklist is attached herewith as Annex.



3.3. SOCIAL ASPECT

Regional Urban development Project (RUDP) in Biratnagar has implemented to improve the quality of life and help to achieve higher and more socially inclusive economic growth of people through effective, efficient, and reliable delivery of improved and affordable municipal services. Infrastructure development of drainage and sewerage system as well as roads and lane improvement are the major components of RUDP in Biratnagar Metropolitan City (BMC). Establishment and functioning of Social Safeguard Desk in PIU is a major milestone of social development aspect which has been effective to address all social/ community development issues and concerns with active initiation of the DSC. Local labors have been deployed in civil construction works (i.e. in Road side drain / Sub grading works). The Engineer has issued the format of Social Safeguard Monitoring plan which is attached here with.

3.4. SAFEGUARD/ GESI COMPONENT

3.4.1. COMMUNITY AWARENESS:

Conduct regular Community Awareness Consultations within Project Areas to build awareness on Project Objectives, Activities and implementation during site observation, Monitoring and Meetings. Different site visit has been conducted during May, 2018 such as DDC Pre cast yard, Chyangbari Naala Biratnagar-16, Asphalt work at Sai Marg, Sewer Line construction work at Hanumandas Road and Asphalt Plant at Rani Site. Except of Minor, no any major conflict has been found during construction work. The visit was conducted jointly with Environment Safeguard Expert and Social Safeguard Expert. Before commissioning of any works at any stretches, we paste the information templates at certain interval and provide sufficient information to the users regarding it which is certainly attached in Annex-4.

3.4.2. GRIEVANCE REDRESSES MECHANISM:

Although many grievances were received verbally, only 9 grievances have been registered formally which have immediately been addressed and resolved. This month, no grievances were found to be registered in written form but many grievances were received verbally and were addressed immediately.

3.4.3. GENDER EQUITY AND SOCIAL INCLUSION (GESI):

Activities related to GESI has been monitored and supervised in all Construction sites. During site visit female workers were found in significant minority (7 numbers) at Construction sites, thus Contractor was instructed as follow:

- i. Encourage to Local female Employment as Labor and skilled man power.
- ii. Manage separate Camp and necessary facilities for female workers to encourage of female Employment.

Camps and construction sites are regularly been monitored to find the status of working force.

3.4.4. STATUS OF SOCIAL AND ENVIRONMENTAL SAFEGUARD MEASURES

The present status to this regard has been reported as below:



During the site visit for Socio Environment monitoring by DSC Environmental and Social Safeguard Expert on date 1st, 2nd and 3rd December, 2018 following issues were found. Social Safeguard revisited the site on 29th, 30th and 31st December.

- i. Efforts are being made to control dust emission at construction site by sprinkling water. As personal safety was given prime importance, construction workers were made to use helmet, globe and jacket while on the construction site.
- ii. Besides that, special attentions were given on the placement of safety board and traffic signboards, safety tools, barricades, tapes, etc. and special care were taken to make sign boards big enough to make them visible from distant.
- iii. Taking into consideration of the fact that the involvement of the significant numbers of female as employee in ADB project is the main project objective of ADB, contractor paid especial attention to have a separate toilet and separate labor camp for female that facilitates and encourages female to get work in the construction field.
- iv. Significant improvement was found to be done in health and sanitation issues in the labor camp than in the previous monitoring visit; like, quality and quantity of drinking water was improved and condition of toilet was found to be enhanced. However, to meet the sanitation condition to predetermined level, further instructions were given by contractor to make provision for sufficient water in toilet and soap for hand-wash. Furthermore, yard in charge was suggested to have sufficient medications, bandages and other necessary first aid equipments.

The implementation of Social and Environmental Safeguard measures during this month was found partially satisfactory. The contractor has conducted water quality test and the report is attached in the Annex.

3.4.5. STATUS OF RELOCATION OF SERVICES

Electric poles were relocated at Rani, Bata Road, R183, R10, Zenial East & South, T3L6, T3L6A, T3L7 and DSP Road. Similarly, relocation of water supply pipe lines was done in B1 and R39, etc.

Table – 5: Status of Labor at Site

Labour class	Labour		Composition		Ethnic composition				
	Skilled	Unskilled	Male	Female	Janjati	Dalit	Muslim	Madhesi	Brahmin/Chhetri
Local	52	174	225	1	31	44	54	97	0
Non local	85	332	407	10	103	102	49	163	0
Indian	5	14	19	0	5	5	0	9	0
TOTAL	142	520	651	11	139	151	103	269	0

3.5. FINANCIAL PLAN

The Sub-project cost will be disbursed in three years starting from FY2074/2075 to 2076/2077



3.5.1. DISBURSEMENT RECORDS IN CONSTRUCTION

Table – 6: DISBURSEMENT RECORDS in CONSTRUCTION

S.No	Description	Submission date	Submitted Amount(NRs)	Remarks
1	IPC 01	15 th October 2017	339,105,000.00	Mobilization Advance
2	IPC 02	2 nd April 2018	261,501,492.21	
3	IPC 03	1 st July 2018	316,582,708.58	
4	IPC 04	1 st October 2018	105,227,887.17	
5	IPC 05	2 nd December 2018	95,951,603.44	
6	IPC 06	3 rd January 2019	264,937,394.99	
Total amount excluding PA & Mobilization advance till date =			1,044,201,086.39	

4. OBJECTIVES AND SCOPE OF WORKS

4.1. OBJECTIVES

The following are the expected physical infrastructure improvement outputs of the project in Biratnagar:

- Drainage and sewerage systems improvement.
- Urban roads and lanes improvement.

Reference to the deliverables identified in the Project, indicates that there are a number of deliverables related specifically to the design aspects of the above infrastructure improvements with construction works.

4.2. SCOPE OF WORKS

The scope of works for consultant's services is fairly detailed in the TOR attached with contract Agreement. The main points are summarized below:

- Detailed Design and Procurement Assistance Phase for integrated solid waste management design (ISWM)
- Monthly progress report and quarterly progress report.
- Semi- annual Environmental monitoring report.
- Semi-annual Safeguard monitoring report.
- Annual progress report including annual Environmental / Social safeguard monitoring report, assets.
- Detailed draft final report for our puts, including to assist the PIU (Employer), status of all supervision and construction works issues, all deliverables under the contacts.
- Sub project completion report, and summary of all other reports, progress and issues under the project.




4.3. ORGANIZATION AND STAFFING

Attached



ORGANIZATION CHART
RUDP (ADB Loan No - 47252 Site Office, Biratnagar)



4.4. CONSULTANT'S ACTIVITIES IN CONSTRUCTION PHASE

The current staffing of the consultant at project site is as follows:

Table 7: CONSULTANT'S STAFF at Project Site, Biratnagar

SN	Name	Designation	Joining date	Remarks
1	Giresch Chand	Team Leader	6 th Sep 2017	
2	Ashok Ratna Tuladhar	ISWM (Designer)	6 th Sep 2017	Intermittent
3	Dwarika Phuyal	Environmental Safeguard Expert	1 Nov 2017	Intermittent
4	Prakash Bhakata Shrestha	Social Safeguard Monitoring Expert	26 th dec-2017	Intermittent
5	Hare Krishna Mandal	Expert/Quantity surveyor	1 st Nov 2017	
6	J.P Yadav	Construction Supervision Engineer	1 st March 2018	Discontinued the service since 25 th April, 2018.
7	A.K Gupta	Construction Supervision Engineer	1 st March 2018	
8	Nishant K.C.	Construction Supervision Engineer	2 nd April 2018	Discontinued the service since 1 st October, 2018.
9	Amod Adhikari	Construction Supervision Engineer	7 th Oct 2018	
10	Rajan Shrestha	ACSE/Quantity Surveyor	7 th Nov 2017	
11	Rajesh Kumar Yadav	Junior Engineer-1	6 th Sep 2017	
12	Sanjeev Yadav	Qty Surveyor	5 th Nov 2017	
13	Santosh Kumar Yadav	Office Administration/Account Manager	6 th Sep 2017	
14	Hem Kumari Dahal (Muna Ghimire)	Office Attendant	6 th Sep 2017	
15	Ranjit Kumar Mandal	Receptionist	10 th Dec 2017	
16	Pravesh Baral	Junior Engineer-2	10 th Dec 2017	
17	J.P Yadav	Junior Engineer-3	1 st March 2018	
18	Deepak Majhi	Junior Engineer-4	1 st March 2018	



SN	Name	Designation	Joining date	Remarks
19	Arun Kumar Yadav	Junior Engineer-5	16 th March 2018	
20	Neera Pradhan	CAD operator/Draft Person	10 th Dec 2017	
21	Ramji Ghimire is replaced by Youba Raj Paudel	Driver	10th Feb-2019	Ramji Ghimire discontinued the service since 10th Feb-2019.

The consultant has been constantly supervising the contractor's work in daily basis. The consultant is mainly focusing in construction management, contract administration and the following activities but not limited as listed below:

- i. Daily Construction supervision/Surveying works etc.
- ii. Quality control, cost control and time control
- iii. Measurement and Certification of Interim Payment Certificates (IPC)
- iv. Modification and design of Road side drain, storm drainage and sewer lines, manholes etc. as per site condition and approve working drawings as discussed/advised by employer.
- v. Supervise construction material testing and sampling
- vi. Monitor Environment Management Plan and its compliance
- vii. Monitor Social safeguard and Resettlement Plan and its compliance
- viii. Prepare Due Diligence Report of the Project
- ix. Maintain correspondences with the Employer and the Contractor
- x. Assisting PIU

5. PROGRESS OF SUB – PROJECT COMPONENTS

5.1. CONSTRUCTION MATERIALS.

Before using any construction material in the project, as per clause 7.3, engineer gave prior notice to contractor for joint inspection of the construction materials and all materials have been jointly checked and verified. Team leader issued letter to contractor to do the lab test of the construction materials from the authorized organizations and lab reports of the tested materials have been submitted by contractor. Engineer has emphasized on the production of the pre-cast item like (Kerb stone, drain cover slab, manhole etc.) for better work progress of the project. The Contractor has established two production yards for pre-cast item (Kerb stone, drain cover slab, man whole etc.) and production is going on.

The Contractor has informed to borrow RCC NP-3 pipes from Itahari Hume pipe factory or other location and also requested for three Edge bearing test. It will be tested very soon in presence of consultant TL/PIU and contractor representative.

5.2. PROGRESS ACHIEVED TILL DATE

Month	Target This Month		Achievement This Month		Leading		Lagging		Remarks
	Monthly	Accumulated	Monthly	Accumulated	Monthly	Accumulated	Monthly	Accumulated	
July-18	0.15%	25.17%	0.78%	25.18%	0.63%	0.01%		NA	Leading
August-18	0.15%	25.32%	2.32%	27.50%	2.17%	2.18%		NA	Leading
September-18	5.71%	31.03%	1.22%	28.72%	NA	-2.31%		-2.31%	Lagging
October-18	7.72%	38.75%	2.30%	31.03%	NA	-7.72%		-7.72%	Lagging
November-18	7.72%	46.47%	5.20%	36.22%	NA	-10.25%		-10.25%	Lagging
December-18	7.95%	54.41%	3.40%	39.62%	NA	-14.79%		-14.79%	Lagging
January-19	7.96%	62.37%	5.65%	45.27%	NA	-17.10%		-17.10%	Lagging
February-19 (wrt Revised work program-01)	5.33%	50.03%	5.11%	50.38%	NA	0.35%		NA	Leading

5.3. KEY EVENTS

The consultant has noted the following key dates for the month of February, 2019.

Table 8: KEY DATES of EVENTS / ACTIVITIES

S. No.	Date	Activities/Events	Remarks
1		Frequent visit from the employer at Day and Night shift of works.	

6. DETAILS OF PRE CAST ACTIVITIES.

Table 9: PHYSICAL PROGRESS in PRODUCTION OF PRECAST ITEMS till date,

Physical Progress till February 2019							
S.N.	Description	Unit	Progress			Total to Date (RM.)	Remarks
			BoQ	Up to Previous month (RM.)	This Month (RM.)		
1	Precast Slab	No		45,722.00	2649.00	48,371.00	Under progress
2	Kerb Stone	Rm	147,729.68	77,293.30	0.00	77,293.30	52.32%

Table 10: PHYSICAL PROGRESS in PRODUCTION OF RCC Hume Pipe at Itahari till date,


Physical Progress till February 2019							
S.N.	Description	Diameter (mm)	Progress			Total to Date (RM.)	Remarks
			BoQ (RM)	Up to Previous month (RM.)	This Month (RM.)		
1	RCC Pipe	300	336.00	336.00	-	336.00	
2	RCC Pipe	450	681.00	681.00	-	681.00	
3	RCC Pipe	500	842.00	842.00	-	842.00	
4	RCC Pipe	600	382.00	382.00	-	382.00	
	Total						

Table 11: PHYSICAL PROGRESS in PRODUCTION OF HDPE Pipe till date,

<i>Physical Progress till February 2019</i>							
S.N.	Description	Diameter (mm)	Progress			Total to Date (RM.)	Remarks
			BoQ (RM)	Up to Previous month (RM.)	This Month (RM.)		
1	HDPE Pipe	110.00	1,987.20	2,487.20	-	2,487.20	Under process
2	HDPE Pipe	200.00	16,656.00	16,500.00	-	16,500.00	
3	HDPE Pipe	250.00	115.00	450.00	-	450.00	
Total							

Table 12: PHYSICAL PROGRESS in PRODUCTION OF UPVC Pipe till date,

<i>Physical Progress till February 2019</i>							
S.N.	Description	Diameter (mm)	Progress			Total to Date (RM.)	Remarks
			BoQ (RM)	Up to Previous month (RM)	This Month (Rm.)		
1	UPVC Pipe	160.00	5,050.00	4,800.00	-	4,800.00	
2	UPVC Pipe	110.00	5,050.00	4,000.00	-	4,000.00	



7. CONTRACTOR'S MANPOWER

Table 13: CONTRACTOR'S KEY STAFFS in February, 2019

S.No	Position	Minimum Number Required as per Contract	ZHONGHENG CONSTRUCTION Group	Remarks
1	Project/Contract Manager (1 No) 15/10 Yrs (Total/Similar Exp.)	1	1	
2	Civil Engineer- 10/6	2	2	
3	Sanitary Engineer- (1no.)- 12/8	1	-	
4	Road Engineer- (1no.)-12/8	1	1	
5	Electromechanical Engineer-(1no)- 10/5	1	-	
6	Safety Engineer	-	1	
7	Site Engineer	-	14	
8	Sub- Engineer	-	12	
9	Accountant	-	2	
10	Lab Technician	-	1	
11	Store Keeper	-	2	
12	Vehicle In charge	-	2	
13	Skilled Labors		108	
14	Unskilled Labors		212	

8. CONTRACTOR'S EQUIPMENT

Table 14: CONTRACTOR'S EQUIPMENT

S.No	Equipment Type and Characteristics	Min Number required as per Contract	ZHONGHENG CONSTRUCTION Group	Remarks
1	Excavator (200 above)	5	2	Backhoe loader-9 nos.
2	Crane (10 ton capacity)	3	-	
3	Asphalt plant of adequate capacity	1	1	
4	Asphalt pavers	1	1	
5	Vibrating roller	2	4	Among 4nos., 2ton rollers-2nos.
6	Pneumatic tyre roller 8 to 10 ton	2	2	
7	Smooth wheeled roller 8 to 10 ton	1	1	
8	Grader	1	3	
9	Track Dozer (120 to 180 HP)	1	-	
10	Bitumen distributor (4 to 6 Kilo litre)-	1	1	
11	Water browser (minimum 5000 Litres)	3	13	
12	Chips spreader	1	-	
13	Bitumen decanter minimum 4000 Litres. (preheating container)	2	2	
	Air compressor	2	2	
14	Excavator (200 above)	5	2	Backhoe loader-9 nos.
15	Tipping Trucks	15	25	
16	Service vehicle	2	5	
17	Survey equipment (Total station with accessories)	1	1	
18	Thedolite	2	-	
19	Levelling	5	18	
20	Mobile Generator 15-20 Kva	3	11	
21	Mixer Machine	6	10	
22	Concrete Batching Plant	1	-	
23	Concrete pump	1	-	

S.No	Equipment Type and Characteristics	Min Number required as per Contract	ZHONGHENG CONSTRUCTION Group	Remarks
24	Drain cleaner/ Nala cleaner	2	-	
25	Broomer	-	2	
26	Motor Bike	-	15	
27	Plate Compactor	-	6	
28	Water Pump	-	7	

9. WORK PLAN FOR THE NEXT MONTH

Following are the Contractor's works in the next month program.

- Detail Surveying works at various Road sections and for sewer line.
- Road works
- Road painting works, etc.
- Precast production works at contractor's yard.
- Road Side drain works.
- Laying of Kerb Stone, cover slab and interlocking tiles, etc.
- Sewer line, Sewer inlet and House Connection works, etc.



ANNEX-1: Photographs of February, 2019





Raising of Sewer Manhole to achieve required design level at R77



Field Density Test at T3L6 – Moti Marga



Sub Grade work at R2



Relocation of electric poles at T3L6A



Brooming work before application of prime coat at R86




Road painting/marking at R21



Base laying work at T3L6



Prime coat Works at T3L6



Information Notice before Commencement of work

ANNEX-2: Minutes of Meeting February, 2019

N/A



ANNEX-3: Laboratory Test Results of February, 2019
ATTACHED



INTERNAL TEST REPORT1. Background


Date of Inspection & Test Performed: Magh 11, 2074 B.S. (25th January 2018 A.D.)
 Name of Project: Regional Urban Development Project (RUDP) at Biratnagar
 Executing Agency: Department of Urban Development and Building Construction (DUDBC)
 Implementing Agency: Biratnagar Metropolitan City, Biratnagar
 Funded By: Asian Development Bank & Government of Nepal
 Package: Construction and Completion of Sewerage, Drainage, Road, Footpath and Road furniture
 Contract No: RUDP/ICB/BRT-02
 Contractor: M/s ZHONGHENG Construction Group International Engineering Co Ltd. Beijing, China.
 Buyer: M/s Ashish Nirman Sewa Pvt. Ltd
 Supplier: M/s Pathivara Concrete Industries Pvt. Ltd (PCIP-LTD), Morang
 Manufacturer: Supplier Self
 Product: RCC NP-3 S & S (Spigot & Socket) Type Hume Pipes
 Test Applied: Three Edge Bearing Test (as per IS 458:2003)

2. Test Result


Internal Diameter (mm)	No of Pipes in the Lot (in Nos)	Sample Pipe (in Nos)	Minimum Specified Load to produce 0.25 mm crack KN/Liner Meter	Three Edge Bearing Test Load to Produce 0.25 mm crack KN/Liner Meter
300	100	3	15.50	No Hair Line Crack Observed @ 15.50 KN/Liner Meter No Crack Observed @ 23.25 KN/Liner Meter
600	50	2	28.74	No Hair Line Crack Observed @ 28.74 KN/Liner Meter No Crack Observed @ 43.11 KN/Liner Meter

3. Conclusion & Recommendation:

Test Results are Satisfactory & inspected Pipes as per IS 458 which is eligible for dispatch.



Mr. Haribansha Sahani
 Productions Supervisor: PCIP-LTD



Mr. Shivunandan Yadav
 Quality Supervisor: PCIP-LTD







Contract No:- RUDP/ICB/BRT-02

Location:-R-74

<p style="text-align: center;">Contractor</p> <p style="text-align: center;">ZHONGHENG CONSTRUCTION GROUP INTERNATIONAL ENGINEERING CO. LTD</p>	<p style="text-align: center;">Consultant</p> <p style="text-align: center;">BUILDING DESIGN AUTHORITY (P) LTD IN JOINT VENTURE WITH B.N. CONSULTANCY PVT. LTD AND PLUS ENGINEERS & ARCHITECTS (P) LTD, KATHMANDU, NEPAL</p>
<p style="text-align: center;"> Checked By Engineer Pushpak Pradhan</p> <p style="text-align: center;"> Submitted By Contract Manager Rabin Krishna Thakur</p>	<p style="text-align: center;"> Verified By Expert/Qty Surveyor H.K. Mandal</p> <p style="text-align: center;"> Approved By Team Leader Gresh Chandra</p>





Biratnagar Metropolitan City
Contract No:- RUDP/ICB/BRT-02

Summary Sheet of Field Density Test





Location:-R-63



Biratnagar Metropolitan City
Contract No:- RUDP/ICB/BRT-02

Summary Sheet of Monthly Test Report

Month:	February
Year	2019
Type of Material	Sub grade

<p align="center">Contractor</p> <p align="center">ZHONGHENG CONSTRUCTION GROUP INTERNATIONAL ENGINEERING CO. LTD</p>	<p align="center">Consultant</p> <p align="center">BUILDING DESIGN AUTHORITY (P) LTD IN JOINT VENTURE WITH B.N. CONSULTANCY PVT. LTD AND PLUS ENGINEERS & ARCHITECTS (P) LTD, KATHMANDU, NEPAL</p>
<p></p> <p>.....</p> <p>Checked By Engineer Pushpak Pradhan</p>	<p></p> <p>.....</p> <p>Submitted By Contract Manager Rabindra Kr. Thakur</p>
<p></p> <p>.....</p> <p>Verified By Expert Qty Surveyor/CSE H.K. Mandal</p>	<p></p> <p>.....</p> <p>Approved By Team Leader Giresh Chand</p>



Summary Sheet of Field Density Test

Location:-R-7(T3L6)



Summary Sheet of Field Density Test

Location:-N-5



Biratnagar Metropolitan City
Contract No:- RUDP/ICB/BRT-02

Location:-R-7(T3L6)



Contract No:- RUDP/ICB/BRT-02

Summary Sheet of Field Density Test

Location:-Xenial side









Summary Sheet of Monthly Test Report

Location:-T3L6

Month:	February
Year	2019
Type of Material	Sub grade

[illegible]

<p align="center">Contractor</p> <p align="center">  </p> <p align="center">ZHONGHENG CONSTRUCTION GROUP INTERNATIONAL ENGINEERING CO. LTD</p>	<p align="center">Consultant</p> <p align="center">  </p> <p align="center">BUILDING DESIGN AUTHORITY (P) LTD IN JOINT VENTURE WITH B.N. CONSULTANCY PVT. LTD AND PLUS ENGINEERS & ARCHITECTS (P) LTD, KATHMANDU, NEPAL</p>
<p>  Checked By Engineer Pushpak Pradhan </p> <p>  Submitted By Contract Manager Rabindra Kr. Thakur </p>	<p>  Verified By Expert Qty Surveyor/CSE H.K. Mandal </p> <p>  Approved By Team Leader Giresh Chand </p>



Biratnagar Metropolitan City
Contract No:- RUDP/ICB/BRT-02

Location:-T3L6



Summary Sheet of Field Density Test

Month	February
Year	2019
Type of Material	Sub-Base

<p align="center">Contractor</p> <p align="center">ZHONGHENG CONSTRUCTION GROUP INTERNATIONAL ENGINEERING CO. LTD</p>	<p align="center">Consultant</p> <p align="center">BUILDING DESIGN AUTHORITY (P) LTD IN JOINT VENTURE WITH B.N. CONSULTANCY PVT. LTD AND PLUS ENGINEERS & ARCHITECTS (P) LTD, KATHMANDU, NEPAL</p>
<p><i>(Signature)</i></p> <p>Checked By Engineer Pushpak Pradhan</p>	<p><i>(Signature)</i></p> <p>Verified By Expert Qty Surveyor/CSE H.K. Mandal</p>
<p><i>(Signature)</i></p> <p>Submitted By Contract Manager Rabindra Kr. Thakur</p>	<p><i>(Signature)</i></p> <p>Approved By Team Leader Gireesh Chand</p>





Summary Sheet of Field Density Test

Location:-R-35



Contract No:- RUDP/ICB/BRT-02







Location:-R-90



Summary Sheet of Monthly Test Report

Month	February
Year	2019
Type of Material	Sub grade

[illegible]

Contractor	Consultant
 <p>ZHONGHENG CONSTRUCTION GROUP INTERNATIONAL ENGINEERING CO. LTD</p>	 <p>BUILDING DESIGN AUTHORITY (P) LTD IN JOINT VENTURE WITH B.N. CONSULTANCY PVT. LTD AND PLUS ENGINEERS & ARCHITECTS (P) LTD, KATHMANDU, NEPAL</p>
 <p>.....</p> <p>Checked By Engineer Pushpak Pradhan</p>	 <p>.....</p> <p>Submitted By Contract Manager Rabindra Kr. Thakur</p>
	 <p>.....</p> <p>Verified By Expert Qty Surveyor /CSE H.K. Mandal</p>
	 <p>.....</p> <p>Approved By Team Leader Giresch Chand</p>



Contract No:- RUDP/ICB/BRT-02

Location:-R-10



Summary Sheet of Monthly Test Report

Location:-T3L23

Month:	February
Year	2019
Type of Material	Sub grade

[illegible]

<p align="center">Contractor</p> <p align="center">ZHONGHENG CONSTRUCTION GROUP INTERNATIONAL ENGINEERING CO. LTD</p>	<p align="center">Consultant</p> <p align="center">BUILDING DESIGN AUTHORITY (P) LTD IN JOINT VENTURE WITH B.N. CONSULTANCY PVT. LTD AND PLUS ENGINEERS & ARCHITECTS (P) LTD, KATHMANDU, NEPAL</p>
<p><i>(Signature)</i></p> <p>.....</p> <p>Checked By Engineer Pushpak Pradhan</p>	<p><i>(Signature)</i></p> <p>.....</p> <p>Verified By Expert Qty Surveyor/CSE H.K. Mandal</p>
<p><i>(Signature)</i></p> <p>.....</p> <p>Submitted By Contract Manager Rabindra Kr. Thakur</p>	<p><i>(Signature)</i></p> <p>.....</p> <p>Approved By Team Leader Gireesh Chand</p>



Summary Sheet of Field Density Test

Location:-T3L23



Biratnagar Metropolitan City
Contract No:- RUDP/ICB/BRT-02

Location:-R-33



Biratnagar Metropolitan City
Contract No:- RUDP/ICB/BRT-02

Summary Sheet of Monthly Test Report

Month:	February
Year	2019
Type of Material	Sub grade

[illegible]

Contractor

ZHONGHENG CONSTRUCTION GROUP INTERNATIONAL
ENGINEERING CO. LTD


Consultant

BUILDING DESIGN AUTHORITY (P) LTD IN JOINT
VENTURE WITH B.N. CONSULTANCY PVT. LTD AND
PLUS ENGINEERS & ARCHITECTS (P) LTD,
KATHMANDU, NEPAL

Checked By
Engineer
Pushpak Pradhan

Submitted By
Contract Manager
Rabindra Kr. Thakur

.....
Verified By
 Expert Qty Surveyor/CSE
 H.K. Mandal


Approved By
Team Leader
Gireesh Chand





Summary Sheet of Monthly Test Report

Month:	February
Year	2019
Type of Material	Sub grade

<p align="center">Contractor</p> <p align="center">ZHONGHENG CONSTRUCTION GROUP INTERNATIONAL ENGINEERING CO. LTD</p>	<p align="center">Consultant</p> <p align="center">BUILDING DESIGN AUTHORITY (P) LTD IN JOINT VENTURE WITH B.N. CONSULTANCY PVT. LTD AND PLUS ENGINEERS & ARCHITECTS (P) LTD, KATHMANDU, NEPAL</p>
<p><i>Pradhan</i></p> <p>.....</p> <p>Checked By Engineer pushpak Pradhan</p>	<p><i>Mandal</i></p> <p>.....</p> <p>Verified By Expert Qty surveyor/CSE H.K. Mandal</p>
<p><i>Rabindra Kr. Thakur</i></p> <p>.....</p> <p>Submitted By Contract Manager Rabindra Kr. Thakur</p>	<p><i>Girish</i></p> <p>.....</p> <p>Approved By Team Leader Girish Chand</p>



Summary Sheet of Field Density Test

Location:-T3L39A

<p>Contractor</p> <p>ZHONGHENG CONSTRUCTION GROUP INTERNATIONAL ENGINEERING CO. LTD.</p>	<p>Consultant</p> <p>BUILDING DESIGN AUTHORITY (P) LTD IN JOINT VENTURE WITH B.N. CONSULTANCY PVT. LTD AND PLUS ENGINEERS & ARCHITECTS (P) LTD, KATHMANDU, NEPAL.</p>
<p></p> <p>.....</p> <p>Checked By Engineer Pushpak pradhan</p>	<p></p> <p>.....</p> <p>Verified By Expert qty surveyor/CSE H.K. Mandal</p> <p></p> <p>.....</p> <p>Approved By Team Leader Gireesh Chand</p>



Contract No:- RUDP/ICB/BRT-02

Location:-R-84



Contract No:- RUDP/ICB/BRT-02

Summary Sheet of Field Density Test

Location:-T3L39A



Summary Sheet of Field Density Test

Month	February
Year	2019
Type of Material	Sub-Base

<p style="text-align: center;">Contractor</p> <p style="text-align: center;">ZHONGHENG CONSTRUCTION GROUP INTERNATIONAL ENGINEERING CO. LTD</p>	<p style="text-align: center;">Consultant</p> <p style="text-align: center;">BUILDING DESIGN AUTHORITY (P) LTD IN JOINT VENTURE WITH B.N. CONSULTANCY PVT. LTD AND PLUS ENGINEERS & ARCHITECTS (P) LTD, KATHMANDU, NEPAL</p>
<p style="text-align: center;"></p> <p>Checked By Engineer Pushpak Pradhan</p>	<p style="text-align: center;"></p> <p>Verified By Expert Qty Surveyor/CSE H.K. Mandal</p>
<p style="text-align: center;"></p> <p>Submitted By Contract Manager Rabindra Kr. Thakur</p>	<p style="text-align: center;"></p> <p>Approved By Team Leader Giresh Chand</p>

Summary Sheet of Monthly Test Report

Location:-T3L39B

Month:	February
Year	2019
Type of Material	Sub grade

[illegible]

<p style="text-align: center;">Contractor</p> <p style="text-align: center;">ZHONGHENG CONSTRUCTION GROUP INTERNATIONAL ENGINEERING CO., LTD</p>	<p style="text-align: center;">Consultant</p> <p style="text-align: center;">BUILDING DESIGN AUTHORITY (P) LTD IN JOINT VENTURE WITH B.N. CONSULTANCY PVT. LTD AND PLUS ENGINEERS & ARCHITECTS (P) LTD, KATHMANDU, NEPAL</p>
<p><i>[Signature]</i></p> <p>Checked By Engineer Pushpak Pradhan</p>	<p><i>[Signature]</i></p> <p>Submitted By Contract Manager Rabindra Kr. Thakur</p>
<p><i>[Signature]</i></p> <p>Verified By Expert Qty Surveyor/CSE H.K. Mandal</p>	<p><i>[Signature]</i></p> <p>Approved By Team Leader Gireesh Chand</p>



Location:-T3L39B



Contract No:- RUDP/ICB/BRT-02

Summary Sheet of Field Density Test

Location:-T3L23



[illegible]

Contract No:- RUDP/ICB/BRT-02

Summary Sheet of Field Density Test

Location:-R-34





Biratnagar Metropolitan City
Contract No:- RUDP/ICB/BRT-02

Location:-R-21



Biratnagar Metropolitan City
Contract No:- RUDP/ICB/BRT-02

Location:-R-84



Biratnagar Metropolitan City
Contract No:- RUDP/ICB/BRT-02

Location:-R-63



Biratnagar Metropolitan City
Contract No:- RUDP/ICB/BRT-02

Location:-R-183



Contract No:- RUDP/ICB/BRT-02

Summary Sheet of Field Density Test

Location:-R-85



REGIONAL URBAN DEVELOPMENT PROJECT

Biratnagar Metropolitan City

Contract No:- RUDP/ICB/BRT-02

Summary Sheet of Field Density Test

Location:-R-12

[illegible]

Summary Sheet of Field Density Test

Location:-R-87



REGIONAL URBAN DEVELOPMENT PROJECT

Biratnagar Metropolitan City

Contract No:- RUDP/ICB/BRT-02

Summary Sheet of Concrete Cube Test Report

S.N.	Location	Lab Ref. no.	Type of Cement	Brand of Cement	Source of Sand+Agg.	Date of Casting	Month		February	
							Year		2019	
							Type of Material		Conc. Cube	
							Date of Testing		Strength, N/mm ²	
							7 Days	28 Days	7 Days	28 Days
										Concrete Grade
1	Madhumara yard	RUDP-1428	Saptakoshi	OPC	Chitang Khola	4-Jan-19	12-Dec-17	3-Jan-18	32.59	M30
2	R-6	RUDP-1429	Saptakoshi	OPC	Chitang Khola	4-Jan-19	18-Dec-17	1-Feb-19	16.34	M15
3	R-10	RUDP-1430	Saptakoshi	OPC	Chitang Khola	4-Jan-19	21-Dec-17	1-Feb-19	22.65	M20
4	R-6	RUDP-1431	Saptakoshi	OPC	Chitang Khola	5-Jan-19	21-Dec-17	2-Feb-19	21.98	M20
5	DDC Yard	RUDP-1432	Saptakoshi	OPC	Chitang Khola	5-Jan-19	23-Dec-17	2-Feb-19	23.26	M20
6	R-5 (South Of dip road)	RUDP-1433	Saptakoshi	OPC	Chitang Khola	5-Jan-19	24-Dec-17	2-Feb-19	22.35	M20
7	R-29	RUDP-1434	Saptakoshi	OPC	Chitang Khola	5-Jan-19	24-Dec-17	2-Feb-19	22.28	M20
8	R-34	RUDP-1435	Saptakoshi	OPC	Chitang Khola	5-Jan-19	25-Dec-17	2-Feb-19	23.18	M20
9	T3L8	RUDP-1436	Saptakoshi	OPC	Chitang Khola	5-Jan-19	26-Dec-17	16-Jan-18	23.41	M20
10	T3L9	RUDP-1437	Saptakoshi	OPC	Chitang Khola	5-Jan-19	28-Dec-17	18-Jan-18	24.38	M20
11	T3L13	RUDP-1438	Saptakoshi	OPC	Chitang Khola	5-Jan-19	12-Jan-19	2-Feb-19	22.73	M20
12	T2L19P	RUDP-1439	Saptakoshi	OPC	Chitang Khola	5-Jan-19	12-Jan-19	2-Feb-19	24.16	M20
13	R-10	RUDP-1440	Saptakoshi	OPC	Chitang Khola	5-Jan-19	12-Jan-19	2-Feb-19	22.28	M20
14	R-34	RUDP-1441	Saptakoshi	OPC	Chitang Khola	6-Jan-19	13-Jan-19	3-Feb-19	23.33	M20
15	T3L8	RUDP-1442	Saptakoshi	OPC	Chitang Khola	6-Jan-19	13-Jan-19	3-Feb-19	24.16	M20
16	T3L8	RUDP-1443	Saptakoshi	OPC	Chitang Khola	6-Jan-19	13-Jan-19	3-Feb-19	23.71	M20
17	Madhumara yard	RUDP-1444	Shalimar	OPC	Chitang Khola	6-Jan-19	13-Jan-19	3-Feb-19	26.81	M25
17	T2L19P	RUDP-1445	Shalimar	OPC	Chitang Khola	7-Jan-18	14-Jan-18	4-Feb-18	21.67	M20
18	DDC Yard	RUDP-1446	Shalimar	OPC	Chitang Khola	7-Jan-18	14-Jan-18	4-Feb-18	22.80	M20
19	R-23	RUDP-1447	Shalimar	OPC	Chitang Khola	7-Jan-18	14-Jan-18	4-Feb-18	23.56	M20
20	R-23	RUDP-1448	Shalimar	OPC	Chitang Khola	7-Jan-18	14-Jan-18	4-Feb-18	23.33	M20
21	R-12	RUDP-1449	Shalimar	OPC	Chitang Khola	7-Jan-18	14-Jan-18	4-Feb-18	24.16	M20
22	Madhumara yard	RUDP-1450	Shalimar	OPC	Chitang Khola	7-Jan-18	14-Jan-18	4-Feb-18	22.95	M20
23	R-23	RUDP-1451	Shalimar	OPC	Chitang Khola	7-Jan-18	14-Jan-18	4-Feb-18	22.65	M20
24	R-10	RUDP-1452	Shalimar	OPC	Chitang Khola	7-Jan-18	14-Jan-18	4-Feb-18	22.80	M20
25	T3L8	RUDP-1453	Shalimar	OPC	Chitang Khola	7-Jan-18	14-Jan-18	4-Feb-18	22.28	M20
26	T2L18Y	RUDP-1454	Shalimar	OPC	Chitang Khola	7-Jan-18	14-Jan-18	4-Feb-18	22.63	M20
27	T2L25	RUDP-1455	Shalimar	OPC	Chitang Khola	7-Jan-18	14-Jan-18	4-Feb-18	22.28	M20
28	T3L11H	RUDP-1456	Shalimar	OPC	Chitang Khola	7-Jan-18	14-Jan-18	4-Feb-18	22.80	M20
29	R-23	RUDP-1457	Shalimar	OPC	Chitang Khola	7-Jan-18	14-Jan-18	4-Feb-18	22.65	M20
30	R-84	RUDP-1458	Shalimar	OPC	Chitang Khola	7-Jan-18	14-Jan-18	4-Feb-18	22.73	M20
31	R-12	RUDP-1459	Shalimar	OPC	Chitang Khola	8-Jan-18	15-Jan-18	5-Feb-18	21.67	M20
32	R-84	RUDP-1460	Shalimar	OPC	Chitang Khola	9-Jan-18	16-Jan-18	6-Feb-18	22.58	M20
33	R-34	RUDP-1461	Shalimar	OPC	Chitang Khola	9-Jan-18	16-Jan-18	6-Feb-18	22.80	M20
34	T3L5A	RUDP-1462	Shalimar	OPC	Chitang Khola	9-Jan-18	16-Jan-18	6-Feb-18	23.18	M20
35	R-10	RUDP-1463	Shalimar	OPC	Chitang Khola	9-Jan-18	16-Jan-18	6-Feb-18	23.48	M20
36	R-10	RUDP-1464	Shalimar	OPC	Chitang Khola	9-Jan-18	16-Jan-18	6-Feb-18	21.52	M20
37	DDC Yard	RUDP-1465	Shalimar	OPC	Chitang Khola	9-Jan-18	16-Jan-18	6-Feb-18	22.80	M20
38	R-6	RUDP-1466	Shalimar	OPC	Chitang Khola	9-Jan-18	16-Jan-18	6-Feb-18	16.11	M15
39	T3L8	RUDP-1467	Shalimar	OPC	Chitang Khola	9-Jan-18	16-Jan-18	6-Feb-18	21.90	M20
40	T2L22A	RUDP-1468	Shalimar	OPC	Chitang Khola	10-Jan-18	17-Jan-18	7-Feb-18	23.63	M20
41	R-12	RUDP-1469	Shalimar	OPC	Chitang Khola	10-Jan-18	17-Jan-18	7-Feb-18	22.43	M20
42	Madhumara yard	RUDP-1470	Shalimar	OPC	Chitang Khola	10-Jan-18	17-Jan-18	7-Feb-18	26.64	M25
43	Madhumara yard	RUDP-1471	Shalimar	OPC	Chitang Khola	10-Jan-18	17-Jan-18	7-Feb-18	32.59	M30
44	T3L13E	RUDP-1472	Shalimar	OPC	Chitang Khola	10-Jan-18	17-Jan-18	7-Feb-18	22.65	M20
45	T3L13E	RUDP-1473	Shalimar	OPC	Chitang Khola	10-Jan-18	17-Jan-18	7-Feb-18	23.78	M20




ZHONGHENG CONSTRUCTION GROUP
INTERNATIONAL ENGINEERING CO. LTDBUILDING DESIGN AUTHORITY (P) LTD IS JOINT VENTURE WITH B.N.
CONSULTANCY PVT. LTD AND PLUS ENGINEERS & ARCHITECTS (P)
LTD, KATHMANDU, NEPALChecked By
Engineer
Pushpak PradhanSubmitted By
Contract Manager
Rabinendra K. ThakurVerified By
Expert Qty Surveyor/CSE
H.K. MandalApproved By
Team Leader
Giresch Chand

REGIONAL URBAN DEVELOPMENT PROJECT

Biratnagar Metropolitan City

Contract No:- RUDP/ICB/BRT-02

Summary Sheet of Concrete Cube Test Report

S.N.	Location	Lab Ref no	Type of Cement	Brand of Cement	Source of Sand & Agg.	Date of Casting	Month		February	
							Year		2019	
							Type of Material		Conc. Cube	
							Date of Testing		Strength, N/mm ²	
							7 Days	28 Days	7 Days	28 Days
										Concrete Grade
46	R-84	RUDP-1474	Saptakoshi	OPC	Chisang Khola	10-Jan-18	12-Dec-17	3-Jan-18	22.86	M20
47	T2L190	RUDP-1475	Saptakoshi	OPC	Chisang Khola	10-Jan-18	18-Dec-17	7-Feb-18	23.03	M20
48	T1L5A	RUDP-1476	Saptakoshi	OPC	Chisang Khola	10-Jan-18	21-Dec-17	7-Feb-18	22.80	M20
49	R-10	RUDP-1477	Saptakoshi	OPC	Chisang Khola	10-Jan-18	21-Dec-17	7-Feb-18	23.63	M20
50	T3L8	RUDP-1478	Saptakoshi	OPC	Chisang Khola	10-Jan-18	23-Dec-17	7-Feb-18	22.80	M20
51	T1L5A	RUDP-1479	Ambe hi-Tech	OPC	Chisang Khola	10-Jan-18	24-Dec-17	7-Feb-18	21.98	M20
52	R-10	RUDP-1480	Ambe hi-Tech	OPC	Chisang Khola	10-Jan-18	24-Dec-17	7-Feb-18	21.90	M20
53	Madhumara yard	RUDP-1481	Ambe hi-Tech	OPC	Chisang Khola	10-Jan-18	25-Dec-17	7-Feb-18	23.03	M20
54	DDC Yard	RUDP-1482	Ambe hi-Tech	OPC	Chisang Khola	10-Jan-18	26-Dec-17	16-Jan-18	23.10	M20
55	R-12	RUDP-1483	Ambe hi-Tech	OPC	Chisang Khola	10-Jan-18	28-Dec-17	18-Jan-18	23.35	M20
56	T3L11B	RUDP-1484	Ambe hi-Tech	OPC	Chisang Khola	10-Jan-18	17-Jan-18	7-Feb-18	23.56	M20
57	R-34	RUDP-1485	Ambe hi-Tech	OPC	Chisang Khola	10-Jan-18	17-Jan-18	7-Feb-18	23.10	M20
58	R-10	RUDP-1486	Ambe hi-Tech	OPC	Chisang Khola	10-Jan-18	17-Jan-18	7-Feb-18	21.98	M20
59	R-10	RUDP-1487	Ambe hi-Tech	OPC	Chisang Khola	10-Jan-18	17-Jan-18	7-Feb-18	23.63	M20
60	R-20	RUDP-1488	Ambe hi-Tech	OPC	Chisang Khola	11-Jan-18	18-Jan-18	8-Feb-18	21.52	M20
61	R-12	RUDP-1489	Ambe hi-Tech	OPC	Chisang Khola	11-Jan-18	18-Jan-18	8-Feb-18	22.80	M20
62	T2L22A	RUDP-1490	Ambe hi-Tech	OPC	Chisang Khola	11-Jan-18	18-Jan-18	8-Feb-18	22.80	M20
63	DDC Yard	RUDP-1491	Ambe hi-Tech	OPC	Chisang Khola	11-Jan-18	18-Jan-18	8-Feb-18	21.52	M20
64	R-12	RUDP-1492	Ambe hi-Tech	OPC	Chisang Khola	11-Jan-18	18-Jan-18	8-Feb-18	22.65	M20
65	R-23	RUDP-1493	Ambe hi-Tech	OPC	Chisang Khola	11-Jan-18	18-Jan-18	8-Feb-18	22.80	M20
66	T3L10D	RUDP-1494	Ambe hi-Tech	OPC	Chisang Khola	11-Jan-18	18-Jan-18	8-Feb-18	22.65	M20
67	Madhumara yard	RUDP-1495	Ambe hi-Tech	OPC	Chisang Khola	11-Jan-18	18-Jan-18	8-Feb-18	27.43	M25
68	Madhumara yard	RUDP-1496	Ambe hi-Tech	OPC	Chisang Khola	11-Jan-18	18-Jan-18	8-Feb-18	22.65	M20
69	Chulachuli	RUDP-1497	Saptakoshi	OPC	Chisang Khola	12-Jan-18	19-Jan-18	9-Feb-18	23.65	M20
70	R-12	RUDP-1498	Saptakoshi	OPC	Chisang Khola	12-Jan-18	19-Jan-18	9-Feb-18	21.67	M20
71	R-84	RUDP-1499	Saptakoshi	OPC	Chisang Khola	12-Jan-18	19-Jan-18	9-Feb-18	22.35	M20
72	DDC Yard	RUDP-1500	Saptakoshi	OPC	Chisang Khola	12-Jan-18	19-Jan-18	9-Feb-18	22.26	M20
73	R-20	RUDP-1501	Saptakoshi	OPC	Chisang Khola	12-Jan-18	19-Jan-18	9-Feb-18	23.78	M20
74	R-20	RUDP-1502	Saptakoshi	OPC	Chisang Khola	12-Jan-18	19-Jan-18	9-Feb-18	21.67	M20
75	Madhumara yard	RUDP-1503	Saptakoshi	OPC	Chisang Khola	12-Jan-18	19-Jan-18	9-Feb-18	27.20	M25
76	T1L5A	RUDP-1504	Saptakoshi	OPC	Chisang Khola	12-Jan-18	19-Jan-18	9-Feb-18	23.48	M20
77	T2L22A	RUDP-1505	Saptakoshi	OPC	Chisang Khola	12-Jan-18	20-Jan-18	10-Feb-18	22.88	M20
78	T3L11E	RUDP-1506	Saptakoshi	OPC	Chisang Khola	12-Jan-18	20-Jan-18	10-Feb-18	22.8	M20
79	R-23	RUDP-1507	Saptakoshi	OPC	Chisang Khola	13-Jan-18	20-Jan-18	10-Feb-18	22.05	M20
80	T3L9	RUDP-1508	Saptakoshi	OPC	Chisang Khola	13-Jan-18	20-Jan-18	10-Feb-18	22.35	M20
81	T2L19P	RUDP-1509	Saptakoshi	OPC	Chisang Khola	13-Jan-18	20-Jan-18	10-Feb-18	21.67	M20
82	R-84	RUDP-1510	Saptakoshi	OPC	Chisang Khola	13-Jan-18	20-Jan-18	10-Feb-18	22.95	M20
83	Madhumara yard	RUDP-1511	Saptakoshi	OPC	Chisang Khola	13-Jan-18	20-Jan-18	10-Feb-18	33.33	M30
84	T3L11D	RUDP-1512	Saptakoshi	OPC	Chisang Khola	13-Jan-18	20-Jan-18	10-Feb-18	23.48	M20
85	T3L8	RUDP-1513	Saptakoshi	OPC	Chisang Khola	13-Jan-18	20-Jan-18	10-Feb-18	22.88	M20
86	R-23	RUDP-1514	Saptakoshi	OPC	Chisang Khola	14-Jan-18	21-Jan-18	11-Feb-18	23.26	M20
87	R-12	RUDP-1515	Saptakoshi	OPC	Chisang Khola	14-Jan-18	21-Jan-18	11-Feb-18	24.84	M20
88	DDC Yard	RUDP-1516	Saptakoshi	OPC	Chisang Khola	14-Jan-18	21-Jan-18	11-Feb-18	21.22	M20
89	R-6	RUDP-1517	Saptakoshi	OPC	Chisang Khola	14-Jan-18	21-Jan-18	11-Feb-18	22.95	M20
90	R-34	RUDP-1518	Saptakoshi	OPC	Chisang Khola	14-Jan-18	21-Jan-18	11-Feb-18	23.33	M20
91	R-6	RUDP-1519	Saptakoshi	OPC	Chisang Khola	14-Jan-18	21-Jan-18	11-Feb-18	18.36	M15
							Consultant			
ZHONGHENG CONSTRUCTION GROUP INTERNATIONAL ENGINEERING CO. LTD							BUILDING DESIGN AUTHORITY (P) LTD IN JOINT VENTURE WITH B.N. CONSULTANCY PVT. LTD AND PLUS ENGINEERS & ARCHITECTS (P) LTD, KATHMANDU, NEPAL			
 Checked By Engineer Pushpak Pradhan							 Submitted By Contract Manager Rabin K. Thakur			
							 Verified By Expert Qty Surveyor/CSE H.K. Mandal			
							 Approved By Team Leader Gireesh Chand			

REGIONAL URBAN DEVELOPMENT PROJECT

Biratnagar Metropolitan City

Contract No:- RUDP/ICB/BRT-02

Summary Sheet of Concrete Cube Test Report

S.N.	Location	Lab Ref.no	Type of Cement	Brand of Cement	Source of Sand+Agg.	Date of Casting	Month		February	
							Year		2019	
							Type of Material		Conc. Cube	
							Date of Testing		Strength, N/mm ²	
							7 Days	28 Days	7 Days	28 Days
										Concrete Grade
92	T3L6A	RUDP-1520	Saptakoshi	OPC	Chisang Khola	14-Jan-18	12-Dec-17	3-Jan-18	21.67	M20
93	T3L12J	RUDP-1521	Saptakoshi	OPC	Chisang Khola	14-Jan-18	18-Dec-17	11-Feb-18	23.26	M20
94	DDC Yard	RUDP-1522	Saptakoshi	OPC	Chisang Khola	14-Jan-18	21-Dec-17	11-Feb-18	23.41	M20
95	DDC Yard	RUDP-1523	Saptakoshi	OPC	Chisang Khola	14-Jan-18	21-Dec-17	11-Feb-18	23.78	M20
96	T3L11H	RUDP-1524	Saptakoshi	OPC	Chisang Khola	14-Jan-18	23-Dec-17	11-Feb-18	23.78	M20
97	T3L8	RUDP-1525	Saptakoshi	OPC	Chisang Khola	14-Jan-18	24-Dec-17	11-Feb-18	22.80	M20
98	T3L13J	RUDP-1526	Saptakoshi	OPC	Chisang Khola	15-Jan-18	24-Dec-17	12-Feb-18	21.52	M20
99	T2L22A	RUDP-1527	Saptakoshi	OPC	Chisang Khola	15-Jan-18	25-Dec-17	12-Feb-18	22.50	M20
100	DDC Yard	RUDP-1528	Saptakoshi	OPC	Chisang Khola	15-Jan-18	26-Dec-17	16-Jan-18	21.67	M20
101	T3L13D	RUDP-1529	Saptakoshi	OPC	Chisang Khola	15-Jan-18	28-Dec-17	18-Jan-18	22.80	M20
102	Madhumara yard	RUDP-1530	Saptakoshi	OPC	Chisang Khola	15-Jan-18	22-Jan-18	12-Feb-18	27.36	M25
103	Madhumara yard	RUDP-1531	Saptakoshi	OPC	Chisang Khola	15-Jan-18	22-Jan-18	12-Feb-18	26.81	M25
104	R-6	RUDP-1532	Saptakoshi	OPC	Chisang Khola	15-Jan-18	22-Jan-18	12-Feb-18	21.98	M20
105	T3L13D	RUDP-1533	Saptakoshi	OPC	Chisang Khola	16-Jan-18	23-Jan-18	13-Feb-18	22.95	M20
106	T2L22A	RUDP-1534	Saptakoshi	OPC	Chisang Khola	16-Jan-18	23-Jan-18	13-Feb-18	22.88	M20
107	T2L19Q	RUDP-1535	Saptakoshi	OPC	Chisang Khola	16-Jan-18	23-Jan-18	13-Feb-18	22.33	M20
108	T3L13J	RUDP-1536	Saptakoshi	OPC	Chisang Khola	17-Jan-18	24-Jan-18	14-Feb-18	22.13	M20
109	T3L11E	RUDP-1537	Saptakoshi	OPC	Chisang Khola	17-Jan-18	24-Jan-18	14-Feb-18	21.67	M20
110	T3L6A	RUDP-1538	Saptakoshi	OPC	Chisang Khola	17-Jan-18	24-Jan-18	14-Feb-18	22.80	M20
111	Madhumara yard	RUDP-1539	Saptakoshi	OPC	Chisang Khola	18-Jan-18	25-Jan-18	15-Feb-18	27.28	M25
112	T3L11H	RUDP-1540	Saptakoshi	OPC	Chisang Khola	19-Jan-18	26-Jan-18	16-Feb-18	23.10	M20
113	R-7	RUDP-1541	Saptakoshi	OPC	Chisang Khola	19-Jan-18	26-Jan-18	16-Feb-18	22.73	M20
114	T3L8	RUDP-1542	Saptakoshi	OPC	Chisang Khola	19-Jan-18	26-Jan-18	16-Feb-18	22.73	M20
115	T3L8	RUDP-1543	Saptakoshi	OPC	Chisang Khola	19-Jan-18	26-Jan-18	16-Feb-18	22.95	M20
116	T3L11E	RUDP-1544	Saptakoshi	OPC	Chisang Khola	19-Jan-18	26-Jan-18	16-Feb-18	21.30	M20
117	T3L13J	RUDP-1545	Saptakoshi	OPC	Chisang Khola	20-Jan-18	27-Jan-18	17-Feb-18	22.13	M20
118	T2L19Q	RUDP-1546	Saptakoshi	OPC	Chisang Khola	20-Jan-18	27-Jan-18	17-Feb-18	22.28	M20
119	T3L11H	RUDP-1547	Saptakoshi	OPC	Chisang Khola	20-Jan-18	27-Jan-18	17-Feb-18	23.48	M20
120	T3L8	RUDP-1548	Saptakoshi	OPC	Chisang Khola	20-Jan-18	27-Jan-18	17-Feb-18	21.83	M20
121	T2L22A	RUDP-1549	Saptakoshi	OPC	Chisang Khola	21-Jan-18	28-Jan-18	18-Feb-18	22.88	M20
122	T3L13D	RUDP-1550	Saptakoshi	OPC	Chisang Khola	21-Jan-18	28-Jan-18	18-Feb-18	22.80	M20
123	Madhumara yard	RUDP-1551	Saptakoshi	OPC	Chisang Khola	22-Jan-18	29-Jan-18	19-Feb-18	23.26	M20
124	DDC Yard	RUDP-1552	Saptakoshi	OPC	Chisang Khola	22-Jan-18	29-Jan-18	19-Feb-18	24.08	M20
125	DDC Yard	RUDP-1553	Saptakoshi	OPC	Chisang Khola	22-Jan-18	29-Jan-18	19-Feb-18	21.52	M20
126	T3L6	RUDP-1554	Saptakoshi	OPC	Chisang Khola	23-Jan-18	30-Jan-18	20-Feb-18	23.26	M20
127	T3L11H	RUDP-1555	Saptakoshi	OPC	Chisang Khola	24-Jan-18	31-Jan-18	21-Feb-18	23.26	M20
128	R-12	RUDP-1556	Saptakoshi	OPC	Chisang Khola	24-Jan-18	31-Jan-18	21-Feb-18	23.48	M20
129	T3L11C	RUDP-1557	Saptakoshi	OPC	Chisang Khola	25-Jan-18	1-Feb-18	22-Feb-18	15.81	M20
130	T3L7	RUDP-1558	Saptakoshi	OPC	Chisang Khola	25-Jan-18	1-Feb-18	22-Feb-18	16.93	M20
131	T3L11J	RUDP-1559	Saptakoshi	OPC	Chisang Khola	25-Jan-18	1-Feb-18	22-Feb-18	17.08	M20
132	T3L22A	RUDP-1560	Saptakoshi	OPC	Chisang Khola	25-Jan-18	1-Feb-18	22-Feb-18	16.26	M20
133	R-107	RUDP-1561	Saptakoshi	OPC	Chisang Khola	26-Jan-18	2-Feb-18	23-Feb-18	16.34	M20
134	R-12	RUDP-1562	Saptakoshi	OPC	Chisang Khola	26-Jan-18	2-Feb-18	23-Feb-18	16.93	M20
135	Madhumara yard	RUDP-1563	Saptakoshi	OPC	Chisang Khola	26-Jan-18	2-Feb-18	23-Feb-18	15.81	M20
136	T3L8A	RUDP-1564	Saptakoshi	OPC	Chisang Khola	26-Jan-18	2-Feb-18	23-Feb-18	15.29	M20
137	T3L13A	RUDP-1565	Saptakoshi	OPC	Chisang Khola	26-Jan-18	2-Feb-18	23-Feb-18	15.07	M20

ZHONG HENG CONSTRUCTION GROUP
INTERNATIONAL ENGINEERING CO. LTDBUILDING DESIGN AUTHORITY (P) LTD IN JOINT VENTURE WITH B.N.
CONSULTANCY PVT. LTD AND PLUS ENGINEERS & ARCHITECTS (P)
LTD, KATHMANDU, NEPALChecked By
Engineer
Pushpak PradhanSubmitted By
Contract Manager
Rabindra K. ThakurVerified By
Expert Qty Surveyor/CSE
H.K. MandalApproved By
Team Leader
Gireesh Chand

REGIONAL URBAN DEVELOPMENT PROJECT

Biratnagar Metropolitan City

Contract No:- RUDP/ICB/BRT-02

Summary Sheet of Concrete Cube Test Report

S.N.	Location	Lab Ref.no	Type of Cement	Brand of Cement	Source of Sand+Agg	Date of Casting	Month		February	
							Year		2019	
							Type of Material		Conc. Cube	
							Date of Testing		Strength, N/mm ²	
							7 Days	28 Days	7 Days	28 Days
138	T3L1H	RUDP-1566	Saptakoshi	OPC	Chitang Khola	26-Jan-18	12-Dec-17	3-Jan-18	16.26	22.65
139	T3L1M	RUDP-1567	Saptakoshi	OPC	Chitang Khola	27-Jan-18	18-Dec-17	24-Feb-18	15.44	23.41
140	R-30	RUDP-1568	Saptakoshi	OPC	Chitang Khola	28-Jan-18	21-Dec-17	25-Feb-18	16.36	23.78
141	T2L18Y	RUDP-1569	Saptakoshi	OPC	Chitang Khola	28-Jan-18	21-Dec-17	23-Feb-18	14.92	24.38
142	T3L22D	RUDP-1570	Saptakoshi	OPC	Chitang Khola	28-Jan-18	23-Dec-17	25-Feb-18	16.48	23.26
143	R-84	RUDP-1571	Saptakoshi	OPC	Chitang Khola	29-Jan-18	24-Dec-17	26-Feb-18	15.22	24.38
144	T3L24G	RUDP-1572	Saptakoshi	OPC	Chitang Khola	29-Jan-18	24-Dec-17	26-Feb-18	14.55	22.43
145	T2L13K	RUDP-1573	Saptakoshi	OPC	Chitang Khola	30-Jan-18	25-Dec-17	27-Feb-18	15.84	23.41
146	Koshi Yard	RUDP-1574	Shalimar Gold	OPC	Chitang Khola	30-Jan-18	26-Dec-17	16-Jan-18	15.44	22.20
147	T3L6A	RUDP-1575	Shalimar Gold	OPC	Chitang Khola	30-Jan-18	28-Dec-17	18-Jan-18	15.44	24.16
148	T3L13K	RUDP-1576	Shalimar Gold	OPC	Chitang Khola	31-Jan-18	7-Feb-18	28-Feb-18	15.22	21.75
149	Madhumara yard	RUDP-1577	Shalimar Gold	OPC	Chitang Khola	31-Jan-18	7-Feb-18	28-Feb-18	18.66	26.96
150	Madhumara yard	RUDP-1578	Shalimar Gold	OPC	Chitang Khola	31-Jan-18	7-Feb-18	28-Feb-18	15.81	22.80
151	R-107	RUDP-1579	Shalimar Gold	OPC	Chitang Khola	31-Jan-18	7-Feb-18	28-Feb-18	15.22	21.67
152	T1L5A	RUDP-1580	Shalimar Gold	OPC	Chitang Khola	1-Feb-19	8-Feb-19	1-Mar-19	15.22	
153	r-12	RUDP-1581	Shalimar Gold	OPC	Chitang Khola	1-Feb-19	8-Feb-19	1-Mar-19	16.26	
154	T2L19J	RUDP-1582	Shalimar Gold	OPC	Chitang Khola	1-Feb-19	8-Feb-19	1-Mar-19	15.44	
155	Madhumara yard	RUDP-1583	Shalimar Gold	OPC	Chitang Khola	2-Feb-19	9-Feb-19	2-Mar-19	19.04	
156	Koshi Yard	RUDP-1584	Shalimar Gold	OPC	Chitang Khola	2-Feb-19	9-Feb-19	2-Mar-19	16.03	
157	R-107	RUDP-1585	Shalimar Gold	OPC	Chitang Khola	2-Feb-19	9-Feb-19	2-Mar-19	15.03	
158	T1L5A	RUDP-1586	Shalimar Gold	OPC	Chitang Khola	2-Feb-19	9-Feb-19	2-Mar-19	14.92	
159	T1L5A	RUDP-1587	Shalimar Gold	OPC	Chitang Khola	3-Feb-19	10-Feb-19	3-Mar-19	15.52	
160	T1L13K	RUDP-1588	Shalimar Gold	OPC	Chitang Khola	3-Feb-19	10-Feb-19	3-Mar-19	14.92	
161	r-84	RUDP-1589	Shalimar Gold	OPC	Chitang Khola	4-Feb-19	11-Feb-19	4-Mar-19	15.37	
162	r-2	RUDP-1590	Shalimar Gold	OPC	Chitang Khola	4-Feb-19	11-Feb-19	4-Mar-19	14.84	
163	T3L6A	RUDP-1591	Shalimar Gold	OPC	Chitang Khola	4-Feb-19	11-Feb-19	4-Mar-19	15.81	
164	T3L11N	RUDP-1592	Shalimar Gold	OPC	Chitang Khola	4-Feb-19	11-Feb-19	4-Mar-19	16.26	
165	DDC Yard	RUDP-1593	Shalimar Gold	OPC	Chitang Khola	5-Feb-19	12-Feb-19	5-Mar-19	15.37	
166	Koshi Yard	RUDP-1594	Shalimar Gold	OPC	Chitang Khola	5-Feb-19	12-Feb-19	5-Mar-19	16.34	
167	Madhumara yard	RUDP-1595	Shalimar Gold	OPC	Chitang Khola	6-Feb-19	13-Feb-19	6-Mar-19	21.15	
168	DDC Yard	RUDP-1596	Shalimar Gold	OPC	Chitang Khola	6-Feb-19	13-Feb-19	6-Mar-19	17.01	
169	T3L11H	RUDP-1597	Shalimar Gold	OPC	Chitang Khola	7-Feb-19	14-Feb-19	7-Mar-19	15.80	
170	R-12	RUDP-1598	Shalimar Gold	OPC	Chitang Khola	7-Feb-19	14-Feb-19	7-Mar-19	15.35	
171	R-2	RUDP-1599	Shalimar Gold	OPC	Chitang Khola	7-Feb-19	14-Feb-19	7-Mar-19	15.8	
172	T3L11H	RUDP-1600	Shalimar Gold	OPC	Chitang Khola	7-Feb-19	14-Feb-19	7-Mar-19	14.55	
173	T3L11H	RUDP-1601	Shalimar Gold	OPC	Chitang Khola	8-Feb-19	15-Feb-19	8-Mar-19	15.52	
174	Koshi Yard	RUDP-1602	Shalimar Gold	OPC	Chitang Khola	8-Feb-19	15-Feb-19	8-Mar-19	16.26	
175	T3L11N	RUDP-1603	Shalimar Gold	OPC	Chitang Khola	8-Feb-19	15-Feb-19	8-Mar-19	14.75	
176	T2L18Y	RUDP-1604	Shalimar Gold	OPC	Chitang Khola	8-Feb-19	15-Feb-19	8-Mar-19	16.26	
177	T2L24G	RUDP-1605	Shalimar Gold	OPC	Chitang Khola	9-Feb-19	16-Feb-19	9-Mar-19	15.37	
178	R-106	RUDP-1606	Shalimar Gold	OPC	Chitang Khola	10-Feb-19	17-Feb-19	10-Mar-19	17.01	
179	T3L11N	RUDP-1607	Shalimar Gold	OPC	Chitang Khola	10-Feb-19	17-Feb-19	10-Mar-19	15.89	
180	DL11N	RUDP-1608	Shalimar Gold	OPC	Chitang Khola	10-Feb-19	17-Feb-19	10-Mar-19	16.71	
181	T3L22D	RUDP-1609	Shalimar Gold	OPC	Chitang Khola	11-Feb-19	18-Feb-19	11-Mar-19	14.22	
182	T3L11C	RUDP-1610	Shalimar Gold	OPC	Chitang Khola	11-Feb-19	18-Feb-19	11-Mar-19	16.48	
183	T3L11H	RUDP-1611	Shalimar Gold	OPC	Chitang Khola	11-Feb-19	18-Feb-19	11-Mar-19	14.47	
							Consultant			
ZHONGHENG CONSTRUCTION GROUP INTERNATIONAL ENGINEERING CO. LTD							BUILDING DESIGN AUTHORITY (P) LTD IN JOINT VENTURE WITH B.N. CONSULTANCY PVT. LTD AND PLUS ENGINEERS & ARCHITECTS (P) LTD, KATHMANDU, NEPAL			
 Checked By Engineer Pushpak Pradhan							 Submitted By Contract Manager Rabin K. Thakur			
							 Verified By Expert Qty Surveyor/CSE H.K. Mandal			
							 Approved By Team Leader Gireesh Chand			



Summary Sheet of Concrete Cube Test Report



REGIONAL URBAN DEVELOPMENT PROJECT

Biratnagar Metropolitan City

Contract No:- RUDP/ICB/BRT-02

Summary Sheet of Mortar Test Report

							Month		February		
							Year		2019		
							Description of Sample		Brick Wall		
S.N.	Location	Lab Ref.no.	Type of Cement	Brand of Cement	Source of Sand	Date of Casting	Date of Testing		Strength, N/mm2		Type of Grade
							7 Days	28 Days	7 Days	28 Days	
28	T3L8	MR-1198	Ambe hi-tech	OPC	Chisang Khola	7-Jan-19	14-Jan-19	4-Feb-19	9.20	7.5	7.5
29	T3L13D	MR-1199	Ambe hi-tech	OPC	Chisang Khola	7-Jan-19	14-Jan-19	4-Feb-19	9.34	7.5	7.5
30	T3L13D	MR-1200	Ambe hi-tech	OPC	Chisang Khola	7-Jan-19	14-Jan-19	4-Feb-19	9.87	7.5	7.5
31	R-34	MR-1201	Ambe hi-tech	OPC	Chisang Khola	7-Jan-19	14-Jan-19	4-Feb-19	8.80	7.5	7.5
32	T3L13D	MR-1202	Ambe hi-tech	OPC	Chisang Khola	7-Jan-19	14-Jan-19	4-Feb-19	8.40	7.5	7.5
33	T3L11B	MR-1203	Ambe hi-tech	OPC	Chisang Khola	7-Jan-19	14-Jan-19	4-Feb-19	8.67	7.5	7.5
34	R-20	MR-1204	Ambe hi-tech	OPC	Chisang Khola	7-Jan-19	14-Jan-19	4-Feb-19	8.40	7.5	7.5
35	T3L6A	MR-1205	Ambe hi-tech	OPC	Chisang Khola	7-Jan-19	14-Jan-19	4-Feb-19	8.14	7.5	7.5
36	T2L19Q	MR-1206	Ambe hi-tech	OPC	Chisang Khola	7-Jan-19	14-Jan-19	4-Feb-19	8.40	7.5	7.5
37	T3L13D	MR-1207	Ambe hi-tech	OPC	Chisang Khola	7-Jan-19	14-Jan-19	4-Feb-19	8.94	7.5	7.5
38	T3L8	MR-1208	Ambe hi-tech	OPC	Chisang Khola	7-Jan-19	14-Jan-19	4-Feb-19	9.07	7.5	7.5
39	T3L6A	MR-1209	Ambe hi-tech	OPC	Chisang Khola	7-Jan-19	14-Jan-19	4-Feb-19	7.87	7.5	7.5
40	T3L11B	MR-1210	Ambe hi-tech	OPC	Chisang Khola	8-Jan-19	15-Jan-19	5-Feb-19	8.14	7.5	7.5
41	R-34	MR-1211	Ambe hi-tech	OPC	Chisang Khola	9-Jan-19	16-Jan-19	6-Feb-19	8.80	7.5	7.5
42	T3L11B	MR-1212	Ambe hi-tech	OPC	Chisang Khola	9-Jan-19	16-Jan-19	6-Feb-19	8.40	7.5	7.5
43	T2L18Y	MR-1213	Ambe hi-tech	OPC	Chisang Khola	9-Jan-19	16-Jan-19	6-Feb-19	8.27	7.5	7.5
44	T3L9	MR-1214	Ambe hi-tech	OPC	Chisang Khola	9-Jan-19	16-Jan-19	6-Feb-19	9.34	7.5	7.5
45	T2L19P	MR-1215	Ambe hi-tech	OPC	Chisang Khola	9-Jan-19	16-Jan-19	6-Feb-19	8.67	7.5	7.5
46	T2L25	MR-1216	Ambe hi-tech	OPC	Chisang Khola	9-Jan-19	16-Jan-19	6-Feb-19	8.67	7.5	7.5
47	T3L13D	MR-1217	Ambe hi-tech	OPC	Chisang Khola	9-Jan-19	16-Jan-19	6-Feb-19	8.40	7.5	7.5
48	R-23	MR-1218	Ambe hi-tech	OPC	Chisang Khola	9-Jan-19	16-Jan-19	6-Feb-19	7.74	7.5	7.5
49	R-12	MR-1219	Ambe hi-tech	OPC	Chisang Khola	9-Jan-19	16-Jan-19	6-Feb-19	8.80	7.5	7.5
50	R-23	MR-1220	Ambe hi-tech	OPC	Chisang Khola	9-Jan-19	16-Jan-19	6-Feb-19	9.07	7.5	7.5
51	T3L11A	MR-1221	Ambe hi-tech	OPC	Chisang Khola	10-Jan-19	17-Jan-19	7-Feb-19	8.40	7.5	7.5
52	T2L19Q	MR-1222	Ambe hi-tech	OPC	Chisang Khola	10-Jan-19	17-Jan-19	7-Feb-19	8.94	7.5	7.5
53	T3L8	MR-1223	Ambe hi-tech	OPC	Chisang Khola	10-Jan-19	17-Jan-19	7-Feb-19	8.80	7.5	7.5
54	T3L13J	MR-1224	Ambe hi-tech	OPC	Chisang Khola	10-Jan-19	17-Jan-19	7-Feb-19	8.27	7.5	7.5
Contractor							Consultant				
ZHONGHENG CONSTRUCTION GROUP INTERNATIONAL ENGINEERING CO. LTD							BUILDING DESIGN AUTHORITY (P) LTD IN JOINT VENTURE WITH B.N. CONSULTANCY PVT. LTD AND PLUS ENGINEERS & ARCHITECTS (P) LTD, KATHMANDU, NEPAL				
<div>Pushpak Pradhan</div> <div>Checked By</div> <div>Engineer</div> <div>Pushpak Pradhan</div>							<div>Rabindra K. Thakur</div> <div>Submitted By</div> <div>Contract Manager</div> <div>Rabindra K. Thakur</div>				
<div>H.K. Mandal</div> <div>Verified By</div> <div>Qty Engineer/CSE</div> <div>H.K. Mandal</div>							<div>Giresch Chand</div> <div>Approved By</div> <div>Team Leader</div> <div>Giresch Chand</div>				



REGIONAL URBAN DEVELOPMENT PROJECT





Biratnagar Metropolitan City

Contract No:- RUDP/ICB/BRT-02

Summary Sheet of Mortar Test Report

							Month		February	
							Year		2019	
							Description of Sample		Brick Wall	
S.N.	Location	Lab Ref.no.	Type of Cement	Brand of Cement	Source of Sand	Date of Casting	Date of Testing		Strength, N/mm ²	Type of Grade
							7 Days	28 Days	7 Days	28 Days
28	T3L8	MR-1198	Ambe hi-tech	OPC	Chisang Khola	7-Jan-19	14-Jan-19	4-Feb-19	9.20	7.5
29	T3L13D	MR-1199	Ambe hi-tech	OPC	Chisang Khola	7-Jan-19	14-Jan-19	4-Feb-19	9.34	7.5
30	T3L13D	MR-1200	Ambe hi-tech	OPC	Chisang Khola	7-Jan-19	14-Jan-19	4-Feb-19	9.87	7.5
31	R-34	MR-1201	Ambe hi-tech	OPC	Chisang Khola	7-Jan-19	14-Jan-19	4-Feb-19	8.80	7.5
32	T3L13D	MR-1202	Ambe hi-tech	OPC	Chisang Khola	7-Jan-19	14-Jan-19	4-Feb-19	8.40	7.5
33	T3L11B	MR-1203	Ambe hi-tech	OPC	Chisang Khola	7-Jan-19	14-Jan-19	4-Feb-19	8.67	7.5
34	R-20	MR-1204	Ambe hi-tech	OPC	Chisang Khola	7-Jan-19	14-Jan-19	4-Feb-19	8.40	7.5
35	T3L6A	MR-1205	Ambe hi-tech	OPC	Chisang Khola	7-Jan-19	14-Jan-19	4-Feb-19	8.14	7.5
36	T2L19Q	MR-1206	Ambe hi-tech	OPC	Chisang Khola	7-Jan-19	14-Jan-19	4-Feb-19	8.40	7.5
37	T3L13D	MR-1207	Ambe hi-tech	OPC	Chisang Khola	7-Jan-19	14-Jan-19	4-Feb-19	8.94	7.5
38	T3L8	MR-1208	Ambe hi-tech	OPC	Chisang Khola	7-Jan-19	14-Jan-19	4-Feb-19	9.07	7.5
39	T3L6A	MR-1209	Ambe hi-tech	OPC	Chisang Khola	7-Jan-19	14-Jan-19	4-Feb-19	7.87	7.5
40	T3L11B	MR-1210	Ambe hi-tech	OPC	Chisang Khola	8-Jan-19	15-Jan-19	5-Feb-19	8.14	7.5
41	R-34	MR-1211	Ambe hi-tech	OPC	Chisang Khola	9-Jan-19	16-Jan-19	6-Feb-19	8.80	7.5
42	T3L11B	MR-1212	Ambe hi-tech	OPC	Chisang Khola	9-Jan-19	16-Jan-19	6-Feb-19	8.40	7.5
43	T2L18Y	MR-1213	Ambe hi-tech	OPC	Chisang Khola	9-Jan-19	16-Jan-19	6-Feb-19	8.27	7.5
44	T3L9	MR-1214	Ambe hi-tech	OPC	Chisang Khola	9-Jan-19	16-Jan-19	6-Feb-19	9.34	7.5
45	T2L19P	MR-1215	Ambe hi-tech	OPC	Chisang Khola	9-Jan-19	16-Jan-19	6-Feb-19	8.67	7.5
46	T2L25	MR-1216	Ambe hi-tech	OPC	Chisang Khola	9-Jan-19	16-Jan-19	6-Feb-19	8.67	7.5
47	T3L13D	MR-1217	Ambe hi-tech	OPC	Chisang Khola	9-Jan-19	16-Jan-19	6-Feb-19	8.40	7.5
48	R-23	MR-1218	Ambe hi-tech	OPC	Chisang Khola	9-Jan-19	16-Jan-19	6-Feb-19	7.74	7.5
49	R-12	MR-1219	Ambe hi-tech	OPC	Chisang Khola	9-Jan-19	16-Jan-19	6-Feb-19	8.80	7.5
50	R-23	MR-1220	Ambe hi-tech	OPC	Chisang Khola	9-Jan-19	16-Jan-19	6-Feb-19	9.07	7.5
51	T3L11A	MR-1221	Ambe hi-tech	OPC	Chisang Khola	10-Jan-19	17-Jan-19	7-Feb-19	8.40	7.5
52	T2L19Q	MR-1222	Ambe hi-tech	OPC	Chisang Khola	10-Jan-19	17-Jan-19	7-Feb-19	8.94	7.5
53	T3L8	MR-1223	Ambe hi-tech	OPC	Chisang Khola	10-Jan-19	17-Jan-19	7-Feb-19	8.80	7.5
54	T3L13J	MR-1224	Ambe hi-tech	OPC	Chisang Khola	10-Jan-19	17-Jan-19	7-Feb-19	8.27	7.5
										
 Checked By Engineer Pushpak Pradhan							 Submitted By Contract Manager Rabindra K. Thakur			
 Verified By Expert Qty Surveyor/CSE H.K. Mandal							 Approved By Team Leader Giresch Chand			

REGIONAL URBAN DEVELOPMENT PROJECT											
Biratnagar Metropolitan City											
Contract No:- RUDP/ICB/BRT-02											
Summary Sheet of Mortar Test Report											
							Month		February		
							Year		2019		
							Description of Sample		Brick Wall		
S.N.	Location	Lab Ref.no.	Type of Cement	Brand of Cement	Source of Sand	Date of Casting	Date of Testing		Strength, N/mm ²		Type of Grade
							7 Days	28 Days	7 Days	28 Days	
55	T2L22A	MR-1225	Ambe hi-tech	OPC	Chisang Khola	10-Jan-19	17-Jan-19	7-Feb-19		8.67	7.5
56	T3L13D	MR-1226	Saptakoshi	OPC	Chisang Khola	10-Jan-19	17-Jan-19	7-Feb-19		9.20	7.5
57	T2L19Q	MR-1227	Saptakoshi	OPC	Chisang Khola	10-Jan-19	17-Jan-19	7-Feb-19		8.54	7.5
58	T3L13J	MR-1228	Saptakoshi	OPC	Chisang Khola	11-Jan-19	18-Jan-19	8-Feb-19		9.47	7.5
59	T3L9	MR-1229	Saptakoshi	OPC	Chisang Khola	11-Jan-19	18-Jan-19	8-Feb-19		8.40	7.5
60	T3L11H	MR-1230	Saptakoshi	OPC	Chisang Khola	11-Jan-19	18-Jan-19	8-Feb-19		8.54	7.5
61	T3L8	MR-1231	Saptakoshi	OPC	Chisang Khola	11-Jan-19	18-Jan-19	8-Feb-19		8.40	7.5
62	T2L22A	MR-1232	Saptakoshi	OPC	Chisang Khola	11-Jan-19	18-Jan-19	8-Feb-19		8.67	7.5
63	R-12	MR-1233	Saptakoshi	OPC	Chisang Khola	11-Jan-19	18-Jan-19	8-Feb-19		7.87	7.5
64	T3L9	MR-1234	Saptakoshi	OPC	Chisang Khola	11-Jan-19	18-Jan-19	8-Feb-19		7.87	7.5
65	T2L19P	MR-1235	Saptakoshi	OPC	Chisang Khola	11-Jan-19	18-Jan-19	8-Feb-19		8.80	7.5
66	T3L11B	MR-1236	Saptakoshi	OPC	Chisang Khola	11-Jan-19	18-Jan-19	8-Feb-19		8.80	7.5
67	R-10	MR-1237	Saptakoshi	OPC	Chisang Khola	11-Jan-19	18-Jan-19	8-Feb-19		8.94	7.5
68	T2L19P	MR-1238	Saptakoshi	OPC	Chisang Khola	11-Jan-19	18-Jan-19	8-Feb-19		8.40	7.5
69	T2L25	MR-1239	Saptakoshi	OPC	Chisang Khola	12-Jan-19	19-Jan-19	9-Feb-19		8.14	7.5
70	T2L22A	MR-1240	Saptakoshi	OPC	Chisang Khola	12-Jan-19	19-Jan-19	9-Feb-19		8.14	7.5
71	R-9(B)	MR-1241	Saptakoshi	OPC	Chisang Khola	12-Jan-19	19-Jan-19	9-Feb-19		8.94	7.5
72	T3L11H	MR-1242	Saptakoshi	OPC	Chisang Khola	12-Jan-19	19-Jan-19	9-Feb-19		9.07	7.5
73	T3L9	MR-1243	Saptakoshi	OPC	Chisang Khola	13-Jan-19	20-Jan-19	10-Feb-19		8.94	7.5
74	T3L11H	MR-1244	Saptakoshi	OPC	Chisang Khola	13-Jan-19	20-Jan-19	10-Feb-19		9.47	7.5
75	T3L11H	MR-1245	Saptakoshi	OPC	Chisang Khola	13-Jan-19	20-Jan-19	10-Feb-19		9.74	7.5
76	T2L19Q	MR-1246	Saptakoshi	OPC	Chisang Khola	13-Jan-19	20-Jan-19	10-Feb-19		9.20	7.5
77	T2L25	MR-1247	Saptakoshi	OPC	Chisang Khola	13-Jan-19	20-Jan-19	10-Feb-19		8.54	7.5
78	T2L22A	MR-1248	Saptakoshi	OPC	Chisang Khola	14-Jan-19	21-Jan-19	11-Feb-19		8.00	7.5
79	T3L13D	MR-1249	Saptakoshi	OPC	Chisang Khola	14-Jan-19	21-Jan-19	11-Feb-19		8.00	7.5
80	T3L11H	MR-1250	Saptakoshi	OPC	Chisang Khola	14-Jan-19	21-Jan-19	11-Feb-19		9.07	7.5
81	T2L18Y	MR-1251	Saptakoshi	OPC	Chisang Khola	14-Jan-19	21-Jan-19	11-Feb-19		8.54	7.5

Contractor ZHONGHENG CONSTRUCTION GROUP INTERNATIONAL ENGINEERING CO.LTD		Consultant BUILDING DESIGN AUTHORITY (P) LTD IN JOINT VENTURE WITH B.N. CONSULTANCY PVT. LTD AND PLUS ENGINEERS & ARCHITECTS (P) LTD, KATHMANDU, NEPAL	
 Checked By Engineer Pushpak Pradhan	 Submitted By Contract Manager Rabin K. Thakur	 Verified By Expert Qty Surveyor/CSE H.K. Mandal	 Approved By Team Leader Gireesh Chand

REGIONAL URBAN DEVELOPMENT PROJECT

Biratnagar Metropolitan City

Contract No:- RUDP/ICB/BRT-02

Summary Sheet of Mortar Test Report

							Month		February		
							Year -		2019		
							Description of Sample		Brick Wall		
S.N.	Location	Lab Ref.no.	Type of Cement	Brand of Cement	Source of Sand	Date of Casting	Date of Testing		Strength, N/mm2		Type of Grade
							7 Days	28 Days	7 Days	28 Days	
82	T2L25	MR-1252	Saptakoshi	OPC	Chisang Khola	14-Jan-19	21-Jan-19	11-Feb-19	7.87	7.5	
83	R-84	MR-1253	Saptakoshi	OPC	Chisang Khola	14-Jan-19	21-Jan-19	11-Feb-19	8.27	7.5	
84	T2L24F	MR-1254	Saptakoshi	OPC	Chisang Khola	14-Jan-19	21-Jan-19	11-Feb-19	9.07	7.5	
85	T3L13D	MR-1255	Saptakoshi	OPC	Chisang Khola	14-Jan-19	21-Jan-19	11-Feb-19	9.20	7.5	
86	T3L11E	MR-1256	Saptakoshi	OPC	Chisang Khola	14-Jan-19	21-Jan-19	11-Feb-19	9.07	7.5	
87	T3L8	MR-1257	Saptakoshi	OPC	Chisang Khola	14-Jan-19	21-Jan-19	11-Feb-19	8.67	7.5	
88	T3L9	MR-1258	Saptakoshi	OPC	Chisang Khola	14-Jan-19	21-Jan-19	11-Feb-19	8.67	7.5	
89	R-12	MR-1259	Saptakoshi	OPC	Chisang Khola	14-Jan-19	21-Jan-19	11-Feb-19	8.40	7.5	
90	T2L19P	MR-1260	Saptakoshi	OPC	Chisang Khola	14-Jan-19	21-Jan-19	11-Feb-19	9.34	7.5	
91	R-20	MR-1261	Saptakoshi	OPC	Chisang Khola	14-Jan-19	21-Jan-19	11-Feb-19	8.54	7.5	
92	T3L8	MR-1262	Saptakoshi	OPC	Chisang Khola	14-Jan-19	21-Jan-19	11-Feb-19	9.20	7.5	
93	T3L13D	MR-1263	Saptakoshi	OPC	Chisang Khola	14-Jan-19	21-Jan-19	11-Feb-19	8.94	7.5	
94	R-23	MR-1264	Saptakoshi	OPC	Chisang Khola	15-Jan-19	22-Jan-19	12-Feb-19	8.94	7.5	
95	T3L6A	MR-1265	Saptakoshi	OPC	Chisang Khola	15-Jan-19	22-Jan-19	12-Feb-19	8.67	7.5	
96	T3L13J	MR-1266	Saptakoshi	OPC	Chisang Khola	15-Jan-19	22-Jan-19	12-Feb-19	8.80	7.5	
97	T2L22A	MR-1267	Saptakoshi	OPC	Chisang Khola	15-Jan-19	22-Jan-19	12-Feb-19	8.40	7.5	
98	T3L11E	MR-1268	Saptakoshi	OPC	Chisang Khola	15-Jan-19	22-Jan-19	12-Feb-19	9.47	7.5	
99	T2L24F	MR-1269	Saptakoshi	OPC	Chisang Khola	15-Jan-19	22-Jan-19	12-Feb-19	8.00	7.5	
100	T1L5A	MR-1270	Saptakoshi	OPC	Chisang Khola	15-Jan-19	22-Jan-19	12-Feb-19	8.40	7.5	
101	R-23	MR-1271	Saptakoshi	OPC	Chisang Khola	15-Jan-19	22-Jan-19	12-Feb-19	8.94	7.5	
102	R-9(B)	MR-1272	Saptakoshi	OPC	Chisang Khola	15-Jan-19	20-Jan-19	12-Feb-19	8.00	7.5	
103	T3L11D	MR-1273	Saptakoshi	OPC	Chisang Khola	15-Jan-19	22-Jan-19	12-Feb-19	9.47	7.5	
104	T2L25	MR-1274	Saptakoshi	OPC	Chisang Khola	15-Jan-19	22-Jan-19	12-Feb-19	8.00	7.5	
105	R-20	MR-1275	Saptakoshi	OPC	Chisang Khola	15-Jan-19	22-Jan-19	12-Feb-19	9.07	7.5	
106	T3L13E	MR-1276	Saptakoshi	OPC	Chisang Khola	15-Jan-19	22-Jan-19	12-Feb-19	8.80	7.5	
107	T1L5A	MR-1277	Saptakoshi	OPC	Chisang Khola	15-Jan-19	22-Jan-19	12-Feb-19	9.34	7.5	
108	R-23	MR-1278	Saptakoshi	OPC	Chisang Khola	15-Jan-19	22-Jan-19	12-Feb-19	9.47	7.5	
Contractor						Consultant					
ZHONGHENG CONSTRUCTION GROUP INTERNATIONAL ENGINEERING CO. LTD						BUILDING DESIGN AUTHORITY (P) LTD IN JOINT VENTURE WITH B.N. CONSULTANCY PVT. LTD AND PLUS ENGINEERS & ARCHITECTS (P) LTD, KATHMANDU, NEPAL					
 Checked By Engineer Pushpak Pradhan						 Verified By Expert Qty Surveyor/CSE H.K. Mandal					
 Submitted By Contract Manager Rabindra K. Thakur						 Approved By Team Leader Giresch Chand					



REGIONAL URBAN DEVELOPMENT PROJECT

Biratnagar Metropolitan City



Contract No:- RUDP/ICB/BRT-02

Summary Sheet of Mortar Test Report

							Month		February						
							Year -		2019						
							Description of Sample		Brick Wall						
S.N.	Location	Lab Ref.no.	Type of Cement	Brand of Cement	Source of Sand	Date of Casting	Date of Testing		Strength, N/mm ²		Type of Grade				
							7 Days	28 Days	7 Days	28 Days					
109	T2L18Y	MR-1279	Saptakoshi	OPC	Chisang Khola	15-Jan-19	22-Jan-19	12-Feb-19		8.00	7.5				
110	R-34	MR-1280	Saptakoshi	OPC	Chisang Khola	15-Jan-19	22-Jan-19	12-Feb-19		8.14	7.5				
111	T3L13J	MR-1281	Saptakoshi	OPC	Chisang Khola	15-Jan-19	22-Jan-19	12-Feb-19		8.40	7.5				
112	T3L11D	MR-1282	Saptakoshi	OPC	Chisang Khola	15-Jan-19	22-Jan-19	12-Feb-19		9.20	7.5				
113	T3L19P	MR-1283	Saptakoshi	OPC	Chisang Khola	15-Jan-19	22-Jan-19	12-Feb-19		8.67	7.5				
114	T2L24F	MR-1284	Saptakoshi	OPC	Chisang Khola	15-Jan-19	22-Jan-19	12-Feb-19		8.54	7.5				
115	T3L8	MR-1285	Saptakoshi	OPC	Chisang Khola	15-Jan-19	22-Jan-19	12-Feb-19		8.94	7.5				
116	T3L9	MR-1286	Saptakoshi	OPC	Chisang Khola	15-Jan-19	22-Jan-19	12-Feb-19		9.47	7.5				
117	R-34	MR-1287	Saptakoshi	OPC	Chisang Khola	15-Jan-19	22-Jan-19	12-Feb-19		7.87	7.5				
118	R-12	MR-1288	Saptakoshi	OPC	Chisang Khola	15-Jan-19	22-Jan-19	12-Feb-19		8.14	7.5				
119	T3L23J	MR-1289	Saptakoshi	OPC	Chisang Khola	15-Jan-19	22-Jan-19	12-Feb-19		8.27	7.5				
120	T3L8	MR-1290	Saptakoshi	OPC	Chisang Khola	15-Jan-19	22-Jan-19	12-Feb-19		8.54	7.5				
121	T3L8	MR-1291	Saptakoshi	OPC	Chisang Khola	15-Jan-19	22-Jan-19	12-Feb-19		9.47	7.5				
122	T2L24F	MR-1292	Saptakoshi	OPC	Chisang Khola	15-Jan-19	22-Jan-19	12-Feb-19		8.94	7.5				
123	T3L8	MR-1293	Saptakoshi	OPC	Chisang Khola	15-Jan-19	22-Jan-19	12-Feb-19		8.67	7.5				
124	R-10	MR-1294	Saptakoshi	OPC	Chisang Khola	15-Jan-19	22-Jan-19	12-Feb-19		9.47	7.5				
125	T2L22A	MR-1295	Saptakoshi	OPC	Chisang Khola	15-Jan-19	22-Jan-19	12-Feb-19		8.00	7.5				
126	T2L25	MR-1296	Saptakoshi	OPC	Chisang Khola	15-Jan-19	22-Jan-19	12-Feb-19		9.20	7.5				
127	T3L3J	MR-1297	Saptakoshi	OPC	Chisang Khola	15-Jan-19	22-Jan-19	12-Feb-19		9.47	7.5				
128	R-20	MR-1298	Saptakoshi	OPC	Chisang Khola	16-Jan-19	23-Jan-19	13-Feb-19		8.00	7.5				
129	R-34	MR-1299	Saptakoshi	OPC	Chisang Khola	16-Jan-19	20-Jan-19	13-Feb-19		8.80	7.5				
130	T3L6A	MR-1300	Saptakoshi	OPC	Chisang Khola	16-Jan-19	23-Jan-19	13-Feb-19		9.47	7.5				
131	R-23	MR-1301	Saptakoshi	OPC	Chisang Khola	16-Jan-19	23-Jan-19	13-Feb-19		8.14	7.5				
132	T3L6A	MR-1302	Saptakoshi	OPC	Chisang Khola	16-Jan-19	23-Jan-19	13-Feb-19		8.14	7.5				
133	R-9(B)	MR-1303	Saptakoshi	OPC	Chisang Khola	16-Jan-19	23-Jan-19	13-Feb-19		9.07	7.5				
134	T3L9	MR-1304	Saptakoshi	OPC	Chisang Khola	16-Jan-19	23-Jan-19	13-Feb-19		8.00	7.5				
135	T2L19P	MR-1305	Saptakoshi	OPC	Chisang Khola	16-Jan-19	23-Jan-19	13-Feb-19		8.94	7.5				
							Contractor					Consultant			
ZHONGHENG CONSTRUCTION GROUP INTERNATIONAL ENGINEERING CO. LTD							BUILDING DESIGN AUTHORITY (P) LTD IN JOINT VENTURE WITH B.N. CONSULTANCY PVT. LTD AND PLUS ENGINEERS & ARCHITECTS (P) LTD, KATHMANDU, NEPAL								
 Checked By Engineer Pushpak Pradhan							 Submitted By Contract Manager Rabin K. Thakur					 Verified By Expert Qty Surveyor/CSE H.K. Mandal		 Approved By Team Leader Giresch Chand	

REGIONAL URBAN DEVELOPMENT PROJECT											
Biratnagar Metropolitan City											
Contract No:- RUDP/ICB/BRT-02											
Summary Sheet of Mortar Test Report											
							Month		February		
							Year -		2019		
							Description of Sample		Brick Wall		
S.N.	Location	Lab Ref.no.	Type of Cement	Brand of Cement	Source of Sand	Date of Casting	Date of Testing		Strength, N/mm ²		Type of Grade
							7 Days	28 Days	7 Days	28 Days	
136	T3L11B	MR-1306	Saptakoshi	OPC	Chisang Khola	16-Jan-19	23-Jan-19	13-Feb-19		9.47	7.5
137	T2L24F	MR-1307	Saptakoshi	OPC	Chisang Khola	16-Jan-19	23-Jan-19	13-Feb-19		8.67	7.5
138	T3L11E	MR-1308	Saptakoshi	OPC	Chisang Khola	16-Jan-19	23-Jan-19	13-Feb-19		8.94	7.5
139	T2L19P	MR-1309	Saptakoshi	OPC	Chisang Khola	16-Jan-19	23-Jan-19	13-Feb-19		9.20	7.5
140	T3L11E	MR-1310	Saptakoshi	OPC	Chisang Khola	16-Jan-19	23-Jan-19	13-Feb-19		9.07	7.5
141	T2L19Q	MR-1311	Saptakoshi	OPC	Chisang Khola	16-Jan-19	23-Jan-19	13-Feb-19		8.67	7.5
142	R-12	MR-1312	Saptakoshi	OPC	Chisang Khola	16-Jan-19	23-Jan-19	13-Feb-19		8.40	7.5
143	R-23	MR-1313	Saptakoshi	OPC	Chisang Khola	16-Jan-19	23-Jan-19	13-Feb-19		9.34	7.5
144	T3L9	MR-1314	Saptakoshi	OPC	Chisang Khola	16-Jan-19	23-Jan-19	13-Feb-19		8.27	7.5
145	T3L8	MR-1315	Saptakoshi	OPC	Chisang Khola	16-Jan-19	23-Jan-19	13-Feb-19		8.67	7.5
146	T3L11E	MR-1316	Saptakoshi	OPC	Chisang Khola	16-Jan-19	23-Jan-19	13-Feb-19		8.67	7.5
147	T2L19Q	MR-1317	Saptakoshi	OPC	Chisang Khola	16-Jan-19	23-Jan-19	13-Feb-19		9.34	7.5
148	R-12	MR-1318	Saptakoshi	OPC	Chisang Khola	16-Jan-19	23-Jan-19	13-Feb-19		8.00	7.5
149	R-34	MR-1319	Saptakoshi	OPC	Chisang Khola	16-Jan-19	23-Jan-19	13-Feb-19		8.94	7.5
150	T3L11B	MR-1320	Saptakoshi	OPC	Chisang Khola	16-Jan-19	23-Jan-19	13-Feb-19		9.34	7.5
151	T3L8	MR-1321	Saptakoshi	OPC	Chisang Khola	16-Jan-19	23-Jan-19	13-Feb-19		8.54	7.5
152	T3L11B	MR-1322	Saptakoshi	OPC	Chisang Khola	16-Jan-19	23-Jan-19	13-Feb-19		8.40	7.5
153	T2L24F	MR-1323	Saptakoshi	OPC	Chisang Khola	16-Jan-19	23-Jan-19	13-Feb-19		9.47	7.5
154	T3L9	MR-1324	Saptakoshi	OPC	Chisang Khola	16-Jan-19	23-Jan-19	13-Feb-19		8.67	7.5
155	T3L11B	MR-1325	Saptakoshi	OPC	Chisang Khola	17-Jan-19	24-Jan-19	14-Feb-19		8.00	7.5
156	T3L13P	MR-1326	Saptakoshi	OPC	Chisang Khola	17-Jan-19	20-Jan-19	14-Feb-19		8.54	7.5
157	T3L13J	MR-1327	Saptakoshi	OPC	Chisang Khola	17-Jan-19	24-Jan-19	14-Feb-19		9.34	7.5
158	R-9(B)	MR-1328	Saptakoshi	OPC	Chisang Khola	17-Jan-19	24-Jan-19	14-Feb-19		9.47	7.5
159	T3L11H	MR-1329	Saptakoshi	OPC	Chisang Khola	17-Jan-19	24-Jan-19	14-Feb-19		9.07	7.5
160	T2L19Q	MR-1330	Saptakoshi	OPC	Chisang Khola	17-Jan-19	24-Jan-19	14-Feb-19		9.34	7.5
161	T3L13D	MR-1331	Saptakoshi	OPC	Chisang Khola	17-Jan-19	24-Jan-19	14-Feb-19		8.94	7.5
162	T2L22A	MR-1332	Saptakoshi	OPC	Chisang Khola	17-Jan-19	24-Jan-19	14-Feb-19		8.00	7.5

Contractor ZHONGHENG CONSTRUCTION GROUP INTERNATIONAL ENGINEERING CO. LTD		Consultant BUILDING DESIGN AUTHORITY (P) LTD IN JOINT VENTURE WITH B.N. CONSULTANCY PVT. LTD AND PLUS ENGINEERS & ARCHITECTS (P) LTD, KATHMANDU, NEPAL	
Checked By  Engineer Pushpak Pradhan	Submitted By  Contract Manager Rabindra K. Thakur	Verified By  Expert Qty Surveyor/CSE H.K. Mandal	Approved By  Team Leader Giresh Chand

REGIONAL URBAN DEVELOPMENT PROJECT											
Biratnagar Metropolitan City											
Contract No:- RUDP/ICB/BRT-02											
Summary Sheet of Mortar Test Report											
							Month		February		
							Year -		2019		
							Description of Sample		Brick Wall		
S.N.	Location	Lab Ref.no.	Type of Cement	Brand of Cement	Source of Sand	Date of Casting	Date of Testing		Strength, N/mm ²		Type of Grade
							7 Days	28 Days	7 Days	28 Days	
163	T3L11B	MR-1333	Saptakoshi	OPC	Chisang Khola	17-Jan-19	24-Jan-19	14-Feb-19		8.94	7.5
164	T2L19Q	MR-1334	Saptakoshi	OPC	Chisang Khola	17-Jan-19	24-Jan-19	14-Feb-19		8.27	7.5
165	T2L19P	MR-1335	Saptakoshi	OPC	Chisang Khola	17-Jan-19	24-Jan-19	14-Feb-19		9.47	7.5
166	T2L19Q	MR-1336	Saptakoshi	OPC	Chisang Khola	17-Jan-19	24-Jan-19	14-Feb-19		9.20	7.5
167	T3L11B	MR-1337	Saptakoshi	OPC	Chisang Khola	17-Jan-19	24-Jan-19	14-Feb-19		9.74	7.5
168	T2L19P	MR-1338	Saptakoshi	OPC	Chisang Khola	17-Jan-19	24-Jan-19	14-Feb-19		8.67	7.5
169	R-12	MR-1339	Saptakoshi	OPC	Chisang Khola	17-Jan-19	24-Jan-19	14-Feb-19		9.47	7.5
170	T2L19P	MR-1340	Saptakoshi	OPC	Chisang Khola	17-Jan-19	24-Jan-19	14-Feb-19		8.00	7.5
171	T1L5A	MR-1341	Saptakoshi	OPC	Chisang Khola	17-Jan-19	24-Jan-19	14-Feb-19		8.40	7.5
172	R-12	MR-1342	Saptakoshi	OPC	Chisang Khola	17-Jan-19	24-Jan-19	14-Feb-19		7.87	7.5
173	T3L11B	MR-1343	Saptakoshi	OPC	Chisang Khola	17-Jan-19	24-Jan-19	14-Feb-19		9.34	7.5
174	T3L13J	MR-1344	Saptakoshi	OPC	Chisang Khola	17-Jan-19	24-Jan-19	14-Feb-19		8.00	7.5
175	R-12	MR-1345	Saptakoshi	OPC	Chisang Khola	17-Jan-19	24-Jan-19	14-Feb-19		7.87	7.5
176	R-23	MR-1346	Saptakoshi	OPC	Chisang Khola	17-Jan-19	24-Jan-19	14-Feb-19		8.67	7.5
177	T3L11E	MR-1347	Saptakoshi	OPC	Chisang Khola	17-Jan-19	24-Jan-19	14-Feb-19		8.67	7.5
178	R-9(B)	MR-1348	Saptakoshi	OPC	Chisang Khola	17-Jan-19	24-Jan-19	14-Feb-19		8.40	7.5
179	T3L11E	MR-1349	Saptakoshi	OPC	Chisang Khola	17-Jan-19	24-Jan-19	14-Feb-19		8.00	7.5
180	R-12	MR-1350	Saptakoshi	OPC	Chisang Khola	17-Jan-19	24-Jan-19	14-Feb-19		8.00	7.5
181	T3L11E	MR-1351	Saptakoshi	OPC	Chisang Khola	17-Jan-19	24-Jan-19	14-Feb-19		8.40	7.5
182	T3L9	MR-1352	Saptakoshi	OPC	Chisang Khola	17-Jan-19	24-Jan-19	14-Feb-19		8.67	7.5
183	T3L11E	MR-1353	Saptakoshi	OPC	Chisang Khola	17-Jan-19	20-Jan-19	14-Feb-19		8.40	7.5
184	R-12	MR-1354	Saptakoshi	OPC	Chisang Khola	17-Jan-19	24-Jan-19	14-Feb-19		9.20	7.5
185	T2L19Q	MR-1355	Saptakoshi	OPC	Chisang Khola	17-Jan-19	24-Jan-19	14-Feb-19		8.80	7.5
186	R-12	MR-1356	Saptakoshi	OPC	Chisang Khola	18-Jan-19	25-Jan-19	15-Feb-19		8.94	7.5
187	T2L25	MR-1357	Saptakoshi	OPC	Chisang Khola	18-Jan-19	25-Jan-19	15-Feb-19		8.54	7.5
188	R-9(B)	MR-1358	Saptakoshi	OPC	Chisang Khola	18-Jan-19	25-Jan-19	15-Feb-19		7.74	7.5
189	T1L5A	MR-1359	Saptakoshi	OPC	Chisang Khola	18-Jan-19	25-Jan-19	15-Feb-19		7.87	7.5
Contractor						Consultant					
ZHONGHENG CONSTRUCTION GROUP INTERNATIONAL ENGINEERING CO. LTD						BUILDING DESIGN AUTHORITY (P) LTD IN JOINT VENTURE WITH B.N. CONSULTANCY PVT. LTD AND PLUS ENGINEERS & ARCHITECTS (P) LTD, KATHMANDU, NEPAL					
 Checked By Engineer Pushpak Pradhan						 Submitted By Contract Manager Rabindra K. Thakur					
 Verified By Expert Qty Surveyor/CSE H.K. Mandal						 Approved By Team Leader Giresh Chand					

REGIONAL URBAN DEVELOPMENT PROJECT											
Biratnagar Metropolitan City											
Contract No:- RUDP/ICB/BRT-02											
Summary Sheet of Mortar Test Report											
							Month		February		
							Year		2019		
							Description of Sample		Brick Wall		
S.N.	Location	Lab Ref.no.	Type of Cement	Brand of Cement	Source of Sand	Date of Casting	Date of Testing		Strength, N/mm ²		Type of Grade
							7 Days	28 Days	7 Days	28 Days	
190	T3L11B	MR-1360	Saptakoshi	OPC	Chisang Khola	18-Jan-19	25-Jan-19	15-Feb-19		8.00	7.5
191	T2L18Y	MR-1361	Saptakoshi	OPC	Chisang Khola	18-Jan-19	25-Jan-19	15-Feb-19		8.94	7.5
192	T2L22A	MR-1362	Saptakoshi	OPC	Chisang Khola	18-Jan-19	25-Jan-19	15-Feb-19		9.47	7.5
193	T2L24F	MR-1363	Saptakoshi	OPC	Chisang Khola	18-Jan-19	25-Jan-19	15-Feb-19		8.67	7.5
194	T3L13J	MR-1364	Saptakoshi	OPC	Chisang Khola	18-Jan-19	25-Jan-19	15-Feb-19		9.47	7.5
195	R-12	MR-1365	Saptakoshi	OPC	Chisang Khola	18-Jan-19	25-Jan-19	15-Feb-19		8.94	7.5
196	T2L25	MR-1366	Saptakoshi	OPC	Chisang Khola	18-Jan-19	25-Jan-19	15-Feb-19		9.47	7.5
197	T2L11Y	MR-1367	Saptakoshi	OPC	Chisang Khola	18-Jan-19	25-Jan-19	15-Feb-19		7.74	7.5
198	T3L13B	MR-1368	Saptakoshi	OPC	Chisang Khola	18-Jan-19	25-Jan-19	15-Feb-19		7.74	7.5
199	T3L11B	MR-1369	Saptakoshi	OPC	Chisang Khola	18-Jan-19	25-Jan-19	15-Feb-19		8.67	7.5
200	T2L24F	MR-1370	Saptakoshi	OPC	Chisang Khola	18-Jan-19	25-Jan-19	15-Feb-19		7.74	7.5
201	T2L22A	MR-1371	Saptakoshi	OPC	Chisang Khola	18-Jan-19	25-Jan-19	15-Feb-19		9.47	7.5
202	T2L25	MR-1372	Saptakoshi	OPC	Chisang Khola	18-Jan-19	25-Jan-19	15-Feb-19		9.34	7.5
203	T2L25	MR-1373	Saptakoshi	OPC	Chisang Khola	18-Jan-19	25-Jan-19	15-Feb-19		9.47	7.5
204	T3L9	MR-1374	Saptakoshi	OPC	Chisang Khola	18-Jan-19	25-Jan-19	15-Feb-19		8.27	7.5
205	T2L19B	MR-1375	Saptakoshi	OPC	Chisang Khola	18-Jan-19	25-Jan-19	15-Feb-19		9.47	7.5
206	T2L11B	MR-1376	Saptakoshi	OPC	Chisang Khola	18-Jan-19	25-Jan-19	15-Feb-19		8.54	7.5
207	T1L5A	MR-1377	Saptakoshi	OPC	Chisang Khola	18-Jan-19	25-Jan-19	15-Feb-19		9.34	7.5
208	T3L11E	MR-1378	Saptakoshi	OPC	Chisang Khola	18-Jan-19	25-Jan-19	15-Feb-19		7.74	7.5
209	T2L18Y	MR-1379	Saptakoshi	OPC	Chisang Khola	18-Jan-19	25-Jan-19	15-Feb-19		9.47	7.5
210	T3L13D	MR-1380	Saptakoshi	OPC	Chisang Khola	19-Jan-19	20-Jan-19	16-Feb-19		8.94	7.5
211	T3L9	MR-1381	Saptakoshi	OPC	Chisang Khola	19-Jan-19	26-Jan-19	16-Feb-19		8.00	7.5
212	T2L19P	MR-1382	Saptakoshi	OPC	Chisang Khola	19-Jan-19	26-Jan-19	16-Feb-19		8.00	7.5
213	T2L24J	MR-1383	Saptakoshi	OPC	Chisang Khola	19-Jan-19	26-Jan-19	16-Feb-19		8.94	7.5
214	T2L25	MR-1384	Saptakoshi	OPC	Chisang Khola	19-Jan-19	26-Jan-19	16-Feb-19		9.47	7.5
215	T1L5A	MR-1385	Saptakoshi	OPC	Chisang Khola	19-Jan-19	26-Jan-19	16-Feb-19		9.34	7.5
216	T3L13D	MR-1386	Saptakoshi	OPC	Chisang Khola	19-Jan-19	26-Jan-19	16-Feb-19		8.27	7.5
Contractor						Consultant					
ZHONGHENG CONSTRUCTION GROUP INTERNATIONAL ENGINEERING CO. LTD						BUILDING DESIGN AUTHORITY (P) LTD IN JOINT VENTURE WITH B.N. CONSULTANCY PVT. LTD AND PLUS ENGINEERS & ARCHITECTS (P) LTD, KATHMANDU, NEPAL					
Checked By Engineer Pushpak Pradhan		Submitted By Contract Manager Rabindra K. Thakur		Verified By Expert Qty Surveyor/CSE H.K. Mandal		Approved By Team Leader Giresh Chand					

REGIONAL URBAN DEVELOPMENT PROJECT											
Biratnagar Metropolitan City											
Contract No:- RUDP/ICB/BRT-02											
Summary Sheet of Mortar Test Report											
							Month		February		
							Year		2019		
							Description of Sample		Brick Wall		
S.N.	Location	Lab Ref.no.	Type of Cement	Brand of Cement	Source of Sand	Date of Casting	Date of Testing		Strength, N/mm ²		Type of Grade
							7 Days	28 Days	7 Days	28 Days	
217	T3L13D	MR-1387	Saptakoshi	OPC	Chisang Khola	19-Jan-19	26-Jan-19	16-Feb-19		8.00	7.5
218	T2L19Q	MR-1388	Saptakoshi	OPC	Chisang Khola	19-Jan-19	26-Jan-19	16-Feb-19		9.60	7.5
219	T2L19P	MR-1389	Saptakoshi	OPC	Chisang Khola	19-Jan-19	26-Jan-19	16-Feb-19		8.27	7.5
220	T2L22A	MR-1390	Saptakoshi	OPC	Chisang Khola	19-Jan-19	26-Jan-19	16-Feb-19		9.60	7.5
221	T3L8	MR-1391	Saptakoshi	OPC	Chisang Khola	19-Jan-19	26-Jan-19	16-Feb-19		9.07	7.5
222	T3L11E	MR-1392	Saptakoshi	OPC	Chisang Khola	19-Jan-19	26-Jan-19	16-Feb-19		8.94	7.5
223	T3L11H	MR-1393	Saptakoshi	OPC	Chisang Khola	19-Jan-19	26-Jan-19	16-Feb-19		9.20	7.5
224	T2L18Y	MR-1394	Saptakoshi	OPC	Chisang Khola	19-Jan-19	26-Jan-19	16-Feb-19		8.00	7.5
225	T3L8	MR-1395	Saptakoshi	OPC	Chisang Khola	20-Jan-19	27-Jan-19	17-Feb-19		8.00	7.5
226	T3L11B	MR-1396	Saptakoshi	OPC	Chisang Khola	20-Jan-19	27-Jan-19	17-Feb-19		9.07	7.5
227	T2L19P	MR-1397	Saptakoshi	OPC	Chisang Khola	20-Jan-19	27-Jan-19	17-Feb-19		8.40	7.5
228	T2L24F	MR-1398	Saptakoshi	OPC	Chisang Khola	20-Jan-19	27-Jan-19	17-Feb-19		8.54	7.5
229	T3L13J	MR-1399	Saptakoshi	OPC	Chisang Khola	20-Jan-19	27-Jan-19	17-Feb-19		9.47	7.5
230	T1L5A	MR-1400	Saptakoshi	OPC	Chisang Khola	20-Jan-19	27-Jan-19	17-Feb-19		8.67	7.5
231	T3L13J	MR-1401	Saptakoshi	OPC	Chisang Khola	20-Jan-19	27-Jan-19	17-Feb-19		9.34	7.5
232	T1L5A	MR-1402	Saptakoshi	OPC	Chisang Khola	20-Jan-19	27-Jan-19	17-Feb-19		8.80	7.5
233	T3L13B	MR-1403	Saptakoshi	OPC	Chisang Khola	20-Jan-19	27-Jan-19	17-Feb-19		9.47	7.5
234	T2L19P	MR-1404	Saptakoshi	OPC	Chisang Khola	20-Jan-19	27-Jan-19	17-Feb-19		7.74	7.5
235	T2L19P	MR-1405	Saptakoshi	OPC	Chisang Khola	20-Jan-19	27-Jan-19	17-Feb-19		8.94	7.5
236	T2L22B	MR-1406	Saptakoshi	OPC	Chisang Khola	20-Jan-19	27-Jan-19	17-Feb-19		8.40	7.5
237	T3L8	MR-1407	Saptakoshi	OPC	Chisang Khola	20-Jan-19	20-Jan-19	17-Feb-19		8.80	7.5
238	T3L11A	MR-1408	Saptakoshi	OPC	Chisang Khola	20-Jan-19	27-Jan-19	17-Feb-19		9.07	7.5
239	T3L11H	MR-1409	Saptakoshi	OPC	Chisang Khola	20-Jan-19	27-Jan-19	17-Feb-19		8.94	7.5
240	T2L18Y	MR-1410	Saptakoshi	OPC	Chisang Khola	20-Jan-19	27-Jan-19	17-Feb-19		9.07	7.5
241	T3L9	MR-1411	Saptakoshi	OPC	Chisang Khola	21-Jan-19	28-Jan-19	18-Feb-19		9.47	7.5
242	T2L19P	MR-1412	Saptakoshi	OPC	Chisang Khola	21-Jan-19	28-Jan-19	18-Feb-19		7.74	7.5
243	T3L11B	MR-1413	Saptakoshi	OPC	Chisang Khola	21-Jan-19	28-Jan-19	18-Feb-19		8.00	7.5

Contractor  ZHONGHENG CONSTRUCTION GROUP INTERNATIONAL ENGINEERING CO. LTD		Consultant  BUILDING DESIGN AUTHORITY (P) LTD IN JOINT VENTURE WITH B.N.E CONSULTANCY PVT. LTD AND PLUS ENGINEERS & ARCHITECTS (P) LTD, KATHMANDU, NEPAL	
 Checked By Engineer Pushpak Pradhan	 Submitted By Contract Manager Rabin K. Thakur	 Verified By Expert Qty Surveyor/CSE H.K. Mandal	 Approved By Team Leader Gireesh Chand

REGIONAL URBAN DEVELOPMENT PROJECT

Biratnagar Metropolitan City

Contract No:- RUDP/ICB/BRT-02

Summary Sheet of Mortar Test Report

							Month		February		
							Year		2019		
							Description of Sample		Brick Wall		
S.N.	Location	Lab Ref.no.	Type of Cement	Brand of Cement	Source of Sand	Date of Casting	Date of Testing		Strength, N/mm2		Type of Grade
							7 Days	28 Days	7 Days	28 Days	
244	T2L24F	MR-1414	Saptakoshi	OPC	Chisang Khola	21-Jan-19	28-Jan-19	18-Feb-19		9.47	7.5
245	T3L13J	MR-1415	Saptakoshi	OPC	Chisang Khola	21-Jan-19	28-Jan-19	18-Feb-19		7.74	7.5
246	T2L25	MR-1416	Saptakoshi	OPC	Chisang Khola	21-Jan-19	28-Jan-19	18-Feb-19		9.07	7.5
247	T1L5A	MR-1417	Saptakoshi	OPC	Chisang Khola	21-Jan-19	28-Jan-19	18-Feb-19		8.80	7.5
248	T3L13D	MR-1418	Saptakoshi	OPC	Chisang Khola	21-Jan-19	28-Jan-19	18-Feb-19		9.47	7.5
249	T2L19P	MR-1419	Saptakoshi	OPC	Chisang Khola	21-Jan-19	28-Jan-19	18-Feb-19		8.94	7.5
250	T2L22A	MR-1420	Saptakoshi	OPC	Chisang Khola	21-Jan-19	28-Jan-19	18-Feb-19		8.14	7.5
251	T3L8	MR-1421	Saptakoshi	OPC	Chisang Khola	21-Jan-19	28-Jan-19	18-Feb-19		7.87	7.5
252	T3L11E	MR-1422	Saptakoshi	OPC	Chisang Khola	21-Jan-19	28-Jan-19	18-Feb-19		8.54	7.5
253	T3L11H	MR-1423	Saptakoshi	OPC	Chisang Khola	21-Jan-19	28-Jan-19	18-Feb-19		8.00	7.5
254	T2L18Y	MR-1424	Saptakoshi	OPC	Chisang Khola	21-Jan-19	28-Jan-19	18-Feb-19		8.27	7.5
255	T2L19P	MR-1425	Saptakoshi	OPC	Chisang Khola	22-Jan-19	29-Jan-19	19-Feb-19		8.00	7.5
256	T3L9	MR-1426	Saptakoshi	OPC	Chisang Khola	22-Jan-19	29-Jan-19	19-Feb-19		9.07	7.5
257	T3L11E	MR-1427	Saptakoshi	OPC	Chisang Khola	22-Jan-19	29-Jan-19	19-Feb-19		8.00	7.5
258	T2L24F	MR-1428	Saptakoshi	OPC	Chisang Khola	22-Jan-19	29-Jan-19	19-Feb-19		8.94	7.5
259	T3L13J	MR-1429	Saptakoshi	OPC	Chisang Khola	22-Jan-19	29-Jan-19	19-Feb-19		7.74	7.5
260	T3L13J	MR-1430	Saptakoshi	OPC	Chisang Khola	22-Jan-19	29-Jan-19	19-Feb-19		9.47	7.5
261	T2L25	MR-1431	Saptakoshi	OPC	Chisang Khola	22-Jan-19	29-Jan-19	19-Feb-19		9.20	7.5
262	T1L5A	MR-1432	Saptakoshi	OPC	Chisang Khola	22-Jan-19	29-Jan-19	19-Feb-19		8.00	7.5
263	T3L13D	MR-1433	Saptakoshi	OPC	Chisang Khola	22-Jan-19	29-Jan-19	19-Feb-19		8.94	7.5
264	T2L19Q	MR-1434	Saptakoshi	OPC	Chisang Khola	22-Jan-19	20-Jan-19	19-Feb-19		8.14	7.5
265	T2L19P	MR-1435	Saptakoshi	OPC	Chisang Khola	22-Jan-19	29-Jan-19	19-Feb-19		8.14	7.5
266	T2L22A	MR-1436	Saptakoshi	OPC	Chisang Khola	22-Jan-19	29-Jan-19	19-Feb-19		8.94	7.5
267	T3L8	MR-1437	Saptakoshi	OPC	Chisang Khola	22-Jan-19	29-Jan-19	19-Feb-19		8.40	7.5
268	T3L1E	MR-1438	Saptakoshi	OPC	Chisang Khola	22-Jan-19	29-Jan-19	19-Feb-19		8.27	7.5
269	T3L11H	MR-1439	Saptakoshi	OPC	Chisang Khola	22-Jan-19	29-Jan-19	19-Feb-19		8.94	7.5
270	T2L18Y	MR-1440	Saptakoshi	OPC	Chisang Khola	22-Jan-19	29-Jan-19	19-Feb-19		8.94	7.5
Contractor						Authority Consultant					
ZHONGHENG CONSTRUCTION GROUP INTERNATIONAL ENGINEERING CO. LTD						BUILDING DESIGN AUTHORITY (P) LTD IN JOINT VENTURE WITH B.N. CONSULTANCY PVT. LTD AND PLUS ENGINEERS & ARCHITECTS (P) LTD, KATHMANDU, NEPAL					
 Checked By Engineer Pushpak Pradhan						 Submitted By Contract Manager Rabindra K. Thakur					
						 Verified By Expert Qty Surveyor/CSE H.K. Mandal					
						 Approved By Team Leader Giresch Chand					



REGIONAL URBAN DEVELOPMENT PROJECT

Biratnagar Metropolitan City

Contract No:- RUDP/ICB/BRT-02

Summary Sheet of Mortar Test Report

							Month		February				
							Year		2019				
							Description of Sample		Brick Wall				
S.N.	Location	Lab Ref.no.	Type of Cement	Brand of Cement	Source of Sand	Date of Casting	Date of Testing		Strength, N/mm ²		Type of Grade		
							7 Days	28 Days	7 Days	28 Days			
271	T3L11B	MR-1441	Saptakoshi	OPC	Chisang Khola	22-Jan-19	29-Jan-19	19-Feb-19	7.87	7.5			
272	T3L9	MR-1442	Saptakoshi	OPC	Chisang Khola	22-Jan-19	29-Jan-19	19-Feb-19	7.74	7.5			
273	T2L24F	MR-1443	Saptakoshi	OPC	Chisang Khola	22-Jan-19	29-Jan-19	19-Feb-19	8.67	7.5			
274	T3L13D	MR-1444	Saptakoshi	OPC	Chisang Khola	22-Jan-19	29-Jan-19	19-Feb-19	9.07	7.5			
275	T3L13D	MR-1445	Saptakoshi	OPC	Chisang Khola	23-Jan-19	30-Jan-19	20-Feb-19	8.94	7.5			
276	T2L19P	MR-1446	Saptakoshi	OPC	Chisang Khola	23-Jan-19	30-Jan-19	20-Feb-19	8.00	7.5			
277	T3L9	MR-1447	Saptakoshi	OPC	Chisang Khola	23-Jan-19	30-Jan-19	20-Feb-19	9.07	7.5			
278	T3L11B	MR-1448	Saptakoshi	OPC	Chisang Khola	23-Jan-19	30-Jan-19	20-Feb-19	8.67	7.5			
279	T3L13J	MR-1449	Saptakoshi	OPC	Chisang Khola	23-Jan-19	30-Jan-19	20-Feb-19	7.74	7.5			
280	T2L22A	MR-1450	Saptakoshi	OPC	Chisang Khola	23-Jan-19	30-Jan-19	20-Feb-19	9.47	7.5			
281	T3L13D	MR-1451	Saptakoshi	OPC	Chisang Khola	23-Jan-19	30-Jan-19	20-Feb-19	8.94	7.5			
282	T3L8	MR-1452	Saptakoshi	OPC	Chisang Khola	24-Jan-19	31-Jan-19	21-Feb-19	8.67	7.5			
283	T2L22A	MR-1453	Saptakoshi	OPC	Chisang Khola	24-Jan-19	31-Jan-19	21-Feb-19	8.00	7.5			
284	T3L11E	MR-1454	Saptakoshi	OPC	Chisang Khola	24-Jan-19	31-Jan-19	21-Feb-19	8.67	7.5			
285	T1L5A	MR-1455	Saptakoshi	OPC	Chisang Khola	24-Jan-19	31-Jan-19	21-Feb-19	7.74	7.5			
286	T3L11H	MR-1456	Saptakoshi	OPC	Chisang Khola	24-Jan-19	31-Jan-19	21-Feb-19	9.07	7.5			
287	T2L22A	MR-1457	Saptakoshi	OPC	Chisang Khola	24-Jan-19	31-Jan-19	21-Feb-19	8.00	7.5			
288	T2L24F	MR-1458	Saptakoshi	OPC	Chisang Khola	24-Jan-19	31-Jan-19	21-Feb-19	9.20	7.5			
289	T3L6	MR-1459	Saptakoshi	OPC	Chisang Khola	24-Jan-19	31-Jan-19	21-Feb-19	8.54	7.5			
290	R-11	MR-1460	Saptakoshi	OPC	Chisang Khola	24-Jan-19	31-Jan-19	21-Feb-19	9.34	7.5			
291	T2L24G	MR-1461	Saptakoshi	OPC	Chisang Khola	24-Jan-19	20-Jan-19	21-Feb-19	7.74	7.5			
292	T1L5A	MR-1462	Saptakoshi	OPC	Chisang Khola	24-Jan-19	31-Jan-19	21-Feb-19	8.27	7.5			
293	R-30	MR-1463	Saptakoshi	OPC	Chisang Khola	24-Jan-19	31-Jan-19	21-Feb-19	7.74	7.5			
294	T3L5	MR-1464	Saptakoshi	OPC	Chisang Khola	24-Jan-19	31-Jan-19	21-Feb-19	8.54	7.5			
295	T1L13A	MR-1465	Saptakoshi	OPC	Chisang Khola	24-Jan-19	31-Jan-19	21-Feb-19	9.34	7.5			
296	T1L13A	MR-1466	Saptakoshi	OPC	Chisang Khola	25-Jan-19	1-Feb-19	22-Feb-19	6.51	9.20	7.5		
297	T3L13C	MR-1467	Saptakoshi	OPC	Chisang Khola	25-Jan-19	1-Feb-19	22-Feb-19	7.05	8.40	7.5		
Contractor							Consultant						
ZHONGHENG CONSTRUCTION GROUP INTERNATIONAL ENGINEERING CO. LTD							BUILDING DESIGN AUTHORITY (P) LTD IN JOINT VENTURE WITH B.N. CONSULTANCY PVT. LTD AND PLUS ENGINEERS & ARCHITECTS (P) LTD, KATHMANDU, NEPAL						
 Checked By Engineer Pushpak Pradhan							 Verified By Expert Qty Surveyor/CSE H.K. Mandal					 Approved By Team Leader Giresch Chand	
 Submitted By Contract Manager Rabin K. Thakur													



REGIONAL URBAN DEVELOPMENT PROJECT

Biratnagar Metropolitan City

Contract No:- RUDP/ICB/BRT-02

Summary Sheet of Mortar Test Report

							Month		February		
							Year		2019		
							Description of Sample		Brick Wall		
S.N.	Location	Lab Ref.no.	Type of Cement	Brand of Cement	Source of Sand	Date of Casting	Date of Testing		Strength, N/mm2		Type of Grade
							7 Days	28 Days	7 Days	28 Days	
298	R-84	MR-1468	Saptakoshi	OPC	Chisang Khola	25-Jan-19	1-Feb-19	22-Feb-19	6.24	8.80	7.5
299	T1L5A	MR-1469	Saptakoshi	OPC	Chisang Khola	25-Jan-19	1-Feb-19	22-Feb-19	6.10	9.34	7.5
300	T3L11B	MR-1470	Saptakoshi	OPC	Chisang Khola	25-Jan-19	1-Feb-19	22-Feb-19	6.65	8.27	7.5
301	R-30	MR-1471	Saptakoshi	OPC	Chisang Khola	26-Jan-19	2-Feb-19	23-Feb-19	6.38	9.47	7.5
302	T3L13C	MR-1472	Saptakoshi	OPC	Chisang Khola	26-Jan-19	2-Feb-19	23-Feb-19	6.92	8.40	7.5
303	T3L11B	MR-1473	Saptakoshi	OPC	Chisang Khola	26-Jan-19	2-Feb-19	23-Feb-19	5.97	7.74	7.5
304	T2L24G	MR-1474	Saptakoshi	OPC	Chisang Khola	26-Jan-19	2-Feb-19	23-Feb-19	6.78	9.07	7.5
305	T3L11H	MR-1475	Saptakoshi	OPC	Chisang Khola	27-Jan-19	3-Feb-19	24-Feb-19	6.38	8.54	7.5
306	T2L18Y	MR-1476	Saptakoshi	OPC	Chisang Khola	27-Jan-19	3-Feb-19	24-Feb-19	6.10	9.47	7.5
307	T3L6A	MR-1477	Saptakoshi	OPC	Chisang Khola	28-Jan-19	4-Feb-19	25-Feb-19	5.97	8.94	7.5
308	T3L11A	MR-1478	Saptakoshi	OPC	Chisang Khola	28-Jan-19	4-Feb-19	25-Feb-19	6.65	8.14	7.5
309	T2L24G	MR-1479	Saptakoshi	OPC	Chisang Khola	28-Jan-19	4-Feb-19	25-Feb-19	6.24	8.00	7.5
310	T3L13K	MR-1480	Saptakoshi	OPC	Chisang Khola	28-Jan-19	4-Feb-19	25-Feb-19	5.97	9.47	7.5
311	T1L13A	MR-1481	Saptakoshi	OPC	Chisang Khola	29-Jan-19	5-Feb-19	26-Feb-19	6.51	9.34	7.5
312	R-84	MR-1482	Saptakoshi	OPC	Chisang Khola	29-Jan-19	5-Feb-19	26-Feb-19	6.65	9.47	7.5
313	T3L11I	MR-1483	Saptakoshi	OPC	Chisang Khola	30-Jan-19	6-Feb-19	27-Feb-19	5.83	8.40	7.5
314	T3L11B	MR-1484	Saptakoshi	OPC	Chisang Khola	30-Jan-19	6-Feb-19	27-Feb-19	5.83	9.20	7.5
315	T3L22B	MR-1485	Saptakoshi	OPC	Chisang Khola	31-Jan-19	7-Feb-19	28-Feb-19	6.65	8.27	7.5
316	T3L11B	MR-1486	Saptakoshi	OPC	Chisang Khola	31-Jan-19	7-Feb-19	28-Feb-19	6.10	9.47	7.5
317	T3L11H	MR-1487	Saptakoshi	OPC	Chisang Khola	1-Feb-19	8-Feb-19	1-Mar-19	6.10	✓	7.5
318	T3L11I	MR-1488	Saptakoshi	OPC	Chisang Khola	1-Feb-19	20-Jan-19	1-Mar-19	6.65		7.5
319	T3L11N	MR-1489	Saptakoshi	OPC	Chisang Khola	1-Feb-19	8-Feb-19	1-Mar-19	6.56		7.5
320	T3L6A	MR-1490	Saptakoshi	OPC	Chisang Khola	2-Feb-19	9-Feb-19	2-Mar-19	6.51		7.5
321	R-84	MR-1491	Saptakoshi	OPC	Chisang Khola	2-Feb-19	9-Feb-19	2-Mar-19	7.05		7.5
322	T3L11N	MR-1492	Saptakoshi	OPC	Chisang Khola	3-Feb-19	10-Feb-19	3-Mar-19	6.65		7.5
323	R-107	MR-1493	Saptakoshi	OPC	Chisang Khola	3-Feb-19	10-Feb-19	3-Mar-19	5.59		7.5
324	T3L13C	MR-1494	Saptakoshi	OPC	Chisang Khola	3-Feb-19	10-Feb-19	3-Mar-19	6.65		7.5
Contractor							Consultant				
ZHONGHENG CONSTRUCTION GROUP INTERNATIONAL ENGINEERING CO. LTD							BUILDING DESIGN AUTHORITY (P) LTD IN JOINT VENTURE WITH B.N. CONSULTANCY PVT. LTD AND PLUS ENGINEERS & ARCHITECTS (P) LTD, KATHMANDU, NEPAL				
 Checked By Engineer Pushpak Pradhan							 Submitted By Contract Manager Rabin K. Thakur				
 Verified By Expert Qty Surveyor/CSE H.K. Mandal							 Approved By Team Leader Giresch Chand				





REGIONAL URBAN DEVELOPMENT PROJECT

Biratnagar Metropolitan City

Contract No:- RUDP/ICB/BRT-02

Summary Sheet of Mortar Test Report

							Month		February	
							Year		2019	
							Description of Sample		Brick Wall	
S.N.	Location	Lab Ref.no.	Type of Cement	Brand of Cement	Source of Sand	Date of Casting	Date of Testing		Strength, N/mm ²	Type of Grade
							7 Days	28 Days	7 Days	28 Days
325	R-2	MR-1495	Saptakoshi	OPC	Chisang Khola	4-Feb-19	11-Feb-19	4-Mar-19	5.83	7.5
326	R-2	MR-1496	Tej Gold	OPC	Chisang Khola	4-Feb-19	11-Feb-19	4-Mar-19	6.38	7.5
327	T3L6A	MR-1497	Tej Gold	OPC	Chisang Khola	4-Feb-19	11-Feb-19	4-Mar-19	6.92	7.5
328	T2L22B	MR-1498	Tej Gold	OPC	Chisang Khola	5-Feb-19	12-Feb-19	5-Mar-19	6.10	7.5
329	T3L11i	MR-1499	Tej Gold	OPC	Chisang Khola	5-Feb-19	12-Feb-19	5-Mar-19	6.78	7.5
330	R-84	MR-1500	Tej Gold	OPC	Chisang Khola	6-Feb-19	13-Feb-19	6-Mar-19	5.83	7.5
331	R-106	MR-1501	Tej Gold	OPC	Chisang Khola	6-Feb-19	13-Feb-19	6-Mar-19	6.51	7.5
332	T1L56A	MR-1502	Tej Gold	OPC	Chisang Khola	6-Feb-19	13-Feb-19	6-Mar-19	6.65	7.5
333	R-106	MR-1503	Tej Gold	OPC	Chisang Khola	6-Feb-19	13-Feb-19	6-Mar-19	5.83	7.5
334	R-2	MR-1504	Tej Gold	OPC	Chisang Khola	6-Feb-19	13-Feb-19	6-Mar-19	5.97	7.5
335	T3L6A	MR-1505	Tej Gold	OPC	Chisang Khola	7-Feb-19	14-Feb-19	7-Mar-19	6.10	7.5
336	T3L11N	MR-1506	Tej Gold	OPC	Chisang Khola	7-Feb-19	14-Feb-19	7-Mar-19	6.78	7.5
337	T2L18Y	MR-1507	Tej Gold	OPC	Chisang Khola	8-Feb-19	15-Feb-19	8-Mar-19	6.10	7.5
338	T3L13k	MR-1508	Tej Gold	OPC	Chisang Khola	8-Feb-19	15-Feb-19	8-Mar-19	6.78	7.5
339	T3L22B	MR-1509	Tej Gold	OPC	Chisang Khola	8-Feb-19	15-Feb-19	8-Mar-19	5.83	7.5
340	R-106	MR-1510	Tej Gold	OPC	Chisang Khola	8-Feb-19	15-Feb-19	8-Mar-19	6.51	7.5
341	T1L13A	MR-1511	Tej Gold	OPC	Chisang Khola	9-Feb-19	16-Feb-19	9-Mar-19	6.51	7.5
342	T3L11N	MR-1512	Tej Gold	OPC	Chisang Khola	9-Feb-19	16-Feb-19	9-Mar-19	7.05	7.5
343	T2L11B	MR-1513	Shalimar	OPC	Chisang Khola	10-Feb-19	17-Feb-19	10-Mar-19	6.38	7.5
344	T3L6A	MR-1514	Shalimar	OPC	Chisang Khola	10-Feb-19	17-Feb-19	10-Mar-19	6.10	7.5
345	T2L24G	MR-1515	Shalimar	OPC	Chisang Khola	10-Feb-19	20-Jan-19	10-Mar-19	6.78	7.5
346	T1L5A	MR-1516	Shalimar	OPC	Chisang Khola	10-Feb-19	17-Feb-19	10-Mar-19	5.97	7.5
347	T3L11H	MR-1517	Shalimar	OPC	Chisang Khola	10-Feb-19	17-Feb-19	10-Mar-19	6.65	7.5
348	R-106	MR-1518	Shalimar	OPC	Chisang Khola	10-Feb-19	17-Feb-19	10-Mar-19	6.65	7.5
349	R-11	MR-1519	Shalimar	OPC	Chisang Khola	11-Feb-19	18-Feb-19	11-Mar-19	5.97	7.5
350	T3L25C	MR-1520	Shalimar	OPC	Chisang Khola	11-Feb-19	18-Feb-19	11-Mar-19	5.97	7.5
351	T2L24G	MR-1521	Shalimar	OPC	Chisang Khola	11-Feb-19	18-Feb-19	11-Mar-19	6.65	7.5
Contractor							Consultant			
ZHONGHENG CONSTRUCTION GROUP INTERNATIONAL ENGINEERING CO. LTD							BUILDING DESIGN AUTHORITY (P) LTD IN JOINT VENTURE WITH B.L. CONSULTANCY PVT. LTD AND PLUS ENGINEERS & ARCHITECTS (P) LTD, KATHMANDU, NEPAL			
 Checked By Engineer Pushpak Pradhan							 Verified By Expert Qty Surveyor/CSE H.K. Mandal			
 Submitted By Contract Manager Rabin K. Thakur							 Approved By Team Leader Giresch Chand			



REGIONAL URBAN DEVELOPMENT PROJECT

Biratnagar Metropolitan City

Contract No:- RUDP/ICB/BRT-02







Summary Sheet of Mortar Test Report





							Month		February	
							Year -		2019	
							Description of Sample		Brick Wall	
S.N.	Location	Lab Ref.no.	Type of Cement	Brand of Cement	Source of Sand	Date of Casting	Date of Testing		Strength, N/mm ²	Type of Grade
							7 Days	28 Days	7 Days	28 Days
352	T3L6A	MR-1522	Shalimar	OPC	Chisang Khola	12-Feb-19	19-Feb-19	12-Mar-19	6.65	7.5
353	R-107	MR-1523	Shalimar	OPC	Chisang Khola	13-Feb-19	20-Feb-19	13-Mar-19	6.92	7.5
354	T3L5	MR-1524	Shalimar	OPC	Chisang Khola	13-Feb-19	20-Feb-19	13-Mar-19	5.83	7.5
355	R-11	MR-1525	Shalimar	OPC	Chisang Khola	14-Feb-19	21-Feb-19	14-Mar-19	6.10	7.5
356	T2L18Y	MR-1526	Shalimar	OPC	Chisang Khola	14-Feb-19	21-Feb-19	14-Mar-19	6.78	7.5
357	T2L23C	MR-1527	Shalimar	OPC	Chisang Khola	15-Feb-19	22-Feb-19	15-Mar-19	5.83	7.5
358	R-2	MR-1528	Shalimar	OPC	Chisang Khola	15-Feb-19	22-Feb-19	15-Mar-19	6.51	7.5
359	R-11	MR-1529	Shalimar	OPC	Chisang Khola	16-Feb-19	23-Feb-19	16-Mar-19	6.10	7.5
360	T2L18Y	MR-1530	Shalimar	OPC	Chisang Khola	16-Feb-19	23-Feb-19	16-Mar-19	6.92	7.5
361	R-2	MR-1531	Shalimar	OPC	Chisang Khola	16-Feb-19	23-Feb-19	16-Mar-19	6.51	7.5
362	R-107	MR-1532	Shalimar	OPC	Chisang Khola	16-Feb-19	23-Feb-19	16-Mar-19	5.97	7.5
363	T3L25C	MR-1533	Saptakoshi	OPC	Chisang Khola	17-Feb-19	24-Feb-19	17-Mar-19	6.92	7.5
364	T2L24G	MR-1534	Saptakoshi	OPC	Chisang Khola	17-Feb-19	24-Feb-19	17-Mar-19	6.10	7.5
365	R-11	MR-1535	Saptakoshi	OPC	Chisang Khola	17-Feb-19	24-Feb-19	17-Mar-19	5.83	7.5
366	T1L5A	MR-1536	Saptakoshi	OPC	Chisang Khola	17-Feb-19	24-Feb-19	17-Mar-19	6.51	7.5
367	T3L11B	MR-1537	Saptakoshi	OPC	Chisang Khola	17-Feb-19	24-Feb-19	17-Mar-19	6.10	7.5
368	T3L23C	MR-1538	Saptakoshi	OPC	Chisang Khola	18-Feb-19	25-Feb-19	18-Mar-19	6.92	7.5
369	R-2	MR-1539	Saptakoshi	OPC	Chisang Khola	18-Feb-19	25-Feb-19	18-Mar-19	6.24	7.5
370	T2L18Y	MR-1540	Saptakoshi	OPC	Chisang Khola	18-Feb-19	25-Feb-19	18-Mar-19	7.05	7.5
371	T3L23C	MR-1541	Saptakoshi	OPC	Chisang Khola	19-Feb-19	26-Feb-19	19-Mar-19	5.83	7.5
372	R-84	MR-1542	Saptakoshi	OPC	Chisang Khola	19-Feb-19	20-Jan-19	19-Mar-19	6.65	7.5
373	T3L11N	MR-1543	Saptakoshi	OPC	Chisang Khola	19-Feb-19	26-Feb-19	19-Mar-19	6.78	7.5
374	T1L5A	MR-1544	Saptakoshi	OPC	Chisang Khola	19-Feb-19	26-Feb-19	19-Mar-19	6.51	7.5
375	T3L13K	MR-1545	Saptakoshi	OPC	Chisang Khola	19-Feb-19	26-Feb-19	19-Mar-19	5.83	7.5
376	T2L24G	MR-1546	Saptakoshi	OPC	Chisang Khola	19-Feb-19	26-Feb-19	19-Mar-19	6.78	7.5
377	R-2	MR-1547	Saptakoshi	OPC	Chisang Khola	19-Feb-19	26-Feb-19	19-Mar-19	6.65	7.5
378	T3L22B	MR-1548	Saptakoshi	OPC	Chisang Khola	19-Feb-19	26-Feb-19	19-Mar-19	5.83	7.5
Contractor							Consultant			
ZHONGHENG CONSTRUCTION GROUP INTERNATIONAL ENGINEERING CO. LTD							BUILDING DESIGN AUTHORITY (P) LTD IN JOINT VENTURE WITH B.A. CONSULTANCY PVT. LTD AND PLUS ENGINEERS & ARCHITECTS (P) LTD, KATHMANDU, NEPAL			
 Checked By Engineer Pushpak Pradhan							 Verified By Expert Qty Surveyor/CSE H.K. Mandal			
 Submitted By Contract Manager Rabindra K. Thakur							 Approved By Team Leader Giresch Chand			



Summary Sheet of Mortar Test Report



REGIONAL URBAN DEVELOPMENT PROJECT							
Biratnagar Metropolitan City							
Contract No:- RUDP/ICB/BRT-02							
Summary Sheet Of Monthly Test Report							
							Month
							Year
							February
							2019
							Brick
S.N.	Lab Ref.No.	Testing Date	Location of Sample	Source of Brick	Name Of Brick	Water Absorption of Brick(%)	Strength of Brick(N/mm ²)
1	369	2-Feb-19	R-20	Dadarbairya	ACC	13.31	14.80
2	370	2-Feb-19	T3L6	Dadarbairya	ACC	13.54	13.24
3	371	3-Feb-19	T2L19B	Dadarbairya	ACC	12.27	14.42
4	372	3-Feb-19	T3L13K	Dadarbairya	ACC	13.29	12.29
5	373	3-Feb-19	T2L19B	Dadarbairya	ACC	15.36	13.96
6	374	4-Feb-19	T3L23C	Dadarbairya	ACC	13.57	12.58
7	375	5-Feb-19	R-106	Dadarbairya	ACC	13.25	13.82
8	376	7-Feb-19	T3L11N	Dadarbairya	ACC	13.77	14.73
9	377	8-Feb-19	R-84	Dadarbairya	ACC	13.01	13.00
10	378	8-Feb-19	T1L5A	Dadarbairya	ACC	12.61	14.36
11	379	9-Feb-19	R-23	Dadarbairya	ACC	12.84	15.06
12	380	10-Feb-19	T3L6A	Dadarbairya	ACC	12.21	13.00
13	381	10-Feb-19	T1L5A	Dadarbairya	ACC	12.11	13.48
14	382	11-Feb-19	R-106	Dadarbairya	ACC	13.48	12.44
15	383	11-Feb-19	R-84	Dadarbairya	ACC	14.88	13.88
16	384	11-Feb-19	T3L11M	Dadarbairya	ACC	13.28	14.65
17	385	12-Feb-19	T3L11M	Dadarbairya	ACC	11.70	12.84
18	386	12-Feb-19	T1L5A	Dadarbairya	ACC	12.84	14.79
19	387	14-Feb-19	T2L24F	Dadarbairya	ACC	15.26	14.21
20	388	19-Feb-19	R-2	Dadarbairya	ACC	11.87	15.00
21	389	20-Feb-19	T3L23C	Dadarbairya	ACC	11.50	12.59
22	390	20-Feb-19	T3L23C	Dadarbairya	ACC	11.50	12.59
23	391	20-Feb-19	T2L25C	Dadarbairya	ACC	10.85	13.83
24	392	21-Feb-19	T2L19B	Dadarbairya	ACC	12.03	14.80
25	393	21-Feb-19	T2L18Y	Dadarbairya	ACC	10.68	12.36
26	394	22-Feb-19	T3L11N	Dadarbairya	ACC	13.21	13.73
27	395	22-Feb-18	R-106	Dadarbairya	ACC	13.21	13.73
28	396	22-Feb-19	T3L23C	Dadarbairya	ACC	14.10	12.21
29	397	22-Feb-19	T3L6	Dadarbairya	ACC	14.63	13.63
30	398	22-Feb-19	T3L11N	Dadarbairya	ACC	13.70	12.05
Sp. Limit						<20%	>8 to 10 N/mm ²
Comments:-							
 Contractor ZHONGHENG CONSTRUCTION GROUP INTERNATIONAL ENGINEERING CO. LTD				 Consultant BUILDING DESIGN AUTHORITY (P) LTD IN JOINT VENTURE WITH B.N. CONSULTANCY PVT. LTD AND PLUS ENGINEERS & ARCHITECTS (P) LTD, KATHMANDU, NEPAL			
 Checked By Engineer Pushpak Pradhan		 Submitted By Contract Manager Rabinendra Kr. Thakur		 Verified By Expert/Qty Surveyor H.K. Mandal		 Approved By Team Leader Giresh Chand	

REGIONAL URBAN DEVELOPMENT PROJECT							
Biratnagar Metropolitan City							
Contract No:- RUDP/ICB/BRT-02							
Summary Sheet Of Monthly Test Report							
						- Month	February
						Year	2019
						Type of Material	Brick
S.N.	Lab Ref.No.	Testing Date	Location of Sample	Source of Brick	Name Of Brick	Water Absorption of Brick(%)	Strength of Brick(N/mm ²)
31	399	22-Feb-19	R-84	Dadarbairya	ACC	10.80	12.44
32	400	23-Feb-19	T2L19P	Dadarbairya	ACC	10.81	13.10
33	401	23-Feb-19	T3L11N	Dadarbairya	ACC	13.16	14.19
34	402	23-Feb-19	T3L23A	Dadarbairya	ACC	13.50	11.55
35	403	24-Feb-19	T1L5A	Dadarbairya	ACC	10.11	13.86
36	404	24-Feb-19	T2L25C	Dadarbairya	ACC	12.05	14.66
37	405	24-Feb-19	T3L19B	Dadarbairya	Aanand	13.78	12.91
38	406	24-Feb-19	T1L5A	Dadarbairya	Aanand	12.75	14.35
39	407	25-Feb-19	R-106	Dadarbairya	ACC	14.65	14.55
40	408	25-Feb-19	R-2	Dadarbairya	ACC	12.93	15.30
41	409	25-Feb-19	T3L11N	Dadarbairya	ACC	12.30	12.26
42	410	25-Feb-19	R-2	Dadarbairya	ACC	12.49	14.05
43	411	25-Feb-19	T2L24G	Dadarbairya	ACC	13.75	15.28
Sp. Limit						<20%	>8 to 10 N/mm ²
Comments:-							
Contractor ZHONGHENG CONSTRUCTION GROUP INTERNATIONAL ENGINEERING CO. LTD				Consultant BUILDING DESIGN AUTHORITY (P) LTD. IN JOINT VENTURE WITH S.N. CONSULTANCY PVT. LTD AND PLUS ENGINEERS & ARCHITECTS (P) LTD, KATHMANDU, NEPAL			
 Checked By Engineer				 Submitted By Contract Manager			
 Verified By QTY Engineer/CSE				 Approved By Team Leader			



February, 2019





Contract No:- RUDP/ICB/BRT-02

Summary Sheet of Monthly Test Report

Location :-N-5

Month:	February
Year	2019
Type of Material	Sub-base

Location : N-5													Material			Sub-base	
Sn.	Lab.Ref no.	Location of Sample	Source of Sample	Date of Testing	Sieve Size in mm / passing % By Weight								MDD	OMC	PI%	CBR%	Remarks
					63.0	37.5	20.0	10.0	5.0	2.36	1.18	0.075					
1	RUDP-SB-01	N-5,(0+050)	Chisang Khola	2-Feb-19	100	88.66	70.58	57.23	45.16	34.72	20.52	10.08	2.226	5.90	1.37	42.20	

Contractor
ZHONGHENG CONSTRUCTION GROUP INTERNATIONAL
ENGINEERING CO. LTD

Consultant
BUILDING DESIGN AUTHORITY (P) LTD IN JOINT VENTURE WITH B.N. CONSULTANCY
PVT. LTD AND PLUS ENGINEERS & ARCHITECTS (P) LTD, KATHIMANDU, NEPAL

Pradhan
Checked By
Engineer
Pushpak Pradhan

Submitted By
Contract Manager
Rabindra K. Thakur

Verified By
Expert Qty Sueveyor/CSE
H.K. Mandal



Approved By
Team Leader
Giresh Chand



Summary Sheet of Monthly Test Report

Month:	February
Year	2019
Type of Material	Sub-base

Sn.	Lab.Ref no.	Location of Sample	Source of Sample	Date of Testing	Sieve Size in mm / passing % By Weight								MDD	OMC	PI%	CBR%	Remarks
					63.0	37.5	20.0	10.0	5.0	2.36	1.18	0.075					
1	RUDP-SB-01	Xenial Side,(0+130)	Chisang Khola	2-Feb-19	100.00	88.14	67.67	55.84	38.40	29.05	15.94	8.50	2.210	6.20	1.57	49.00	
Spec. Limit :					100	65-95	50-85	40-75	30-60	20-45	15-37	4-15			<6	>30	

Contractor

ZHONGHENG CONSTRUCTION GROUP INTERNATIONAL ENGINEERING
CO. LTD

**BUILDING DESIGN AUTHORITY (P) LTD IN JOINT VENTURE WITH B.N.
CONSULTANCY PVT. LTD AND PLUS ENGINEERS & ARCHITECTS (P) LTD,
KATHMANDU, NEPAL**

Checked By
Engineer
Pushpak Pradhan

Submitted By
Contract Manager
Rabindra Kr. Thakur


.....
Verified By
Expert Qty Surveyor/CSE
H.K. Mandal

Approved By
Team Leader
Giresch Chand

Biratnagar Metropolitan City
Contract No:- RUDP/ICB/BRT-02
Summary Sheet of Monthly Test Report

Month:	February
Year	2019
Type of Material	Sub-base

Sn.	Lab.Ref no.	Location of Sample	Source of Sample	Date of Testing	Sieve Size in mm / passing % By Weight								MDD	OMC	PI%	CBR%	Remarks
					63.0	37.5	20.0	10.0	5.0	2.36	1.18	0.075					
1	RUDP-SB-01	R-85,(0+100)	Chisang Khola	2-Feb-19	100	85.24	67.49	53.58	38.60	33.99	17.46	8.00	2.205	5.40	1.13	51.80	
Spec. Limit :					100	65~95	50~85	40~75	30~60	20~45	15~37	4~15			<6	>30	

Contractor

ZHONGHENG CONSTRUCTION GROUP INTERNATIONAL
ENGINEERING CO., LTD

Consultant

**BUILDING DESIGN AUTHORITY (P) LTD IN JOINT VENTURE WITH B.N. CONSULTANCY
PVT. LTD AND PLUS ENGINEERS & ARCHITECTS (P) LTD, KATHMANDU, NEPAL**

Checked By
Engineer
ushpak Pradhan





Submitted By
Contract Manager
Rabindra Kr. Thakur

Verified By
Expert Qty Surveyor/CSE
H.K. Mandal

Approved By
Team Leader
Giresch Chand

Biratnagar Metropolitan City
Contract No:- RUDP/ICB/BRT-02
Summary Sheet of Monthly Test Report

Month:	February
Year	2019
Type of Material	Sub-base

<p style="text-align: center;">Contractor</p> <p style="text-align: center;">ZHONGHENG CONSTRUCTION GROUP INTERNATIONAL ENGINEERING CO. LTD</p>	<p style="text-align: center;">Consultant</p> <p style="text-align: center;">BUILDING DESIGN AUTHORITY (PVT) LTD IN JOINT VENTURE WITH B.N. CONSULTANCY PVT. LTD AND PLUS ENGINEERS & ARCHITECTS (P) LTD, KATHMANDU, NEPAL</p>
<p style="text-align: center;"></p> <p style="text-align: center;">.....</p> <p style="text-align: center;">Checked By Engineer Pushpak Pradhan</p>	<p style="text-align: center;"></p> <p style="text-align: center;">.....</p> <p style="text-align: center;">Submitted By Contract Manager Rabindra Kr. Thakur</p>
	<p style="text-align: center;"></p> <p style="text-align: center;">.....</p> <p style="text-align: center;">Verified By Expert Qty Surveyor/CSE H.K. Mandal</p>
	<p style="text-align: center;"></p> <p style="text-align: center;">.....</p> <p style="text-align: center;">Approved By Team Leader Giresh Chand</p>



Summary Sheet of Monthly Test Report

Location :-R-33

Month:	February
Year	2019
Type of Material	Sub-base

[illegible]

Contractor

**ZHONGHENG CONSTRUCTION GROUP INTERNATIONAL
ENGINEERING CO. LTD**

Consultant

**BUILDING DESIGN AUTHORITY (P) LTD IN JOINT VENTURE WITH B.N. CONSULTANCY
PVT. LTD AND PLUS ENGINEERS & ARCHITECTS (P) LTD, KATHMANDU, NEPAL**

Checked By
Engineer
Pushpak Pradhan

Submitted By
Contract Manager
Rabindra Kr. Thakur

Verified By
Expert Qty Surveyor/CSE
H.K. Mandal

Approved By
Team Leader
Gireesh Chand





REGIONAL URBAN DEVELOPMENT PROJECT

Biratnagar Metropolitan City

Contract No:- RUDP/ICB/BRT-02

Summary Sheet of Monthly Test Report

Location :-T3L39A

[illegible]

Biratnagar Metropolitan City
Contract No:- RUDP/ICB/BRT-02

Location :-T3L21

[illegible]

Biratnagar Metropolitan City
Contract No:- RUDP/ICB/BRT-02

Summary Sheet of Monthly Test Report

Location :-T3L23

														Month:		February	
														Year		2019	
														Type of Material		Sub-base	
Location :-T3L23																	
Sn.	Lab.Ref no.	Location of Sample	Source of Sample	Date of Testing	Sieve Size in mm / passing % By Weight								MDD	OMC	PI%	CBR%	Remarks
					63.0	37.5	20.0	10.0	5.0	2.36	1.18	0.075					
1	RUDP-SB-01	T3L23,(0+150)	Chisang Khola	9-Feb-19	100	91.37	74.73	54.69	44.06	32.41	16.91	9.39	2.228	6.50	1.58	46.00	
2	RUDP-SB-02	T3L23,(0+300)	Chisang Khola	9-Feb-19	100	90.66	76.85	54.08	42.34	36.21	26.31	6.51			1.22		



Summary Sheet of Monthly Test Report

Location:-R-84



Contract No: RUDP/ICB/BRT-02

Summary Sheet of Monthly Test Report

Location:-R-63



Contract No: RUDP/ICB/BRT-02

Summary Sheet of Monthly Test Report

Location:-R-183



February, 2019

Summary Sheet of Monthly Test Report

Location:-R-12

Location:-R-12															Month		February				
															Year		2019				
															Type of Material		Base				
S.N.	Lab.Ref no.	Location of Sample	Source of Sample	Date of Testing	Sieve Size in mm / % passing By Weight								MDD	OMC	PI%	L.A.A. %	Fl and El %	A.I.V. %	CR %	CBR %	Remarks
					40	31.5	20	10	4.75	2.36	0.6	0.075									
1	RUDP-B-01	R-12,(0+480)	Chisang Khola	13-Feb-19	100	92.98	71.27	50.91	31.73	25.65	13.50	5.50			NP	29.92	22.75/18.94	25.88	83.84		
2	RUDP-B-02	R-12,(0+600)	Chisang Khola	13-Feb-19	100	89.91	65.60	50.44	36.32	30.42	13.83	4.50	2.247	5.75	NP	32.10	23.49/19.17	26.80	85.06	83.00	
3	RUDP-B-03	R-12,(0+700)	Chisang Khola	13-Feb-19	100	89.25	66.78	54.81	43.97	34.95	17.14	6.35			NP	32.70	20.88/17.02	24.97	88.99		
4	RUDP-B-04	R-12,(0+800)	Chisang Khola	13-Feb-19	100	91.94	66.31	50.80	40.15	33.67	14.86	6.11			NP	35.00	21.26/17.02	22.59	87.48		

Contractor
ZHONGHENG CONSTRUCTION GROUP INTERNATIONAL ENGINEERING
CO. LTD

CONSULTANT
BUILDING DESIGN AUTHORITY (P) LTD IN JOINT VENTURE WITH
B.N. CONSULTANCY PVT. LTD AND PLUS ENGINEERS &
ARCHITECTS (P) LTD, KATHMANDU, NEPAL

Pradhan
Checked By
Engineer
Pushpak Pradhan







.....
Submitted By
Contract Manager
Rabindra Kr. Thakur

.....
Verified By
 Expert Qty Surveyor/CSE
 H.K. Mandal

Approved By
Team Leader
Giresch Chand

Summary Sheet of Monthly Test Report

Location:-R-87





<p align="center">Contractor</p> <p align="center">ZHONGHENG CONSTRUCTION GROUP INTERNATIONAL ENGINEERING CO. LTD</p> 	<p align="center">Consultant</p> <p align="center">BUILDING DESIGN AUTHORITY (P) LTD. IN JOINT VENTURE WITH B.N. CONSULTANCY PVT. LTD AND PLUS ENGINEERS & ARCHITECTS (P) LTD. KATHMANDU, NEPAL</p> 
<p></p> <p>.....</p> <p align="center">Checked By Engineer Pushpak Pradhan</p>	<p></p> <p>.....</p> <p align="center">Verified By Expert Qty Surveyor/CSE H.K. Mandal</p>
<p></p> <p>.....</p> <p align="center">Submitted By Contract Manager Rabindra Kr. Thakur</p>	<p></p> <p>.....</p> <p align="center">Approved By Team Leader Giresh Chand</p>

REGIONAL URBAN DEVELOPMENT PROJECT

Biratnagar Metropolitan City

Contract No:- RUDP/ICB/BRT-02

Summary Sheet of Monthly Test Report of 20mm Agg.

										Month		February	
										Year		2019	
										Type of Material		20 mm Agg	
S.n.	Lab.Ref no.	Date of Testing	Location of Sample	Source of Sample	Sieve Size in mm / % Passing by weight					L.A.A.%	Fl and El %	A.I.V.%	Remarks
					37.5	20	14	10	5				
1	RUDP-CA-256	2-Feb-19	T3L6	Chisang Khola	100.00	97.46	63.88	19.63	2.49	26.10	18.52/17.71	19.28	
2	RUDP-CA-257	3-Feb-19	DDC Yard	Chisang Khola	100.00	97.33	50.39	15.66	1.63	24.92	19.25/18.37	20.20	
3	RUDP-CA-258	4-Feb-19	T2L24E	Chisang Khola	100.00	95.80	56.45	17.35	1.67	26.02	18.79/17.95	19.53	
4	RUDP-CA-259	5-Feb-19	R-84	Chisang Khola	100.00	94.43	59.88	17.06	1.69	28.80	18.45/16.63	22.11	
5	RUDP-CA-260	6-Feb-19	T1L5A	Chisang Khola	100.00	94.68	63.51	9.22	1.38	27.50	18.52/17.69	22.94	
6	RUDP-CA-261	7-Feb-19	T3L13K	Chisang Khola	100.00	97.57	57.13	13.68	2.43	25.04	17.69/16.73	21.80	
7	RUDP-CA-262	8-Feb-19	T3L23	Chisang Khola	100.00	95.37	48.94	11.34	2.02	30.10	17.32/16.26	17.54	
8	RUDP-CA-263	8-Feb-19	T3L23	Chisang Khola	100.00	95.37	48.94	11.34	2.02	32.10	21.92/17.90	20.27	
9	RUDP-CA-264	13-Feb-19	Koshi-yard	Chisang Khola	100.00	96.89	46.23	7.56	2.12	26.10	21.80/16.87	21.45	
10	RUDP-CA-265	15-Feb-19	T3L11N	Chisang Khola	100.00	95.40	49.58	17.53	1.87	27.50	23.74/18.30	19.93	
11	RUDP-CA-266	16-Feb-19	R-84	Chisang Khola	100.00	96.44	39.68	5.65	1.30	28.20	19.87/16.70	19.84	
12	RUDP-CA-267	19-Feb-19	R-106	Chisang Khola	100.00	95.68	34.34	4.92	1.81	26.96	17.53/13.53	18.80	
13	RUDP-CA-268	20-Feb-19	R-2	Chisang Khola	100.00	96.18	30.91	5.14	2.97	24.70	19.00/17.47	17.94	
14	RUDP-CA-269	21-Feb-19	CN2CN3	Chisang Khola	100.00	95.58	22.68	3.22	1.37	26.82	18.01/16.33	18.94	
15	RUDP-CA-270	22-Feb-19	Madhumara-yard	Chisang Khola	100.00	96.82	28.49	2.92	1.07	28.24	18.72/16.98	20.16	
16	RUDP-CA-271	22-Feb-19	T1L5A	Chisang Khola	100.00	95.81	29.14	3.68	1.84	30.24	17.96/16.33	19.58	
17	RUDP-CA-272	22-Feb-19	DDC Yard	Chisang Khola	100.00	96.16	30.48	3.57	1.54	23.08	19.99/16.45	21.74	
18	RUDP-CA-273	23-Feb-19	T3L6A	Chisang Khola	100.00	95.61	30.21	3.34	1.41	24.24	20.04/16.61	21.17	
19	RUDP-CA-274	23-Feb-19	T3L23	Chisang Khola	100.00	96.39	30.12	3.47	1.16	26.10	19.80/17.18	21.77	
Spec. Limit :					100	85~100	0~70	0~25	0~5	<35	< 25	< 25	
Contractor					Consultant								
ZHONGHENG CONSTRUCTION GROUP INTERNATIONAL ENGINEERING CO. LTD					BUILDING DESIGN AUTHORITY (P) LTD IN JOINT VENTURE WITH B.N. CONSULTANCY PVT. LTD AND PLUS ENGINEERS & ARCHITECTS (P) LTD, KATHMANDU, NEPAL								
 Checked By Engineer Pushpak Pradhan					 Submitted By Contract Manager Rabindra K. Thakur								
					 Verified By Expert Qty Surveyor/CSE H.K. Mandal								
					 Approved By Team Leader Giresch Chand								

REGIONAL URBAN DEVELOPMENT PROJECT

Biratnagar Metropolitan City

Contract No:- RUDP/ICB/BRT-02

Summary Sheet of Monthly Test Report of 20mm Agg.

[illegible]

Contract No:- RUDP/ICB/BRT-02

Summary Sheet of Monthly Test Report of Concrete Sand

					Month		Year		February		2019		
					Type of		Material		Concrete Sand				
S.n.	Lab.Ref no.	Date of Test	Location of Sample	Source of Sample	Sieve Size in mm / % Passing by weight						Clay Contetnt%	Remarks	
					10	4.75	2.36	1.18	0.600	0.300			0.150
1	RUDP-CS-256	1-Feb-19	R-2	Chisang Khola	100.00	93.21	65.19	53.35	22.18	14.13	6.31	1.41	
2	RUDP-CS-257	3-Feb-19	T3L6	Chisang Khola	100.00	94.97	65.66	53.88	22.79	11.25	5.21	1.65	
3	RUDP-CS-258	3-Feb-19	T3L23	Chisang Khola	100.00	93.32	64.35	51.30	24.51	12.09	5.73	1.23	
4	RUDP-CS-259	3-Feb-19	R-84	Chisang Khola	100.00	95.88	73.08	57.15	26.23	19.68	7.50	1.54	
5	RUDP-CS-260	3-Feb-19	T3L6A	Chisang Khola	100.00	95.11	75.27	52.85	22.66	16.33	4.89	1.73	
6	RUDP-CS-261	3-Feb-19	R-84	Chisang Khola	100.00	94.65	74.11	52.37	21.74	14.23	4.50	1.16	
7	RUDP-CS-262	6-Feb-19	T3L6A	Chisang Khola	100.00	94.98	82.68	52.90	23.62	13.53	3.94	1.39	
8	RUDP-CS-263	6-Feb-19	R-2	Chisang Khola	100.00	95.41	78.91	75.84	41.16	11.41	5.54	1.19	
9	RUDP-CS-264	8-Feb-19	DDC Yard	Chisang Khola	100.00	94.60	81.40	53.87	41.84	14.50	4.81	1.05	
10	RUDP-CS-265	9-Feb-19	T3L22B	Chisang Khola	100.00	96.94	85.52	76.34	47.27	27.78	4.45	1.69	
11	RUDP-CS-266	9-Feb-19	R-84	Chisang Khola	100.00	96.41	84.77	75.66	46.85	27.54	4.42	1.60	
12	RUDP-CS-267	9-Feb-19	T2L24E	Chisang Khola	100.00	91.58	79.65	74.33	52.71	32.93	5.02	1.62	
13	RUDP-CS-268	10-Feb-19	Koshi Yard	Chisang Khola	100.00	91.44	76.80	68.23	46.13	29.83	5.80	1.80	
14	RUDP-CS-269	10-Feb-19	R-2	Chisang Khola	100.00	96.08	83.75	77.12	49.75	33.94	5.44	1.45	
15	RUDP-CS-270	10-Feb-19	T3L24F	Chisang Khola	100.00	94.37	88.14	78.29	51.60	39.74	4.74	1.80	
16	RUDP-CS-271	15-Feb-19	T3L6A	Chisang Khola	100.00	93.21	84.17	70.71	47.95	37.37	6.28	2.15	
17	RUDP-CS-272	15-Feb-19	DDC Yard	Chisang Khola	100.00	93.13	79.31	68.13	44.54	37.47	6.06	1.12	
18	RUDP-CS-273	18-Feb-19	T2L19B	Chisang Khola	100.00	91.90	75.36	64.38	36.99	25.39	7.96	1.58	
Spec. Limit :					100	89~100	60~100	30~100	15~100	5~70	0~15	<3%	

Contractor

ZHONGHENG CONSTRUCTION GROUP INTERNATIONAL
ENGINEERING CO. LTD

Checked By

Engineer

Pushpak Pradhan

Submitted By

Contract Manager

Rabindra K. Thakur

Consultant

BUILDING DESIGN AUTHORITY (P) LTD IN JOINT VENTURE WITH
B.N. CONSULTANCY PVT. LTD AND PLUS ENGINEERS &
ARCHITECTS (P) LTD, KATHMANDU, NEPAL

Verified By

Expert Qty Surveyor/CSE

H.K. Mandal

Approved By

Team Leader

Giresch Chand







REGIONAL URBAN DEVELOPMENT PROJECT

Biratnagar Metropolitan City

Contract No:- RUDP/ICB/BRT-02

Summary Sheet of Monthly Test Report of Concrete Sand

												Month	February
												Year	2019
												Type of Material	Concrete Sand
S.n.	Lab.Ref no.	Date of Test	Location of Sample	Source of Sample	Sieve Size in mm / % Passing by weight							Clay Content%	Remarks
					10	4.75	2.36	1.18	0.600	0.300	0.150		
19	RUDP-CS-274	19-Feb-19	T2L19B	Chisang Khola	100.00	93.20	78.65	67.17	40.04	27.12	12.51	2.08	
20	RUDP-CS-275	21-Feb-19	T3L22B	Chisang Khola	100.00	94.54	85.34	68.53	35.15	24.81	9.01	1.57	
21	RUDP-CS-276	21-Feb-19	T3L6A	Chisang Khola	100.00	92.56	83.07	64.56	39.91	27.81	8.19	1.24	
22	RUDP-CS-277	22-Feb-19	R-2	Chisang Khola	100.00	90.95	80.10	59.62	34.29	15.71	6.19	1.92	
23	RUDP-CS-278	23-Feb-19	T3L11N	Chisang Khola	100.00	94.88	73.96	60.50	35.33	21.96	7.64	2.07	
24	RUDP-CS-279	23-Feb-19	R-84	Chisang Khola	100.00	94.70	73.93	60.09	34.79	21.62	7.52	1.15	
25	RUDP-CS-280	27-Feb-19	CN2CN3	Chisang Khola	100.00	92.01	69.56	58.75	32.12	21.31	6.47	1.76	
Spec. Limit :					100	89~100	60~100	30~100	15~100	5~70	0~15	<3%	
Contractor					Consultant								
ZHONGHENG CONSTRUCTION GROUP INTERNATIONAL ENGINEERING CO. LTD					BUILDING DESIGN AUTHORITY (P) LTD IN JOINT VENTURE WITH B.N. CONSULTANCY PVT. LTD AND PLUS ENGINEERS & ARCHITECTS (P) LTD, KATHMANDU, NEPAL								
 Checked By Engineer Pushpak Pradhan					 Submitted By Contract Manager Rabindra K. Thakur								
					 Verified By Expert Qty Surveyor/CSE H.K. Mandal								
					 Approved By Team Leader Giresh Chand								

SUMMARY SHEET OF CEMENT TEST

SUMMARY SHEET OF CEMENT TEST											Month		January	
											Year		2018	
S.N.	Lab Ref.no	Type of cement	Tetsing Date	Consistency & Setting Time			Soundness (mm)	Fineness(%)	Date of Casting	Date of Testing		Strength N/mm ²		Remarks
				Normal Cons.(%)	Initial(Min)	Final (min)				7 Days	28 Days	3 days	28 Days	
4	32	Ambe Hi-Tech							4-Jan-19	11-Jan-19	1-Feb-19		49.34	
5	33	Salimar OPC							10-Jan-19	17-Jan-19	7-Feb-19		45.97	
6	34	Saptakoshi OPC							17-Jan-19	24-Jan-19	14-Feb-19		47.71	
5	35	Saptakoshi OPC							21-Jan-19	28-Jan-19	18-Feb-19		48.83	
6	36	Saptakoshi OPC	2-Feb-19	29.30	105.00	212.00	3.99	3.29	6-Feb-19	13-Feb-19	6-Mar-19	28.58		
7	37	Salimar Gold OPC	12-Feb-19	30.50	116.00	219.00	2.08	2.44	14-Feb-19	21-Feb-19	14-Mar-19	26.97		
8	38	Saptakoshi OPC	16-Feb-19	30.50	105.00	216.00	2.68	2.03	17-Feb-19	24-Feb-19	17-Mar-19	29.48		
Sp.Limit:					Min-30	Max-600	<10	<10				>23	>43	

Comments:-

<p style="text-align: center;">Contractor</p> <p style="text-align: center;">ZHONGHENG CONSTRUCTION GROUP INTERNATIONAL ENGINEERING CO. LTD</p>	<p style="text-align: center;">Consultant</p> <p style="text-align: center;">BUILDING DESIGN AUTHORITY (P) LTD IN JOINT VENTURE WITH B.N. CONSULTANCY PVT. LTD AND PLUS ENGINEERS & ARCHITECTS (P) LTD, KATHMANDU, NEPAL</p>
<p><i>Pushpak Pradhan</i></p> <p>.....</p> <p>Checked By Engineer Pushpak Pradhan</p> <p><i>Rabindra Kr. Thakur</i></p> <p>.....</p> <p>Submitted By Contract Manager Rabindra Kr. Thakur</p>	<p><i>H.K. Mandal</i></p> <p>.....</p> <p>Verified By Expert/Qty Surveyor H.K. Mandal</p> <p><i>Giresh Chand</i></p> <p>.....</p> <p>Approved By Team Leader Giresh Chand</p>



ANNEX-4: SOCIAL & ENVIRONMENT SAFEGUARD

Monitoring Formats Attached – February 2019



Regional Urban Development Project (RUDP)
Social Safeguard Monitoring
Status of Key Social Issues Compliance

Subproject Road : -RUDP/ICB/BRT/2

Month/Year: Feb 2019

Name of Contractor :-ZHONGGHENG Construction
 Group International Engineering Co pvt Beijing China.

Contract Package: RUDP/ICB/BRT/2

S.N	Key Social Issue	Compliance Status			Implementing Agency	Note of Remarks	Deadline
		Full	Partial	None			
1	Availability of drinking water services	√					
2	Availability of toilet facility in campsite	√					
3	Legal source of fuel wood use			√			
4	Legal document of fuel wood source			√			
5	Use of safety accessories	√					
6	Availability of first aid facility	√					
7	Basic wage rate to construction workers	√					
8	Equal wage rate to male and female workers		√				
9	Compensation of temporarily occupied land	√					
10	Compensation of temporarily occupied buildings	√					
11	Legal document of temporarily occupied assets	√					
12	Non use of child labour in construction activities	√					

Prepared by:



Verified by:

Monitored by:

Environmental Monitoring Format
Regional Urban Development Project (RUDP)/Biratnagar

Name of Sub Project: RUDP/ Biratnagar

Contract Package: RUDP/ICB/BRT/02

Sub-project Component: - Road Lanes Improvement / Sewerage Drainage

Month: Feb 2019

Checklist

SN	Activity	Description/Present Status (Compliance/Partially Compliance/Non Compliance)	Remarks/ Corrective actions for Non-Compliance
1	Training		
1.1	Health, Safety and EMP trainings and awareness	Yes	
1.2	Others awareness and skill trainings	No	
2	Occupational health and safety		
2.1	Insurance for workers	Yes	
2.2	Personal Protective Equipment (PPE) provided to labors and is using (helmet, facemasks, muffles, gloves, boots, jacket, goggles etc.)	Daily Provided	
2.3	Public notification Safety and warning signs and informative signboards in working sites for work safety	Yes Provided	
2.4	Use of barricades, caution tape and flag	Daily Used	
3	Campsite management		
3.1	Location	DDC, Kanchanbari, Shanti Chowk, Rani	
3.2	First aid facilities available at camp and worksites	Yes	
3.3	Drinking water supply and sanitation facilities/ pit latrines	Tap water/ Hand Pump	
3.4	Waste Disposal and Management facilities	Yes	
3.5	Type of fuel used for cooking	L.P.G	
4	Spoil and Construction material Management		
4.1	Cut and fill balance maintained or not, Reuse of spoil materials	Cut & Fill balance maintained	
4.2	Use of safe spoil disposal locations	Not Applicable	
4.3	Disturbance to Pedestrian and traffic movement	No any disturbance to pedestrians & traffic	



4.4	Use of private land and agreement with land owners	movement Yes	
5	Air, Noise and Water Pollution		
5.1	Dust emission and Noise pollution sites	Water sprinkled by tanker on such sites.	
5.2	Water quality monitoring result and locations	ok	
5.3	Block age of natural drainages ,water logging, drain water discharge into farmland/risky areas	Not Applicable	
6	Quarrying of construction materials and Plants Installment		
6.1	Quarry/borrow operation sites	Not Applicable	
6.2	Crusher plant and Asphalt plant operation restoration	Asphalt Plant	
7	Impact/Disruption of Private properties		
7.1	Building structures	Not Applicable	
7.2	Other utilities	Not Applicable	
8	Impact/disruption of public infrastructures		
8.1	Irrigation canal	Not Applicable	
8.2	Water supply pipe	Not Applicable	
8.3	Access road	Not Applicable	
8.4	Electric/Telephone pole	Not Applicable	
8.5	Others	Not Applicable	
9	Sites for cultural and religious values		
9.1	Cultural and religious sensitive spots (if any)	Not Applicable	
10	Forest and vegetation		
10.1	Number of trees removal	00	
10.2	No of tree plantation (Roadside)	Not Applicable	
11	Accident cases and records	No any records	
12	Employment to local people		
12.1	Men and women	Yes, both men and women	
12.2	Child labor (if any)	No	
13	Establishment of Safeguard desk and meeting	Yes	
14	Grievances from local people and addressed	Yes	



सुचना ! सुचना !! सुचना !!!

यस पान्चाली रोड पुर्व पश्चिम मार्ग अन्तर्गतको पुरानो कल्भट भत्काएर नयाँ निर्माण गर्नुपर्ने भएकाले मिति २०७५ फागुन २० गते देखी चैत मसान्त सम्म यो सडक बन्द हुनेछ।

यस निर्माण कार्य बाट सर्वसाधारणमा पर्न गएको असुविधा प्रति हामी क्षमाप्राथि छौँ।
तपाईँको सहयोगको लागि धन्यवाद।

आशिष निर्माण सेवा प्रा.लि.
RUDP/ICB/BRT/2, Biratnagar



Sewer Work

(RUDP/ICB/BRT/02)

➤ *Please don't park around
working area.*



सुचना !!

सुचना!!

सुचना!!

आयोजनाको नाम: क्षेत्रिय सहरी विकास आयोजना ।

उल्लेखित आयोजना अन्तर्गत विराटनगर महानगरपालिकामा Contract No. RUDP/ICB/BRT/2 अन्तर्गत त्रिमुर्ती चोक देखि चांदनि चोक सम्मकोको वाटोमा, आज २०७५ जेष्ठ ५ गते वाटो पिच गर्ने कार्यहरू भईरहेको हुँदा सर्वसाधारणमा जानकारीका साथ सहयोगको लागि अनुरोध छ।

पि. आइ.यु:

वि. डि. ए.:

निर्माण व्यवसायी

Zhongheng Construction Group of International Engineering.




ANNEX-5: S-Curve

ATTACHED – February 2019



Biratnagar Metropolitan City
Regional Urban Development Project (RUDP)
S-Curve (Revised Work Program-01)



Year/Month	2017		2018												2019											
	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	
	Scheduled Work Program														Revised Work program - 01											
Original Planned Month %	0.04	1.63	3.48	4.60	4.80	5.17	5.17	0.15	0.15	0.15	5.71	7.72	7.72	7.95	7.96	7.96	7.96	7.51	5.57	0.15	0.15	0.15	4.69	3.51	0.000	
Original Planned Cum %	0.04	1.66	5.14	9.74	14.55	19.71	24.88	25.03	25.17	25.32	31.03	38.75	46.47	54.41	62.37	70.33	78.28	85.80	91.37	91.51	91.66	91.81	96.49	100.00	100.00	
Achieved month %	0.04	2.98	3.90	2.83	4.82	2.93	4.57	2.32	0.78	2.32	1.22	2.30	5.20	3.40	5.65	5.11										
Achieved Progress Cum%	0.04	3.02	6.92	9.75	14.57	17.50	22.07	24.39	25.17	27.49	28.71	31.01	36.21	39.61	45.26	50.37										
Revised Planned Month %																5.33	7.75	6.82	6.49	3.95	3.90	4.97	7.45	8.55	0.090	
Revised Planned Cum %																50.03	57.78	64.60	71.09	75.04	78.94	83.91	91.36	99.91	100.00	
Revised planned month Amount in 100000																1231.60	1790.79	1575.90	1499.65	912.73	901.17	1148.42	1721.47	1975.65	20.80	
Achieved Month Amount in 100000																1180.77										
Revised planned Cum Amount in 100000																11560.80	13351.60	14927.49	16427.14	17339.87	18241.04	19389.46	21110.93	23086.58	23107.38	
Achieved Cum Amount in 100000																11639.67										

Note: Our Claim for Extension of Time remain valid as per contract.

Annex-6: Master Plan of RUDP Project



