

**Table of Contents**

1 Salient Feature ..... 2

2 Introduction..... 3

3 Sub-Project Components..... 3

4 Scope of works..... 3

5 Brief on procurement packages..... 5

6 Details of the project execution ..... 6

6.1 Physical Progress (Achievement till the month)..... 6

6.2 Financial Progress and Cash Flow ..... 9

7 Details of Safeguard activities ..... 9

8 Key Issues and Remarks ..... 9

9 Work Plan Professional input ..... 10

10 Conclusion ..... 14

ANNEX ..... 15

S – Curve ..... i

Work Schedule and Progress ..... ii

Photographs of the Month..... xvii

Site-Specific EMAP Monitoring Checklist ..... xxxi

LAB REPORT SUMMARY ..... xxxix

## 1 Salient Feature

A. General Features	
Employer	Government of Nepal (GoN), Ministry of Urban Development Department of Urban Development and Building Construction
Funded By	Asian Development Bank & Government of Nepal
Project	Biratnagar Sub-Metropolitan City Secondary Towns Integrated Urban Environmental Improvement Project(STIUEIP)
Contract No.	STIUEIP/W/BRT/ICB-01
Location	Biratnagar Sub-Metropolitan City
Consultant	SMEC-Brisbane-AQUA-BDA-CEMAT
Contractor	CTCE-KALIKA JV.
Commencement Date	December 8th, 2013
Completion Date	25 <sup>th</sup> of May 2016
Contract Period	30 month
Contract amount with Provisional Sum	NRs 2,119,054,525.90
Add 13% VAT	NRs 272,278,000.00
Grand Total Contract amount with VAT&PS	NRs 2,391,332,525.90

## 2 Introduction

This Secondary Town Integrated Urban Environmental Improvement Project (STIUEIP), Sewerage and Drainage Network, Wastewater Treatment Plant and Lanes Improvement Subproject Biratnagar is funded by Asian Development Bank and Government of Nepal. The project area is in the Morang district, Biratnagar Sub-metropolitan City which lies in the Eastern Part of Nepal.

## 3 Sub-Project Components

The Town Integrated Urban Environmental Improvement Project (STIUEIP) consists of following Sub-Project Components:

- Sewerage and Drainage Network Subproject  
A separate system of storm water drainage and sewer line will be constructed at Biratnagar under this project.
- Wastewater Treatment Plant Subproject  
A Waste Water Treatment Plant (WWTP) will be constructed at Jatuwa, draining the wastewater finally to Singhiya River.
- Road and Lanes Improvement Subproject  
Existing road sections at different part of Biratnagar will be upgraded providing proper drainage facility.

## 4 Scope of works

The activities to be undertaken according to the Contract Agreement are as follows:

- a. To carry out all necessary topographic surveys, soils investigations, laboratory analysis or related investigations where necessary to supplement the data provided by the Employer.
- b. To prepare working drawings for all elements of the Works.
- c. To undertake all steps necessary for upgrading of roads and bridges, all related to access to the Site, or other related matters, where his opinion differ significantly from those produced by the Employer.
- d. Preparation of stockyards for pipes, fittings and other materials and equipment.
- e. To take all steps necessary for the temporary or permanent diversion of services and the maintenance of services during the execution of the Works, including diversion of overhead with underground power lines, telephone ducts, water supply mains and

distribution lines (pipes), sewers and other underground services as required along the route of the pipelines.

- f. To supply all pipes, valves, fittings and other materials and equipment required for construction of the Works. The Contractor's supply items may include manufacture, collection, transportation and delivery to Site. The Contractor will be responsible for ensuring that all procedures are adequately covered and that the materials fully confirm to the Contract requirements. These responsibilities will include all necessary charges or dues related to insurance, freight, taxes (including customs and excise duties, surcharges etc.) and all testing and inspections for quality control.
- g. To provide all necessary staff (including civil engineers, specialists, administrators, site supervision personnel) and workmen (including all necessary specialists, operators, tradesmen, artisans etc. in addition to semi-skilled and unskilled workers) necessary for execution of the Works through to completion. Where appropriate, the contractor shall provide all suitable facilities and accommodation for the staff and workmen and he shall make provision for all costs related to such provisions and for medical, re-location, taxes or other expenses.
- h. To provide all equipment, machinery, tools etc. and related spares, maintenance and consumables necessary for implementation of the Works.
- i. To provide all site offices, stores, workshops and facilities necessary for use by the Employer, Engineer and support staff and for the Contractor himself and his supporting staff
- j. To undertake all operations necessary to complete the Works. These operations shall include: excavation, provision, haulage and installation of suitable bedding and backfill material and disposal of surplus excavated material; distribution, laying adjoining of pipes; installation of all special pipe work, valves etc. and construction of all related concrete or other activities together with all testing and disinfection of completed Works. The Contractor's attention is drawn to the restricted working space between Rajbanshi Chowk to Rani, Biratnagar where the sewer pipes, drains and road/lane is to be laid in a narrow road. In this section work in addition to that associated with the trunk main, will include but not be limited to, removal and replacement of a sewer laid in the road and reinstatement of road surface.
- k. To liaise with other contractors on the site and to ensure harmonious co-operation with them so that conflicts are avoided and areas of common interest, constructional interface or potential overlaps are addressed without cost to the Employer or delays in completion.

- l. To prepare documentary records of the Works in the form of “as-built” drawings and GIS data, schedules etc., and to train staff of the Employer in the procedures for laying pipes, valves and fittings.
- m. All the above activities shall be performed in a professional way and with good engineering and/or constructional practice. Upon completion of the Works the scheme shall be fully operational with minimum disruption or inconvenience to interested parties, including land owners, and there shall be no outstanding matters requiring attention.

## **5 Brief on procurement packages**

The procurement procedures for construction material have already been started. Agreements have been made with the renowned factories for the procurement of Brick, Cement, Steel, uPVC, HDPE pipe, machinery and equipment, electrical components, manhole covers, rubber rings etc.

**6 Details of the project execution**

**6.1 Physical Progress (Achievement till the month)**

**a) Storm Water Drain Sub-Project (Work Progress till the date)**

<u>Drain</u>	Lines	Length	Total Length (m)	Drain Construction (m)				Remarks	
				Till Previous Month	Till This Month	This Month Work	Plan for Next Month		
B1	B1L1	1198.98	3950	1,198.98	1,198.98	-			
	B1L2	1148.98		280.00	532.00	252.00	250.00		
	B1L2A	465.77		150.00	150.00	-			
	B1L2F	371.22		300.00	370.00	70.00			
						-			
B2	B2L1	1425	3742	730.00	833.00	103.00	150.00		
	B2L2	828.03		120.00	300.00	180.00	150.00		
	B2L2C	639.22		631.00	631.00	-			
	B2L1B	849.47		300.00	750.00	450.00	80.00		
						-			
B3	B3L1A	422.96	3514	420.96	420.96	-			
	B3L1B	421.1		421.10	421.10	-			
	B3L1	669.7		70.00	145.00	75.00	150.00		
	B3L2	691.56		348.00	552.00	204.00	100.00		
	B3L2E	220.42		200.00	200.00	-			
	B3L3	578.74		408.00	483.00	75.00	70.00		
						509.50	509.50	-	
S9	S9L1	2981.85	3178	542.00	650.00	108.00	100.00		
						-			
S11	S11L1	794	2092	794.00	794.00	-			
	S11L1A	265.75		83.00	83.00	-			
	S11L1B	107.5		107.50	107.50	-			
	S11L2	924.3		273.00	273.00	-	100.00		
						-			
S13	S13L2	1001	4555	450.00	605.00	155.00	200.00		
	S131A	718.33		700.00	700.00	-			
	S13L1B	276		276.00	276.00	-			
	S13L1C	284		284.00	284.00	-			
	S13L1D	535.04		300.00	350.00	50.00	100.00		
	S13L1E	572.02		100.00	100.00	-	100.00		
	S13L1F	524		40.00	295.00	255.00			
	Hume Pip	645		100.00	137.50	37.50	200.00	4 manhole	
						-			
CN2	CN2L2	949.23	2273	550.00	705.00	155.00	350.00		
						-			
CN3	CN3L1	715.91	2170	550.00	550.00	-	100.00		
	CN3L2	997.5		100.00	325.00	225.00	220.00		
						-			
Rani Drain	L5	819	8483	220.00	750.00	530.00	750.00		
	R2	4700	4700	2,500.00	3,250.00	750.00	1,000.00		
<b>Total Length</b>					<b>17,731.54</b>	<b>3,674.50</b>			



**c) Wastewater Treatment Plant Sub-Project (Work Progress till the date)**

S.N.	Description of Work	This month	Total Length/Nos	Program for Next Month	Remarks
1	Excavation of Ponds- Anaerobic	0	3 nos		
2	Excavation of Ponds- Facultative	0	2 nos		
3	River Training Works	35	515m		
4	Boundary wall construction	0	580 m		
5	Office cum lab building, WWTP, Jatuwa	Doors, windows, electrical, sanitary fittings, priming and other finishing works		Complete of all Building works	
5	Workshop Building & Generator/Changing Building, WWTP, Jatuwa	Doors, windows, electrical, sanitary fittings, priming and other finishing works		Complete of all Building works	
6	Sump Well	Excavation of Sump Well up to 3 m depth		Complete of Excavation and Concreting	

**d) Production of Precast Items from Slab Casting Yard, Katahari**

S.N.	Description	Unit	Quantity			Remarks
			Till Previous Month	Till This Month	This Month Work	
1	Slabs	Nos	18253	19803	1550	
2	Precuts	Nos.	2983	3523	540	
3	Kerb Stone	Nos.	4962	5812	850	



e) **Hume Pipe Production from Hume Pipe Production Factory, Itahari**

<b>Daily Hume Pipe Production for the Month February 2015</b>											
<b>S.N.</b>	1	2	3	4	5	6	7	8	9	10	11
<b>Diameter</b>	200mm Ø	300mm Ø	350mm Ø	400mm Ø	450mm Ø	500mm Ø	600mm Ø	700mm Ø	900mm Ø	1000mm Ø	1600mm Ø
<b>No of Moulds</b>	38	3	2	2	2	3	8	8	2	4	2
<b>Previous Month Production</b>	1562	128	90	110	52	126	475	590	150	370	169
<b>This Month Production</b>	0	12	20	31	21	37	101	126	34	64	16
<b>Total Production</b>	1562	140	110	141	73	163	576	716	184	434	185

## 6.2 Financial Progress and Cash Flow

Detail of payment:

<b>Installment Number</b>	<b>Local currency payment(NRs.)</b>	<b>Remarks</b>
IPC 01	200,940,000.00	Advance Payment 01
IPC 02	26,153,522.05	IPC 2
IPC 03	44,607,766.15	IPC 3
IPC 04	39,663,279.36	IPC 04
IPC 05	20,690,415.01	IPC 05
IPC 06	74,269,669.35	IPC 06
IPC 07	60,524,503.35	IPC 07
<b>Total=</b>	<b>265,909,155.27</b>	

## 7 Details of Safeguard activities


Till the date no such issues have been faced relating to the Social, Environmental and Resettlement matter.

## 8 Key Issues and Remarks

Following issues were raised and solved as per instruction of Engineer:

- Sewer line construction at secondary lines is undertaking on few right of way cleared sites only. Still most of the parts of secondary lines are to be cleared till right of way.

### 9 Work Plan Professional input



S.N.	Name	Designation	Attendance Days
1	Mr. Ujjwol Prasai	Project Manager	25
2	Mr. Santosh Pudasaini	Planning/ Construction Engineer	25
3	Mr. Mahesh Subedi	Construction Engineer	25
4	Mr. Umesh Kumar Dangol	Site Engineer	25
5	Uddhav Bhatta	Site Engineer	25
6	Robin Rijal	Site Engineer	25
7	Subas Pokhrel	Site Engineer	25
8	Dataram Gelal	Site Engineer	12
9	Sujeet Dahal	Office/ Bill Engineer	18
10	Debesh Chaudhary	Site Engineer	10
11	Niraj Raut	Site Engineer	14
12	Sunil Chaudhary	Quality Control Manager	25
13	Mr. Vishwo Bandhu Mainali	Accountant/ Office Manager	25

14	Mr. Narayan Rijal	Senior Site Supervisor/Safety Manager	20
15	Mr. Suman Tamang	Junior Engineer	25
16	Anil Pokhrel	Junior Engineer	24
17	Sujan Singh Thakuri	Junior Engineer	15
18	Anil Ghimire	Junior Engineer	15
19	Hemanta Bista	Junior Engineer	14
20	Suman Tamang	Junior Engineer	20
21	Gaurab Subba	Sub-Overseer	25
22	Prakash Bhattra	Sub-Overseer	25
23	Saroj Shrestha	Junior Engineer	25
24	Shree Kumar Khulal	Junior Engineer	20
25	Suman Shrestha	Junior Engineer	25
26	Dinesh Rai	Junior Engineer	25
27	Bishal Shrestha	Junior Engineer	25
28	Sanjay Shrestha	Junior Engineer	25
29	Nabin Tamang	Junior Engineer	25
30	Pradip Rai	Sub-Overseer	20
31	Dipesh Dahal	Lab Assistant	25
32	Ramesh Koirala	Lab Assistant	25
33	Mahakanta Risidev	Lab Assistant	25
34	Prasasan Rajbansi	Supervisor	25
35	Sandeep Pyakurel	Light Driver (7621)	24
36	Ram Hari Ariyal	Light Driver (1082)	14
37	Kiran Manandhar	Light Driver (1086)	25
38	Mangal Kisku	JCB Operator	25
39	Surya Bdr. Malla	Loader Operator	17
40	Rupana Chaudhary	TM Driver	25
41	Bhabesh Rai	Batching Operator	20
42	Chandan Roy	Pc-200 Operator	25
43	Jeet Bdr Gurung	Teller (4423) Driver	25
44	Ananda Rajbansi	Electrician	25
45	Santosh Mukhiya	Electrician	25
46	Pappu Yadav	Mechanic	25

47	Mukesh Mandal	Mechanic	25
48	Bhanu Bhakta Kafle	Plumber	22
49	Ganga Ram Dhital	Plumber	25
50	Nabin Dhakal	Store Kepper	25
51	Bhabesh Rai	Store Assistant	25
52	Niroj K. Puri	TM Driver(7561)	20
53	Dhan Kaji Gurung	TM Helper	25
54	Indra RajBansi	Tractor Driver (6204)	25
55	Kartik Thrau	Tractor Driver (8304)	25
56	Tilak Ghalan	Transit mixer Driver	25
57	Nakkul Paddhar	Tanker Driver	25
58	Udit Narayan	Tanker Driver	25
59	Basudev Yadav	Tractor Driver	25
60	Sudeep Rajbansi	Survey Helper	25
61	Satya Dhimal	Light Driver	25
62	Dip Budathoki	Light Driver	25
63	Sabita Thapa	Sub-Overseer	15
64	Angira Rai	Sub-Overseer	15
65	Sita Thapa	Kitchen Helper	25
66	Pabitri Rishidev	Kitchen Helper	25
65	Kabita Kadel	Kitchen Helper	25
66	Chetana Karki	Kitchen Helper	14
67	Pabitra Tamang	Kitchen Helper	25

**Laborers at site work**

The detail of laborers is listed in table below.

**Details of Labor**

<b>S.N.</b>	<b>Labour Type</b>	<b>Numbers</b>		<b>Remarks</b>
<b>Skilled Labor</b>				
1.	Mason/carpenter	12		
2.	Plumber	4		
	Electrician	4		
3.	Bar Bender	12		
4.	Wielder	16		
5.	Scaffold	6		
6.	Drivers	14		
<b>Unskilled Labor</b>				
	<b>Labor</b>	<b>Male</b>	<b>Female</b>	
1.	Labors (Skilled)	78	8	
2.	Labors (Unskilled)	154	35	

## **10 Conclusion**

Sewer Trunk Lines laying has started from several parts. Similarly, precast chambers installation at right of way cleared sites has started. Drain construction is undertaken at every line.


At the key working season, contractor's resources are mobilized to full extent. Multiple sites are underway at several places of Biratnagar but they are obstructed due to unavailability of Site Possession. If all sites are possessed, the project can be completed on time.


# **ANNEX**















































**Photographs of the Month**



*1. Construction of Brick Drain at R2*



*2. Brick Manhole Construction at T3 Secondary Line*





3. Office cum Lab Building WWTP, Jatuwa



4. Installation of 1600 dia Hume Pipe at S13



*5. Gabion wall final layer completed at WWTP, Jatuwa*



*6. Rebar preparation for RCC manhole*



*7. Shoring of trenches at Secondary lines*



8. Shoring before pipe laying at Line T3 Trunk



9. Installation of Precast Manhole



10. Construction of Stone Masonry Manhole at Line T2



11. Pipe Laying using Shoring at T2



*12. Bar cutting and bending at Yard*



*13. Hume pipe stacked for laying at T3*



*14. Gabion works at Outlet S11*



*15. Manhole construction and Pipe laying at S13*



*16. RCC Drain construction visit at S13*



*17. Precast chamber units at Yard*





*18. Brick Drain Construction at CN2*



*19. Electric Pole Shifting at Road R2*



*20. Brick Drain Construction at Line B2*



*21. Brick Drain Construction at Line S13*



*22. Formworks for Slab at Line B1*



*23. Brick Drain Concreting at CN2*



*24. RCC Drain Construction at Line B2*

**Site-Specific EMAP Monitoring Checklist**

**Name of Contractor: M/S CTCE-KALIKA J.V.**

**Contract No: STIUEIP/W/BRT/ICB-01**

**For the Month of February 2015**

**Consulting Engineers: SMEC-Brisbane-AQUA-BDA-CEMAT**

(Insert sign √, or scale where applicable)

Project stage	Project Activity	Potential Environmental Impacts	Proposed mitigation measures	Mitigation Compliance Indicate in 1-5 scale	Mitigation Effectiveness Indicate in 1-5 scale	DSC Remarks				
						Compliance (C); Non Compliance (NC) Not applicable (NA)			C	NC
						<25%	25-50%	>75%		
Preparation for construction	Identify the temporary areas required by the project and locate them with proper marking	May result social tensions	Prepare the details of temporary land acquisition and other private properties	2	2					
			Submit to Supervising Engineer	2	2					
			Follow RAP for temporary acquisition	2	2					
	Submit applications to get an approval Submit such agreement and permits to Supervising Engineers for official information	May result social conflict and legal obstructions resulting in delay of work	Obtain Letters of Approval and Agreement for (i) temporary acquisition of land and properties (ii) relocation of religious site, foot trails, (iii) disruption of water supply, and others	2	2					
	Delineate and peg the areas required	May result social conflict and legal obstructions resulting in delay of work Pegging of project area	Pegging of all constructions site and labor camp	2	2					
			Maintain records of trees and other properties likely to be affected	2	2					
	Construct workforce camp	Haphazard camps resulting in social stress and degradation of local environment	Establish workforce camp at designated site only	2	2					
	Make employment policy for local and affected people as per EMP	Local people may be deprived of opportunities, Minors may be employed	Employ local people (not under age 14) especially SPAF, and PAF in jobs	2	2					
			Settle wage rate based on DWEC and provide the list of employees to Supervising Engineer	2	2					

Project stage	Project Activity	Potential Environmental Impacts	Proposed mitigation measures	Mitigation Compliance	Mitigation Effectiveness	DSC Remarks				
						Compliance (C); Non Compliance (NC) Not applicable (NA)				
						C			NC	NA
<25%	25-50%	>75%								
<b>Construction Phase: Physical Environment</b>	<b>Construction Activity</b>									
	Adopt cut and fill principle during earthworks Disposal of excess materials in designated area Apply Bio-engineering for controlling of erosion and Gully	Soil Erosion sedimentation and slope instability	Adopt 'cut and fill' approach, wherever possible	2	2					
			Avoid works during monsoon	2	2					
			Provide proper drainage facilities	3	3					
			Stockpile top soil for reuse	2	3					
			Adopt gully control and bioengineering	2	3					
			Procure aggregates from already existing sites	2	2					
			Dispose spoil in designated area	2	3					
	Quarrying from river bed	Change in River Hydrology and River Morphology	Avoid Quarrying/Mining activity in river/streams for extraction of materials required for project shall not be done so that change the river cross sections and longitudinal profile do not occur	2	2					
			Ensure care so that irrigation canal/channel are not adversely affected by the project construction	2	1					
Ensure care of stone spout in order not to disturb the existing flow.			2	1						

Project stage	Project Activity	Potential Environmental Impacts	Proposed mitigation measures	Mitigation Compliance	Mitigation Effectiveness	DSC Remarks				
						Compliance (C); Non Compliance (NC) Not applicable (NA)				
						C			NC	NA
<25%	25-50%	>75%								
				Indicate in 1-5 scale	Indicate in 1-5 scale					
	Disturbance of drainage	Water Pollution	Avoid camping facility within drainage	1	1					
	Dumping of waste in the river		Prohibition on dumping of wastes in the water source	2	2					
	Construct of toilets in the camps		Provision of sanitary facility and prohibition on defecation in open areas	2	2					
	Storing of materials in the project area		Proper storage of construction aggregates, hazardous, and toxic materials and proper disposal of chemical containers, packaging materials, plastic bags provide training to workforce on safe handling of toxic materials	2	2					
	Handling of toxic materials		Disposal of waste in the designated area	2	2					
	Dumping of excess materials		provide dumping site and waste treatment facility	2	3					
	Quarry operation		Avoid excessive mining from riverbed.	2	2					
	Movement of vehicles		Air Quality deterioration	Spraying of water in dry season at construction site and disposal site (Three time a day)	2	2				
	Operation of crusher									
	Earthworks									
	Stockpiling of construction waste and construction materials									



Project stage	Project Activity	Potential Environmental Impacts	Proposed mitigation measures	Mitigation Compliance	Mitigation Effectiveness	DSC Remarks				
						Compliance (C); Non Compliance (NC) Not applicable (NA)				
						C			NC	NA
<25%	25-50%	>75%								
			Limit speed of construction vehicle	2	2					
			Safe place	2	2					
			Regularly maintain equipment and cover the stockpile	2	3					
			Compliance of vehicles with National Vehicle Mass Emission Standards, 2756 BS	2	2					
			Arrange proper ventilation in confined working areas	3	2					
	Movement of vehicles	Noise and vibration	Fit mufflers to control noise							
	Operation of crusher		speed limit of construction vehicle	2	2					
	Operation of construction machineries and equipment		Use light horn in vehicles	2	2					
	Horn honking		Maintenance of equipment	2	2					
			Prohibit the operation of crushing plant between 7 PM to 6 AM	3	2					
				Compensate the damages caused by vibration	3	3				

Project stage	Project Activity	Potential Environmental Impacts	Proposed mitigation measures	Mitigation Compliance	Mitigation Effectiveness	DSC Remarks				
						Compliance (C); Non Compliance (NC) Not applicable (NA)				
						C			NC	NA
<25%	25-50%	>75%								
	Scrapping of top spoil	Effect on Soil quality	Stockpile reusable top soil properly in safe yard	1	2					
	Storage of fuel, lubricating oil, chemicals etc.	Solid waste problems, health risk	Store all materials, toxic, non-toxic and hazardous materials in safe place (warehouse)	1	1					
	Project activities producing wastes such as used tyres, lubricating oil, exhausted battery etc		Collect, segregate and dispose waste at designated area	2	2					
<b>Construction Phase: Biological Environment</b>	<b>Construction Activity</b>									
	vegetation clearance for construction of project structures	Vegetation clearance	Cut only marked trees	2	1					
	Fuel wood and NTFPs collection by workforce	Loss of vegetation species	Prohibit fuel wood and timber collection	2	1					
			Prohibit illegal NTFPs collection and Trade	3	2					
			Provide LPG/kerosene to workforce	3	2					
			Stockpile the felled trees and take permission from concerned authority for its use	2	3					
			Plant trees @ 5 times of each felled trees	2	3					
	Compensate for affected trees from private and community forests	3	3							

Project stage	Project Activity	Potential Environmental Impacts	Proposed mitigation measures	Mitigation Compliance	Mitigation Effectiveness	DSC Remarks				
						Compliance (C); Non Compliance (NC) Not applicable (NA)				
						C			NC	NA
						<25%	25-50%	>75%		
<b>Construction Phase: Socio-Economic Environment</b>	compensation and Rehabilitation as per RAP	Land Intake and compensation to affected people	Avoid involuntary displacement	3	3					
			Compensation, Rehabilitation and employment opportunity to the affected people	2	3					
			Provide all possible assistance to the displaced people until the displaced people are settled	3	3					
			Provide disturbance and rehabilitation cost	3	4					
			Protect traditional rights of locals	1	1					
			Compensate for any loss of crops, trees and other natural resources	3	3					
			Establish technical committee to assess damage caused by vibration for compensation	3	3					
	Reinstatement of damaged community services and infrastructures	Reinstatement of community services and infrastructures	Compensate or reinstate community assets such as temples, bridges and irrigation canals, electricity poles, telephone lines, drinking water pipes, sewerage lines, roads, trails, cremation sites etc	3	3					

Project stage	Project Activity	Potential Environmental Impacts	Proposed mitigation measures	Mitigation Compliance	Mitigation Effectiveness	DSC Remarks				
						Compliance (C); Non Compliance (NC) Not applicable (NA)				
						C			NC	NA
<25%	25-50%	>75%								
				Indicate in 1-5 scale	Indicate in 1-5 scale					
	Influx of outside workforce, money and disharmony activity	Increase in crime and community stress	Instruct Workforce for not to indulge in Gambling and drinking alcohol	3	2					
			Prohibit Visiting of workers to nearby village after 7 pm and living outside	3	2					
			Instruct workforce to respect local culture, tradition, rights etc.	3	2					
			Request police to patrol in the camp site and adjoining villages	3	2					
			Launch awareness programs concerning the human trafficking and possibility of spread of STDs and HIV/AIDS	3	2					
	Project Activities relating to health and safety issues at work areas	Health and hygiene (unsafe working conditions, accidents, fire hazard, transmission of communicable disease)	Provide facilities of health check, proper sanitation and hygiene, health care, control of epidemic diseases to workforce	2	1					
			Provide awareness on STD, HIV/AIDS	2	1					
			Place adequate warning system, signboard, hoarding post and prohibit visiting risky area as necessary	2	1					
			Make available first aid kits ambulance and fire fighting gears	1	1					
			Make available protection gears to all construction workers and compensate for the loss of life or any type of injuries	1	1					
	Dislocation of archaeological artifacts, if any	Loss of Archaeological and cultural sites	Protect archaeological and cultural sites In case of relocation, consult local community	3	2					

Project stage	Project Activity	Potential Environmental Impacts	Proposed mitigation measures	Mitigation Compliance	Mitigation Effectiveness	DSC Remarks				
						Compliance (C); Non Compliance (NC) Not applicable (NA)				
						C			NC	NA
						<25%	25-50%	>75%		
Preparation for construction				Indicate in 1-5 scale	Indicate in 1-5 scale					
	Demolition of unnecessary structures	Decline in aesthetics and inconvenience to people	Remove all unnecessary structures and reinstall the facilities and others to the original condition	3	2					
	Traffic management at construction sites	Traffic Congestion	Provide information about construction schedule to the local people	3	2					

Space for additional remarks (if any):

Prepared by: **CTCE/KALIKA JV**

Submitted to: **SMEC-Brisbane-AQUA-BDA-CEMAT**

Date of submission: **March, 2014**





**Note:** Scale 1. Very Good (all implemented); 2. Good (the majority implemented); 3. Fair (some implemented); 4. Poor (few implemented); 5. Very Poor (very few or no implemented)

# **LAB REPORT**

# **SUMMARY**

Secondary Town Integrated Urban Environment Improvement Project									
Biratnagar Sub-Metropolitan city									
Contract Package: STIUEIP/W/BRT/ICB-01									
DAILY WEATHER RECORD									
Month: FEB Year: 2015									
Date	WEATHER Record							Temp.c	
	Sunny	Foggy	Windy	Cloudy	Morning Rain Hrs	Night Rain Hrs.	Day Rain Hrs.	9:00 AM	Rain fall mm
1		Foggy						18.5	
2		Foggy						19.1	
3	Sunny							18.2	
4	Sunny							19.5	
5	Sunny							20.1	
6		Foggy						19.8	
7	Sunny							20.2	
8		Foggy						19.8	
9	Sunny							18.2	
10	Sunny							19.9	
11	Sunny							20.1	
12	Sunny							20.5	
13	Sunny							20.8	
14	Sunny							20.2	
15	Sunny							19.9	
16	Sunny							20.9	
17	Sunny							21.2	
18	Sunny							20.2	
19	Sunny							19.9	
20	Sunny							18.9	
21	Sunny					Night hours		20.1	10mm
22	Sunny							19.5	
23	Sunny							20.5	
24	Sunny							19.8	
25	Sunny							20.1	
26	Sunny							19.2	
27	Sunny							20.2	
28	Sunny							20.5	

SMEC-Brisbane-AQUA-BDA-CEMAT Approved by CSE  Record Checked by Junior Engineer  Consultants Reps	CTCE-KALIKA J/V Submitted by Project Manager  Record Reported by Q.C Manager  Contractors Reps
--	---

Secondary Towns Integrated Urban Environment Improvement Project Biratnagar Sub-Metropolitan City <b>TEST RESULT SUMMARY SHEET For the Month of FEBUARY 2015</b> COMPRESSIVE STRENGTH OF BRICKS (Process Control Test)							
Ref. STIUEIP LAB	Date of Testing	Location	Charge	BRAND NAME 1st class brick	Water Absorption	Compressive Strength N/mm2	SCALE OF Sample From
MR63	2/2/2015	R2 Road	1+150	HIMAL		12.08	4500 Nos-5 Nos
MR 64	2/2/2015	R2 Road	1+170	AMIBEY		11.65	6000 Nos-5 Nos
MR65	2/2/2015	S13L1F	0+600 to 0+620	AAKASH		13.84	4500 Nos-5 Nos
MR66	2/2/2015	S13L1F	0+600 to 0+620	AMIBEY		11.98	4500 Nos-5 Nos
MR67	2/2/2015	S13L1F	0+600 to 0+620	PRANAM		12.66	6000 Nos-5Nos
MR 68	2/2/2015	S13L1F	0+600 to 0+620	PRANAM	7.30	13.0	3000 Nos-5Nos
MR69	2/2/2015	CN3	0+400	AAKASH		14.4	6000 Nos-5 Nos
MIR 70	2/2/2015	L5L4 RANI	0+110	SHREE		12.69	6000 Nos-5 Nos
MIR 71	3/2/2015	L5L4 RANI	0+140	SHREE	5.86	13.5	3000 Nos-5 Nos
MIR 72	3/2/2015	L5L4 RANI	0+880	T&B		12.03	3000 Nos-5 Nos
Remarks:							
Specification				IS1077,IS2180 or NSI-2035	10%<	> 10N/MM2 ±5%	
SMEC-Brisbane-AQUA-BDA-CEMAT Approved by Construction Supervision Engineer Test checked by Junior Engineer <i>Consultant Reps</i>				CTCE-KALIKA J/V Submitted by Project Manager Test conducted by Q.C Manager <i>Contractor Reps</i>			



Secondary Towns Integrated Urban Environment Improvement Project Biratnagar Sub-Metropolitan City <b>TEST RESULT SUMMARY SHEET For the Month of FEBRUARY 2015</b> COMPRESSIVE STRENGTH OF BRICKS (Process Control Test)							
Ref. STIUEIP LAB	Date of Testing	Location	Charge	BRAND NAME 1 st class brick	Water Absorption	Compressive Strength N/mm <sup>2</sup>	SCALE OF Sample From
MR73	3/2/2015	L5L4 RANI	0+140	AMBEY		13.95 <sup>f</sup>	3000 Nos-5 Nos
MR74	3/2/2015	L5L4 RANI	0-140	AMBEY		12.56	3000 Nos-5 Nos
MR 75	3/2/2015	L5L4 RANI			6.39		SAME
MR 76	3/2/2015	L5L4 RANI	0-140	SHREE		11.59	3000 Nos-5 Nos
MR 77	3/2/2015	L5L4 RANI	0-140	SHREE	5.23		SAME
MR 78	5/2/2015	R2 Road	2+350	SHREE		13.1	3000 Nos-5 Nos
MR 79	5/2/2015	R2 Road	3+300	HIMAL		13.3	3000 Nos-5 Nos
MR80	5/2/2015	CN3	0-350	T&B		12.73	3000 Nos-5 Nos
MR 81	7/2/2015	R2 Road	3+150	AMBEY		13.8	3000 Nos-5 Nos
MR 82	8/2/2015	L5L4 RANI	0-800	AANKIT		15.68	3000 Nos-5 Nos
Remarks:							
Specification				IS1077,IS2180or NSI/2035	10%<	> 10N/MM <sup>2</sup> ±5%	
SMEC-Brisbane-AQUA-BDA-CEMAT Approved by Construction Supervision Engineer Test checked by Junior Engineer <i>Consultant's Reps</i>				CTCE-KALIKA J/V Submitted by Project Manager Test conducted by Q.C Manager <i>Contractor Reps</i>			





Form TSP 18

Secondary Towns Integrated Urban Environment Improvement Project Biratnagar Sub-Metropolitan City <b>TEST RESULT SUMMARY SHEET For the Month of FEBRUARY 2015</b> COMPRESSIVE STRENGTH OF BRICKS (Process Control Test)							
Ref. STUEIP LAB#	Date of Testing	Location	Change	BRAND NAME 1st class brick	Water Absorption	Compressive Strength N/mm2	SCALE OF Sample From
MR 83	8/2/2015	S13L1F	0+580	T&B		14.35	3000 Nos-5 Nos
MR84	8/2/2015	S13L1F	0+600	ANAND		14.97	3000 Nos-4 Nos
MR 85	8/2/2015	R2 Road	1+160	AMBEY		16.37	4500 Nos -5 Nos
MR 86	8/2/2015	R2 Road	3+370	AMBEY		12.75	6000 Nos-5 Nos
MR 87	11/2/2015	R2 Road	3+450	SHREE		13.48	3000 Nos-5 Nos
MR 88	11/2/2015	R2 Road	3+460	SHREE		12.6	3000 Nos-5 Nos
MR 89	13/2/2015	R2 Road	3+450	AMBEY		12.2	3000 Nos-5 Nos
MR 90	13/2/2015	R2 Road	3+450	AMBEY		14.09	3000 Nos-5 Nos
MR 91	14/2/2015	R2 Road	3+400	AMBEY		13.0	3000 Nos-5 Nos
MR 92	14/2/2015	S13 L1F	0+200 to 0+205	T&B	L19	16.25	3000 Nos-5 Nos
Remarks:							
Specification				IS1077,IS2190or NSI/2035		10% < > 10N/MM2 ±5%	
SMEC-Brisbane-AQUA-BDA-CEMAT Approved by Construction Supervision Engineer Test checked by Junior Engineer <i>Consultant Repr</i>				CTCE-KALIKA J/V Submitted by Project Manager Test conducted by Q.C Manager <i>Contractor Repr</i>			

Form TSP18

Secondary Towns Integrated Urban Environment Improvement Project Biratnagar Sub-Metropolitan City <b>TEST RESULT SUMMARY SHEET For the Month of FEBRUARY 2015</b> COMPRESSIVE STRENGTH OF BRICKS (Process Control Test)							
Ref. STIUEIP LAB	Date of Testing	Location	Charge	BRAND NAME 1st class brick	Water Absorption	Compressive Strength N/mm <sup>2</sup>	SCALE OF Sample From
MR 93	15/2/2015	R2 Road	2+150	SHREE		16.68	4500 Nos-5 Nos
MR 94	15/2/2015	R2 Road	3+450	T&B		12.06	4500 Nos-5 Nos
MR95	16/2/2015	CN2	CN2 L2 South side	AMBEY		13.04	4500 Nos-5 Nos
MR96	16/2/2015	CN2	CN2 L2 South side	AMBEY		14.77	4500 Nos-5 Nos
MR 97	17/2/2015	R2 Road	1+250	AMBEY		13.54	4500 Nos-5 Nos
MR98	17/2/2015	R2 Road	1+250	T&B		12.48	4500 Nos-3 Nos
MR99	17/2/2015	R2 Road	2+790	AMBEY		13.48	4500 Nos-3 Nos
MR100	17/2/2015	R2 Road	3-500	SHREE		11.36	4500 Nos-3 Nos
MR 101	19/2/2015	Rani western south side	0+465,0+535	SHREE		14.43	4500 Nos-3 Nos
MR 102	19/2/2015	Rani western south side	0+465,0+535	HIMAL		14.12	4500 Nos-5 Nos
Remarks:							
Specification				IS1077,IS2180or NSI/2035	10%<	> 10N/MM2	15%
SMEC-Brisbane-AQUA-BDA-CEMAT Approved by Construction Supervision Engineer Test checked by Junior Engineer <i>Consultant Reps</i>				CTCE-KALIKA J/V Submitted by Project Manager Test conducted by Q.C Manager <i>Contractor Reps</i>			

Secondary Towns Integrated Urban Environment Improvement Project Biratnagar Sub-Metropolitant City TEST RESULT SUMMARY SHEET For the Month of FEBUARY 2015 COMPRESSIVE STRENGTH OF BRICKS (Process Control Test)							
Ref. STIUEIP LAB/	Date of Testing	Location	Charge	BRAND NAME 1st class brick	Water Absorption	Compressive Strength N/mm2	SCALE OF Sample From
MR 103	20/2/2015	R2 Road	3+600	SHREE		13.91	4500 Nos-5 Nos
MR104	20/2/2015	R2 Road	3+600	AMBEY		13.86	4500 Nos-5 Nos
MR105	22/2/2015	R2 Road	1+240	T&B		11.87	4500 Nos-5 Nos
MR 106	22/2/2015	R2 Road	1+240	T&B		13.54	4500 Nos-5 Nos
MR 107	22/2/2015	R2 Road	1+240	T&B		12.37	4500 Nos-5 Nos
MR 108	22/2/2015	R2 Road	3+600	T&B		11.04	4500 Nos-5 Nos
MR 109	22/2/2015	R2 Road	3+600	AMBEY		14.00	4500 Nos-5 Nos
MR 110	24/2/2015	R2 Road	3+600	T&B		13.39	4500 Nos-5 Nos
MR 111	24/2/2015	R2 Road	1-850	T&B		15.81	4500 Nos-5 Nos
MR 112	24/2/2015	R2 Road	2-100	HIMAL		11.32	4500 Nos-5 Nos
Remarks:							
Specification				IS1977,IS2180or NSI/2035			
				10%<		> 10N/MM2 ±5%	
SMEC-Brisbane-AQUA-BDA-CEMAT Approved by Construction Supervision Engineer Test chcked by Junior Engineer Consultant Reps				CTCE-KALIKA JV Submitted by Project Manager Test conducted by Q.C Manager Contractor Reps			

Secondary Towns Integrated Urban Environment Improvement Project Biratnagar Sub-Metropolitant City <b>TEST RESULT SUMMARY SHEET For the Month of FEBUARY 2015</b> COMPRESSIVE STRENGTH OF BRICKS (Process Control Test)							
Ref. STIUEIP LAW	Date of Testing	Location	Change	BRAND NAME 1 st class brick	Water Absorption	Compressive Strength N/mm2	SCALE OF Sample From
MR 113	24/2/2015	S13L1F	0+200	T&B		11.65	3000 Nos-5 Nos
MR114	26/2/2015	R2 Road	3+680	SHREE		14.35	3000 Nos-5 Nos
MR 115	26/2/2015	R2 Road	3+700	SHREE		12.49	3000 Nos-5 Nos
MR 116	26/2/2015	R2 Road	3-650	AMBEY		10.52	1500 Nos-5 Nos
MR 117	26/2/2015	R2 Road	3-660	AMBEY		12.23	1500 Nos-5 Nos
MR 118	26/2/2015	R2 Road	4+00	AMBEY		10.50	1500 Nos-5 Nos
MR119	27/2/2015	R2 Road	4+00	AMBEY	7.6	10.91	1500 Nos-5 Nos
MR120	27/2/2015	R2 Road	3+080	SHREE	7.54	11.57	1500 Nos-5 Nos
Remarks:							
Specification				ISI1077,IS2180or NSI/2035	10%<	> 10N/MM2	15%
SMEC-Brisbane-AQUA-BDA-CEMAT				CTCE-KALIKA J/V			
Approved by Construction Supervision Engineer  Test checked by Junior Engineer  Consultant Reprs				Submitted by Project Manager  Test conducted by Q.C Manager  Contractor Reprs			

**SECONDARY TOWN INTEGRATED URBAN ENVIRONMENT IMPROVEMENT PROJECT**  
**Biratnagar-Sub-Metropolitant City**

**SUMMARY OF THE <sup>MORTAR</sup> WORK MIX CUBE FOR THE MONTH OF FEBRUARY 2015**

S.N.	Cube No.	Name of Cement	Location/Structure	Details of MIX	Casting Date	Consistency & Setting Time			7 day's cube Crushing		28 day's cube crushing		Remarks
						Norm. Const.	Initial(min.)	Final(min.)	Date	Str. N/mm2	Date	Str. N/mm2	
1	98	Shivam	0+500 B2L2 DPS	1:4 by volume	18/01/2015	28.50	260	330	15/02/2015	8.70	15/02/2015	7.35	
2	99	Shivam	0+500 B2 Trimurti chowck	1:4 by volume	18/01/2015	28.50	260	330	25/01/2015	8.20	15/02/2015	10.00	
3	100	Shivam	0+500 B2 Trimurti chowck	1:4 by volume	18/01/2015	28.50	260	330	25/01/2015	8.16	15/02/2015	10.00	
4	101	Shivam	T3L35L,T3L34/T3L33 Seware line	1:4 by volume	18/01/2015	28.50	260	330	25/01/2015	6.12	15/02/2015	7.55	
5	102	Shivam	S13L2A 0+600	1:4 by volume	19/01/2015	28.50	270	330	26/01/2015	8.57	15/2/2015	9.80	
6	103	Shivam	0+427 B2L2(DPS)	1:4 by volume	20/01/2015	28.50	275	330	27/01/2015	9.80	17/2/2015	9.59	
7	104	Koshi	R2 Road 2+100	1:4 by volume	26/01/2015	33.00	265	325	26/01/2015	6.53	23/2/2015	10.00	
8	105	Koshi	B2L2 0+530 Trimurti chowck	1:4 by volume	27/01/2015	33.00	265	325	3/2/2015	6.90	24/2/2015	7.76	
9	106	Koshi	R2 Road 2+300 RHS	1:4 by volume	27/01/2015	33.00	265	325	3/2/2015	8.00	24/2/2015	9.80	
10	107	Koshi	R2 Road LHS 2+300	1:4 by volume	28/01/2015	33.00	265	325	4/2/2015	5.71	25/2/2015	5.53	
11	108	Koshi	R2 Road 2+250	1:4 by volume	28/01/2015	33.00	265	325	4/2/2015	3.50	25/2/2015	9.55	
12	109	Koshi	R2 Road 2+550	1:4 by volume	29/01/2015	33.00	265	325	5/2/2015	6.30	26/2/2015	8.98	
13	110	Koshi	CN3 0.585	1:4 by volume	30/01/2015	33.00	265	325	6/1/2015	N/C	27/02/2016	8.78	
14	111	Koshi	R2 Road 2+450	1:4 by volume	31/01/2015	33.00	265	325	7/2/2015	6.60	28/2/2015	10.00	
15	112	Koshi	CN3 0+450	1:4 by volume	31/01/2015	33.00	265	325	7/2/2015	6.33	28/2/2015	11.22	
16	113	Koshi	R2 Road 2+400 to 2+250	1:4 by volume	1/2/2015	33.00	265	325	8/2/2015	6.94	1/3/2015		
17	114	Koshi	R2 Road 2+300	1:4 by volume	2/2/2015	33.00	265	325	8/2/2015	N/C	2/3/2015		
18	115	Koshi	R2 Road 2+350	1:4 by volume	3/2/2015	33.00	265	325	10/2/2015	7.04	3/3/2015		
19	116	Koshi	CN3 0+950	1:4 by volume	5/2/2015	33.00	265	325	12/2/2015	10.41	5/3/2015		
20	117	Koshi	R2 Road 1+450	1:4 by volume	6/2/2015	33.00	255	325	12/2/2015	9.80	5/3/2015		
<b>Total cube crushed</b>											<b>80</b>		

According to IS 2250-1981 Min 45m Max 600m Required strength on 28 days not less than 5 or 7.5 NMM2

SMEC-Brisbane-AQUA-BDA-CEMAT  
 Approved by Construction Supervision Engineer/CSE *M*  
 Test Checked by Junior Engineer *[Signature]*  
 Consultants Reps

CTCE-KALIKA J/V  
 Submitted by Project Manager *[Signature]*  
 Test conducted by Quality control Manager *[Signature]*  
 Contractor Reps *[Signature]*

**SECONDARY TOWN INTEGRATED URBAN ENVIRONMENT IMPROVEMENT PROJECT**  
**Biratnagar-Sub-Metropolitant City**

**SUMMARY OF THE MOTAR WORK MIX CUBE FOR THE MONTH OF FEBRUARY 2015**

S.N.	Cube No.	Name of Cement	Location/Structure	Details of MIX	Casting Date	Consistency & Setting Time			7 day's cube Crushing		28 day's cube crushing		Remarks
						Norm. Const.	Initial(min.)	Final(min.)	Date	Str. N/mm2	Date	Str. N/mm2	
21	118	Koshi	CN3 0+950	1:4 by volume	5/2/2015	33.00	255	325	12/2/2015	4.6	6/3/2015		
22	119	Koshi	CN3 2 0+360	1:4 by volume	5/2/2015	33.00	255	325	13/2/2015	4.3	6/3/2015		
23	120	Koshi	CN3L2 0+380	1:4 by volume	9/2/2015	33.00	255	325	16/2/2015	5.90	8/3/2015		
24	121	Koshi	S13L1F 0+810	1:4 by volume	9/2/2015	33.00	255	325	16/2/2015	8.60	8/3/2015		
25	122	Koshi	R2 Road 3+400	1:4 by volume	12/2/2015	33.00	255	325	18/2/2015	5.50	12/3/2015		
26	123	Koshi	RANI 0+490 Western south side	1:4 by volume	17/2/2015	33.00	255	325	24/2/2015	8.20	12/3/2015		
27	124	Koshi	RANI 0+490 Western South side	1:4 by volume	18/2/2015	33.00	255	325	25/2/2015	7.80	18/3/2015		
28	125	Koshi	R2 Road 3+550	1:4 by volume	18/2/2015	33.00	255	325	25/2/2015	7.80	18/3/2015		
29	126	Koshi	RANI 0+500 Western south side	1:4 by volume	19/2/2015	33.00	255	325	26/2/2015	7.80	19/3/2015		
30	127	Koshi	R2 Road 3+550	1:4 by volume	20/2/2015	33.00	255	325	27/2/2015	8.80	20/3/2015		
31	128	Koshi	RANI 0+530 Western side	1:4 by volume	20/2/2015	33.00	255	325	27/2/2015	7.10	20/3/2015		
Total cube crushed 22											Till 102		
According to is 2250-1981						Min 45m		Max 500m		Required strength on 28 days not less than 5 or 7.5 N/MM2			
SMEC-Brisbane-AQUA-BDA-CEMAT Approved by Construction Supervision Engineer/CSE Test Checked by Junior Engineer Consultants Reps						CTCE-KALIKA J/V Submitted by Project Manager Test conducted by Quality control Manager Contractore Reps							

SECONDARY TOWNS INTEGRATED URABAN ENVIRONMENT IMPROVEMENT PROJECT Birabagar Sub-Metropolitan City SUMMARY OF CUBE COMPRESSIVE STRENGTH TEST M20/20 SLAB CASTING FOR THE MONTH OF FEBRUARY 2015													
S.N	Lab Ref No.	Date of Casting	Deatails of Mix	Location Structure	Ratio by VOLUME				Source		Cube Crushing ,N/mm <sup>2</sup>		Remarks
					Water	Cement	Sand	Aggregate	Cement Brand	Aggregate/Sand	7 days	28-Days	
1	MR 49	4/1/2015	M20 Work mix	SLAB YARD	0.50	1	2	3.5	SHIVAM	Om shree C/plant	15.44	23.00	
2	MR 50	6/1/2015	M20 Work mix	SLAB YARD	0.50	1	2	3.5	SHIVAM	Om shree C/plant	16.11	23.33	
3	MR 51	9/1/2015	M20 Work mix	SLAB YARD	0.50	1	2	3.5	SHIVAM	Om shree C/plant	17.11	22.67	
4	MR 52	12/1/2015	M20 Work mix	SLAB YARD	0.50	1	2	3.5	KOSHI	Om shree C/plant	16.11	20.70	
5	MR 53	15/01/2015	M20 Work mix	SLAB YARD	0.50	1	2	3.5	KOSHI	Om shree C/plant	14.67	25.00	
6	MR54	19/01/2015	M20 Work mix	SLAB YARD	0.50	1	2	3.5	KOSHI	Om shree C/plant	16.67	24.10	13.89
7	MR 55	18/01/2015	M20 Work mix	SLAB YARD	0.50	1	2	3.5	KOSHI	Om shree C/plant	18.00	22.22	
8	MR 56	21/01/2015	M20 Work mix	SLAB YARD	0.50	1	2	3.5	KOSHI	Om shree C/plant	14.89	21.78	
9	MR 57	22/01/2015	M20 Work mix	SLAB YARD	0.50	1	2	3.5	KOSHI	Om shree C/plant	14.22	21.33	
10	MR 58	24/01/2015	M20 Work mix	SLAB YARD	0.50	1	2	3.5	KOSHI	Om shree C/plant	17.56	21.22	
11	MR 59	26/01/2015	M20 Work mix	SLAB YARD	0.50	1	2	3.5	KOSHI	Om shree C/plant	16.22	20.33	
12	MR 60	28/01/2015	M20 Work mix	SLAB YARD	0.50	1	2	3.5	KOSHI	Om shree C/plant	16.22	23.78	
13	MR 61	31/01/2015	M20 Work mix	SLAB YARD	0.50	1	2	3.5	KOSHI	Om shree C/plant	16.22		
14	MR 62	13/2/2015	M20 Work mix	SLAB YARD	0.50	1	2	3.5	KOSHI	Om shree C/plant	15.00		
										Total cube crushed	55 nos		
										Min Required	13.4	20	

Specification Limit Table For M20/20 on 7 days Age Min 87% of Total Compressive Strength

SMEC-Brisbane-AQUA-BDA  
 Approved by Construction Supervision Engineer/CSE  
 Test checked by Junior Engineer  
 Consultants Reps

CTCE-KALIKA J/V  
 Submitted by Project Manager  
 Test conducted by Quality Control Manager  
 Contractors Reps



*Handwritten signature*






SECONDARY TOWNS INTEGRATED URBAN ENVIRONMENT IMPROVEMENT PROJECT Biratnagar Sub-Metropolitan City SUMMARY OF CUBE COMPRESSIVE STRENGTH TEST M20/20& M25/20 Work Mix FOR THE MONTH OF FEBRUARY 2015													
S.N.	Lab Ref No.	Date of Casting	Details of Mix	Location Structure	Ratio by VOLUME				Source		Cube Crushing ,N/mm2		Remarks
					Water	Cement	Sand	Aggregate	Cement Brand	Aggregate/Sand	7 days	28-Days	
1	154	4/1/2015	M20 Work mix	B3L3 0+310 to 0+322 Shre wall pannel	0.50	1	2	3.5	Shivam	Om shree Ciplant	16.18	26.67	
2	155	4/1/2015	M20 Work mix	B3L2 0+244 Share wall pannel	0.50	1	2	3.5	Shivam	Om shree Ciplant	15.00	26.00	
3	156	5/1/2015	M20 Work mix	B3L3 0+253 Share wall pannel 12	0.50	1	2	3.5	Shivam	Om shree Ciplant	15.11	20.00	
4	157	5/1/2015	M20 Work mix	Share wall pannel no 11 0+537	0.50	1	2	3.5	Shivam	Om shree Ciplant	18.33	26.67	
5	159	5/1/2015	M25 Work mix	B1L1 RCC bed 2+300to 2+100	0.46	1	1.68	3.15	Shivam	Om shree Ciplant	21.11	28.89	
6	159	6/1/2015	M20 Work mix	B3L3 0+300to 0+312	0.50	1	2	3.5	Shivam	Om shree Ciplant	16.22	23.56	
7	160	6/1/2015	M20 Work mix	B3L3 0+712	0.50	1	2	3.5	Shivam	Om shree Ciplant	16.67	22.67	
8	161	7/1/2015	M20 Work mix	B3L3 0+280to 0+292 share wall no 14	0.50	1	2	3.5	Shivam	Om shree Ciplant	17.11	20.44	
9	162	7/1/2015	M20 Work mix	B2L2 DPS share wall	0.50	1	2	3.5	Shivam	Om shree Ciplant	15.33	20.22	
10	163	11/1/2015	M20 Work mix	B2L2 DPS share wall	0.50	1	2	3.5	Shivam	Om shree Ciplant	17.89	21.11	
11	164	19/1/2015	M20 Work mix	R2 Road 1+950to 2+00 pcc bed	0.50	1	2	3.5	Shivam	Om shree Ciplant	20.00	22.11	
12	165	27/01/2015	M20 Work mix	CN3 0+460 to 0+480 pcc bed	0.50	1	2	3.5	Shivam	Om shree Ciplant	20.67	27.78	
13	166	28/1/2015	M20 Work mix	CN30+950 to 0+970 pcc bed	0.50	1	2	3.5	Shivam	Om shree Ciplant	15.33	29.44	
14	167	28/1/2015	M20 Work mix	B3L1 1+390 Share wall	0.50	1	2	3.5	Shivam	Om shree Ciplant	15.33	24.56	
15	168	28/1/2015	M20 Work mix	S13L1 share wall pannel no 12	0.50	1	2	3.5	Shivam	Om shree Ciplant	17.78	30.56	
16	169	28/1/2015	M20 Work mix	B2L2 DPS LINE share wall	0.50	1	2	3.5	Shivam	Om shree Ciplant	16.22	23.33	
										<b>Total cube crushed</b>	64.00	64.00	128.00
Specification Limit Table For M20/20 on 7 days Age Min 67% of Total Compressive Strength										Min Required	13.4	20	
Specification Limit Table For M25/20 on 7 days Age Min 67% of Total Compressive Strength										Min Required	16.75	25	
SMEC-Brisbane-AQUA-BDA Approved by Construction Supervision Engineer/CSE Test checked by Junior Engineer Consultants Reps					CTCE-KALIKA J/V Submitted by Project Manager Test conducted by Quality Control Manager Contractors Reps								

SECONDARY TOWNS INTEGRATED URABAN ENVIRONMENT IMPROVEMENT PROJECT													
Biratnagar Sub-Metropolitant City													
SUMMARY OF CUBE COMPRESSIVE STRENGTH TEST M20/20& M25/20 Work Mix													
FOR THE MONTH OF FEBRUARY 2015													
S.N.	Lab Ref No.	Date of Casting	Details of Mix	Location Structure	Ratio by VOLUME				Source		Cube Crushing ,N/mm2		Remarks
					Water	Cement	Sand	Aggregate	Cement Brand	Aggregate/Sand	7 days	28-Days	
17	170	29/1/2015	M20 Work mix	B3L1 Share wall 1+400.5	0.50	1	2	3.5	Shivam	Om shree C/plant	12.78	21.78	
18	171	1/2/2015	M15 Work mix	B3L1 Leaneare concrete pcc bed 1+145 to 1+180	0.52	1	2.33	4.17	Koshi	Om shree C/plant	7.33		
19	172	2/2/2015	M15 Work mix	B3L1 Leaneare concrete pcc bed 1+180 to 1+180	0.52	1	2.33	4.17	Koshi	Om shree C/plant	5.55		
20	173	3/2/2015	M15 Work mix	B3L1 Leaneare concrete pcc bed 1+185 to 1+195	0.52	1	2.33	4.17	Koshi	Om shree C/plant	6.11		
21	174	3/2/2015	M20 Work mix	B3L1 share wall 1+441	0.50	1	2	3.5	Koshi	Om shree C/plant	13.89		
22	175	5/2/2015	M20 Work mix	B3L1 1+431 share wall	0.50	1	2	3.5	Koshi	Om shree C/plant	13.11		
23	176	6/2/2015	M20 Work mix	B3L2 1+438	0.50	1	2	3.5	Koshi	Om shree C/plant	16.67		
24	177	9/2/2015	M20 Work mix	B3L1 1+140 Share wall	0.50	1	2	3.5	Koshi	Om shree C/plant	16.89		
25	178	10/2/2015	M25 Work mix	B1L2 Rec Bed	0.46	1	1.68	3.15	Koshi	Om shree C/plant	20.00		
26	179	14/2/2015	M15 Work mix	B1L1 PCC Bed	0.52	1	2.33	4.17	Koshi	Om shree C/plant	8.89		
27	180	14/2/2015	M25 Work mix	B3L1 House crossing RCC	0.46	1	1.68	3.15	Koshi	Om shree C/plant	17.22		
28	181	14/2/2015	M25 Work mix	R2 Road Road crossing Top slab 1+700,1+500,1+850 LHS/RHS	0.46	1	1.68	3.15	Koshi	Om shree C/plant	20.33		
29	182	15/2/2015	M15 Work mix	R2 Road foot path 2+150 to 2+180	0.52	1	2.33	4.17	Koshi	Om shree C/plant	12.78		
30	183	17/2/2015	M25 Work mix	B3L1 House crossing Top slab 1+160,1+180,0+100	0.46	1	1.68	3.15	Koshi	Om shree C/plant	26.56		Near Cement Godam
31	184	18/2/2015	M20 Work mix	S9 Share wall	0.50	1	2	3.5	Koshi	Om shree C/plant	12.89		
32	185	19/2/2015	M20 Work mix	RANI 0+500 PCC Bed	0.50	1	2	3.5	Koshi	Om shree C/plant	16.67		
33	186	19/2/2015	M20 Work mix	S13L1F 0+210 to 0+230 pcc bed	0.50	1	2	3.5	Koshi	Om shree C/plant	15.67		
Note:28 days cube test awaiting to be										Total cube crushed	70.00	65 Remains	
Specification Limit Table For M20/20 on 7 days Age Min 67% of Total Compressive Strength										Min Required	13.4	20	
Specification Limit Table For M25/20 on 7 days Age Min 67% of Total Compressive Strength										Min Required	16.75	25	
SMEC-Brisbane-AQUA-BDA Approved by Construction Supervision Engineer/CSE Test checked by Junior Engineer Consultants Reps					CTCE-KALIKA J/V Submitted by Project Manager Test conducted by Quality Controll Manager Contractors Reps								

SECONDARY TOWNS INTEGRATED URABAN ENVIRONMENT IMPROVEMENT PROJECT														
Biratnagar Sub-Metropolitant City														
Summary of (Fine Aggregate concrete Sand)														
FOR THE MONTH OF FEBRUARY 2015														
S.N.	DESCRIPTION / LOCATION	LAB	Grain Size Distribution							Sp	Water	Unit Weight gm/cc	REMARKS	
			REF. NO:	10	4.75	2.36	1.18	0.6	0.3					0.15
1	From R2 Road	MR10	100	99.5	92.03	70.43	51.66	18.6	4.49			1416kg/m3	source om shree crusher plant	
2	From R2 Road	MR11	100	99.27	90.64	70.28	49.72	18.17	4.59					
			100-100	90-100	75-100	55-90	35-59		0-10					
	SPECIFICATION LIMIT		IS 383-1970(Zone-2)											
SMEC-BRISBANE-AQUA-CEMAT-BDA Construction Supervision Engineer/CSE Test Checked by Junior Engineer Consultant Reps			CTCE-KALIKA J/V Submitted by Project Manager Test Conducted by Q.C Manager Contractor Reps											



SECONDARY TOWNS INTEGRATED URBAN ENVIRONMENT IMPROVEMENT PROJECT															
Biratnagar Sub-Metropolitan City															
Summary of (Coarse Concrete Crushed Aggregate 20mm down )															
FOR THE MONTH OF FEBRUARY 2015															
S.N.	DESCRIPTION / SOURCE	TYPE OF MAT.	LAB REF. NO.	Grain Size Distribution				FI %	LAA %	ACV	SSS	Unit Wt %	Sp. Gr.	Water Absorption %	REMARKS
				25	20	10	4.75								
1	From Contractor yard stock pile	Cr Aggregates	MR 11	100	98.58	31.48	11.83							Aggregates	
2	From Contractor yard stock pile	Cr Aggregates	MR12	100	97.03	34.55	11.12							Source	
														Om shree	
														Crusher	
														Plant	
REQUIREMENT LIMITS		AVG		100.0	97.8	33.0	11.5							Absorbed 1.5%	
Section 900:IS 383-1970		Graded nominal size 20mm		100	95-100	25-55	0-10	Less 25%	Less 35%	Less 30%				Finer	
NOTE :Sample collected from R2 Road For PCC Bed concrete 20mm 55% & 10mm 35 % mixed															
SMEC -BRISBANE-AQUA-CEMAT-BDA							CTCE-KALIKA J/V								
Approved by C.S.E 			Test Checked by Junior Engineer 				Quality control Manager 			Project-Manager 					
Consultant Reps							Contractors Reps 								

SECONDARY TOWNS INTEGRATED URABAN ENVIRONMENT IMPROVEMENT PROJECT													
Biratnagar Sub-Metropolitant City													
SUMMARY OF CUBE COMPRESSIVE STRENGTH TEST M30/20 MAN HOLE CASTING													
FOR THE MONTH OF FEBRUARY 2015													
S.N.	Lab Ref No.	Date of Casting	Details of Mix	Location Structure	Ratio by VOLUME				Source		Cube Crushing, N/mm <sup>2</sup>		Remarks
					Water	Cement	Sand	Aggregate	Cement Brand	Aggregate/Sand	7 days	28-Days	
1	MR 01	1/2/2015	M30 Work mix	SLAB YARD	0.40	1	1.5	2.4	SHIVAM	Om shree C/plant	21.10	0.00	
2	MR 02	3/2/2015	M30 Work mix	SLAB YARD	0.40	1	1.5	2.4	SHIVAM	Om shree C/plant	20.70	0.00	
3	MR 03	4/2/2015	M30 Work mix	SLAB YARD	0.40	1	1.5	2.4	SHIVAM	Om shree C/plant	20.90	0.00	
4	MR 04	22/2/2015	M30 Work mix	SLAB YARD	0.40	1	1.5	2.4	KOSHI	Om shree C/plant	0.00	0.00	
5	MR 05	23/02/2015	M30 Work mix	SLAB YARD	0.40	1	1.5	2.4	KOSHI	Om shree C/plant	0.00	0.00	
6	MR 06	27/02/2015	M30 Work mix	SLAB YARD	0.40	1	1.5	2.4	KOSHI	Om shree C/plant	0.00	0.00	
											Total cube crushed	16 nos	
Specification Limit Table: For M30/20 on 7 days Age Min 87% of Total Compressive Strength											Min Required	20.1	30
SMEC-Brisbane-AQUA-BDA Approved by Construction Supervision Engineer/CSE Test checked by Junior Engineer Consultants Reps				 CTCE-KALIKA J/V Submitted by Project Manager Test conducted by Quality Control Manager Contractors Reps									

**SECONDARY TOWN INTEGRATED URBAN ENVIRONMENT IMPROVEMENT PROJECT**  
**BIRATNAGAR Sub-Metropolitan City**  
**Monthly Laboratory Testing Report**  
 ( For The Month OF FEBRUARY 2015)

**STIUEIP**

Consultants:SMFC-Brisbane-AQUA-CEMAT-BDA

Contractors: CTCE- KALIKA JV

S. No.	Description of Material	Type of test	Total No. of Test upto previous month	Test Performed for this month				Total No. of Test upto This month	Remarks	
				No. of Tests	Passed	Failed	Retest Recommended			
1	Regular Material/Graavel material	Sieve analysis	1	1	1			2		
		MDD & OMC								
		C.B.R								
		Field Density								
2	SUB GRADE Preparation asPer Specification	MDD & OMC	1					1		
		Field density								
		C.B.R	1					1		
3	<b>BECK WORK</b> Required Test	Water Absorption	140	36	36	0		176		
		Compressive Strength	340	290	286	4		630		
4	Masonry Mortar (CM 7.08)	Compressive strength	388	132	126	6		520		
5	<u>CONCRETE AGGREGATE</u> Coarse aggregate (20 mm)	Sieve analysis (20 mm)	10	2				12		
		LAA	8					8		
		Specific Gravity	2					2		
		F.I.EI	6					6		
		ACV	6					6		
		SSS								
		Unit weight	2					2		
		Fine aggregate (Sand)	Sieve analysis	9	2				11	
			Sand Equivalent Test(S.E)							
			Unit weight	2					2	
6	<u>CONCRETE MIX DESIGN</u> Concrete M15/20,M20/25 M25/30,M30/20	Compressive strength	65	0				65		
		Slump test	72					72		
7	<u>CEMENT Required Test</u> OPC Cement	Setting time	11					11		
		Normal Consistency	11					11		
		Compressive strength	38					36		
8	<u>CONCRETE</u> Work Mix of site Test	Compressive strength	624	240	233	7		1064		
		Required Test							8,10,12,16	
9	<u>REINFORCEMENT</u> Reinforcement iron steel	As per Specification	1	1				2	20,28 mm dia	
10	<u>PAVEMENT MATERIALS</u>									

**SECONDARY TOWN INTEGRATED URBAN ENVIRONMENT IMPROVEMENT PROJECT**  
**BIRATNAGAR Sub-Metropolitan City**  
**Monthly Laboratory Testing Report**  
 ( For The Month OF FEBRUARY 2015)

**STIUEIP**

Consultants:SMFC-Brisbane-AQUA-CEMAT-BDA

Contractors: CTCE- KALIKA JV

S. No.	Description of Material	Type of test	Total No. of Test upto previous month	Test Performed for this month			Total No. of Test upto This month	Remarks
				No. of Tests	Passed	Failed/ Rejected/ Reconsidered		
	Sub Base Materials	Sieve analysis MDD & OMC PI CBR Field density						
11	Back Fill Material	Sieve analysis MDD & OMC Field density CBR						
12	CS Base Crushed Stone Base Material Laying	Sieve analysis MDD & OMC C.B.R FI - EI L.A.A. SSS ACV/ADV Crushing Ratio Field Density						
13	ASHPHALT CONCRETE Combine Mixod  Individual Ca&FA Test	Sieve analysis PI / EI ACV LAA Unit weight SSS						
14	BITUMEN TEST EN 1260 Bitumen As per DORbook section 600 Table 5.14/6 73	Penetration at25.c Softening point(ring ball) Flash point Ductility at25.c Specific at 25.c						



**SECONDARY TOWN INTEGRATED URABAN ENVIRONMENT IMPROVEMENT PROJECT**  
**BIRATNAGAR Sub-Metropolitant City**  
**Monthly Laboratory Testing Report**  
 ( For The Month OF FEBRUARY 2015)

**STIUEIP**

Consultants:SMEC-Brisbane-AQUA-CEMAT-BDA

Contractors: CTCE- KALIKA JV

S. No.	Description of Material	Type of test	Total No. of Test upto previous month	Test Performed for this month				Total No. of Test upto This month	Remarks
				No. of Tests	Passed	Failed	Retest Recommended		
		Water/solby weight (Max)							
		Solubility in trichloroethylene							
15	Humpie Test	Three Edge Bearing Load Test	1	1			2	200mm to 1650mm 1 each	
16	Marshall Stability Test	Bulk density							
		Stability							
		Flow							
		Air voides							
		Bitumen extraction							
		Voids in Mineral Agg							
		Job mix in AC Plant							
		Core Field Density							
17	<b>BITUMEN SPREAD TEST</b>								
	Prime coat	Application rate							
	Tack coat	Application rate							
18	<b>Machines/Equipment</b>								
	Calibration of compressive Testing machine		1					1	
	1000&500 KN Manual								
19	<b>MISCELLANEOUS</b>								
	G I Wire(Gabion Boxes)		5					5	
	Factory Test Report of Cement		8					8	
	Factory Test Report of Iron Steel		4					4	
	Factory Test Report of 86100 Bitumen		2					2	
	Factory Test Report of UPVC/HDP Pipe		2					2	

MOD/DWC = Max Dry Density/

LAA = Los Angeles Abrasion

AIV=Aggregate Impact Value

Optimum Moisture Content

SE=Sand Equivalent

JMC=Job Mix Formula

SSS = Sodium Sulphate Soundness

ACV = Aggregate Crushing Value

CBR=California Bearing Ratio

Contractor Reps

Consultant Reps

CTCE-KALIKA JV

SMEC Brisbane-AQUA-CEMAT-BDA

Prepared By QC Manager

Test Checked by Junior Engineer

Submitted by Project Manager

Approved by CSE