



Biratnagar sub-Metropolitan City, Biratnagar

**SECONDARY TOWNS INTEGRATED URBAN ENVIRONMENTAL IMPROVEMENT
PROJECT (STIUEIP)**

Biratnagar

NGO Services for COMMUNITY DEVELOPMENT PROGRAM

MONTHLY PROGRESS REPORT

OCTOBER 2015

**Submitted to
STIUEIP, PIU,
BIRATNAGAR SUB METROPOLITAN CITY
Biratnagar**

**Submitted by
FRIENDS FOR PEACEBUILDING AND DEVELOPMENT (FRIPAD)
Project Site Office, Biratnagar
Tel: 98520 27952
E-mail: fripad.stiueip@gmail.com/fripad.brt@gmail.com
Website: www.fripad.org.np**

7 NOVEMBER 2015

Table of Content

SN	Content	Pages
1	THE PROJECT BACKGROUND	4
	Background	5
	Project sub components of Community Development Program	5
2	THE TERMS OF REFERENCES	6
	Introduction	7
	Scope of works <ul style="list-style-type: none"> • Information Dissemination and Community Mobilization • Implementation Of CDP 	7
3	THE MONTHLY PROGRESS	11
	Monthly Progress reporting	12
4	ACHIEVEMENTS OF THE MONTH	13
	Achievements of the Month	14
5	STATUS OF MAJOR PROJECT ACTIVITIES	20
	Status of Implemented Projects	21
6	DEVIATIONS OF THE MONTH	25
	Reasons for Deviations	26
7	DETAILS OF EXPERT'S INPUTS USED IN THIS MONTH	27
8	DETAILS OF THE COST/EXPENDITURE INCURRED IN THE MONTH AND THEIR CUMULATIVE STATUS	29
9	KEY ISSUES AND CONSTRAINTS	32
10	ACTIVITY PLANNING FOR THE COMING MONTH	34
11	PROPOSED WORK SCHEDULE FOR THE NEXT MONTH	36
12	DETAILS OF EXPERT'S INPUT REQUIRED IN THE NEXT MONTH	39
13	OTHERS	41
	Notes on quality and safety aspects	42
	Notes on environmental and social aspects	42
	ANNEXES	
1	COPIES OF MINUTES OF THE MEETING HELD DURING THE MONTH	43
2	RELEVANT PHOTOGRAPHS OF THE MONTH	44
3	List of TLO Covered	48
4	Status of Lane Improvement Projects	54

SN	Content	Pages
5	Details Output of Community Development Program	57
6	CDP Activities in different wards	69
7	Details of Skills Training in TLOs under CDP	73
8	Small Infrastructures constructed in TLOs under CDP	83
9	Skills Training in TLOs under CDP	86

THE PROJECT BACKGROUND

1. BACKGROUND

The Government of Nepal has received ADB loan, for the Secondary Towns Integrated Urban Environmental Improvement Project (STIUEIP), for Biratnagar, Birgunj and Butwal municipalities. The project aims at improving the living condition of the people through community led development endeavors, efficient service delivery, good governance, better personal health and environmental sanitation, based on a democratic value system and rights-based approach and inclusive development efforts. This will be achieved through tangible changes in the urban environmental condition with the availability of minimum basic environmental infrastructures and proper community mobilization for the ownership of development processes undertaken locally, under the project activities.

The focus of this urban environmental improvement program is to support reliable, affordable and efficient municipal infrastructures and services delivering mechanism based on the fundamental premises of inclusive development, and through the mobilization of local resources, skills and technology opportunities, all with the direct involvement and mobilization of local citizens, groups, clubs and Community Based Organizations (CBOs).

The STIUEIP will be implemented over five years from 2010-2015 supported by the Asian Development Bank (ADB) through project loans. This project has been executed by MPPW through DUDBC and Biratnagar, Birgunj and Butwal municipalities are the Implementing Agencies in the respective clusters. A project coordination office (PCO) has been established under the DUDBC with project implementation units (PIUs) at municipality levels.

Biratnagar in the eastern region will receive the STIUEIP project benefits, under the following three project components:

- (i) Drainage and Sewerage,
- (ii) Roads and Lanes, and
- (iii) Community Development Program (Awareness Creation).

Friends for Peace building and Development (Fri PAD), a national NGO, has the privilege of association with Biratnagar sub-metropolitan city (BSMC), to assist it in implementation of Community Development Program (CDP), including public and mass awareness raising activities to provide health and hygiene education, installation and operation of small community facilities, promotion of household and community level 3-R (reduce, recycle and reuse) activities, skill training to the poor and vulnerable, Gender Equality and Social Inclusion etc, under the project. Besides these, the details of the activities and scope of work of NGO has been presented in the terms of reference (TOR) for NGO Service to the project, as that appears under article 3 below.

2. PROJECT SUB COMPONENTS OF COMMUNITY DEVELOPMENT PROGRAM

The Community Development Program (CDP) has the following project sub components, to be addressed through different interventions by the project:

- 1.1 Information Dissemination and Community Mobilization
- 1.2 Implementation of Community Development Program
 - 1.2.1 Health and Hygiene Education
 - 1.2.2 Small-scale facilities and operational support
 - 1.2.3 3R promotion at community and household level
 - 1.2.4 Training for Skills Development
- 1.3 Gender Equality and Social Inclusion

THE TERMS OF REFERENCES

3. TERMS OF REFERENCES (TOR)

1. INTRODUCTION

Three Non-Government Organizations (NGOs), one for each of the Biratnagar, Birgunj and Butwal Municipalities, will be engaged by the concerned Project Implementation Unit (PIU) to provide support in implementation of the Community Development Program (CDP) that mainly consists of (i) health and hygiene education programs in communities and schools, in particular targeting women and vulnerable groups including the poor, (ii) promotion of household and/or community level 3R (reduce, reuse, recycle) activities with a focus on organic waste composting, (iii) skills training mainly for the poor, and (iv) investment in small-scale facilities such as public, school, and community toilets and communal taps, in accordance with the priorities set by communities, with an aim at achieving social inclusiveness and improved sanitation in Biratnagar, Birgunj and Butwal municipalities. Community mobilization will be conducted by NGOs to facilitate community participation in project activities and with particular focus on the CDP component. The NGOs will also assist the PIUs in implementation of gender and social inclusion activities as outlined in Gender Equality and Social Inclusion (GESI) Action Plan for the Project. Separate consultants will be engaged by each of the PIUs to carry out design and construction supervision of the subprojects in the municipalities, namely Design and Supervision Consultants (DSCs). There will also be the Project Management Support Consultant (PMSC), engaged by the central Project Coordination Office (PCO) for the Project, based at the Department of Urban Development and Building Construction (DUDBC). The selected NGOs will work closely in collaboration with the DSCs and under the overall guidance and supervision of the PIUs, as well as the PCO when required.

2. SCOPE OF WORKS

The scope of services of the NGO in each Project municipality will include, but not necessarily be limited to the following:

A. Information Dissemination and Community Mobilization

- (i) Disseminate project information to the community through ward citizen groups on (a) project objectives, its activities and approaches to the community through ward level citizen groups; (b) rights and responsibilities of the municipalities, community groups and users' committees as applicable; and (c) services and benefits the Project offers among all social groups in Project area. While conducting these activities, the NGOs will ensure that information has reached to all beneficiaries and stakeholders;
- (ii) Organize ward and tole level consultations in a participatory way with the ward citizen groups as a preparation for community mobilization and to raise interest of the people to participate in project activities. Facilitate and ensure participation of women, poor and disadvantaged groups in the consultations. Organize separate focus group discussions with these vulnerable groups wherever needed and identify appropriate mechanism to hear their voices and actions needed;
- (iii) Facilitate community mobilization activities in the existing tole groups and other citizen's groups, and create new community based groups (such as health and sanitation groups) in the Project municipalities if required;

- (iv) Assist in preparing self-governing charter/rules of such groups if required taking into account pro-poor, inclusive and gender mainstreaming perspective;
- (v) Train community groups and users' committees to prepare their long-term operational guidelines with pro poor, participatory, gender sensitive and inclusive approaches in order to carry out the activities supported by the project and to continue after the project;
- (vi) Train the users' committee members in book keeping and leadership skills;
- (vii) Identify poor households, indigenous people, *Dalits* and other vulnerable groups, including those affected by land acquisition and resettlement as identified in Resettlement Plans for the subprojects, and encourage these people to take up the employment opportunities on construction works implemented by the Project;
- (viii) Pay more attention to and make concerted effort in ensuring that the concerns of women and disadvantaged groups are adequately addressed by the users' committees, community health and sanitation groups, PIUs and municipalities while planning and implementing the activities;
- (ix) Implement the community mobilization activities, including all tasks outlined above, according to the guidelines provided by the DSCs and in the areas selected by the PIUs based on the poverty and social mapping conducted by the DSCs; (x) Follow up on the implemented activities and support targeted communities to take advantage of the socio-economic opportunities offered by improved physical infrastructure, and at increasing social capital and community cohesion and inclusion; and
- (xi) Work with the social development officer/ Unit of the Project Municipalities in overall planning and monitoring of community mobilization activities.

B. Implementation of the CDP

The general awareness raising activities will be implemented on a municipality-wide scale, whereas the more focused programs will be implemented in selected areas according to the criteria developed under the Project. The following four subcomponents will be implemented under the CDP.

(I) Health and Hygiene Education

- (i) Assist the PIUs/ DSCs in preparing the Health and Hygiene Education Plan and Public Health Awareness Campaign activities to implement at various levels (mass level, community, schools) and stages of project implementation; include CLTS and SLTS approach including mass public awareness. Involve the community at large, ward and tole committees, schools, CBOs and other relevant organizations in the public health education and campaigns. Form, if appropriate, special focus groups in schools and wards for this purpose; network and coordinate with other important stakeholders and external partners involved in the health sector such as the WHO, UNICEF, Health Department and District Offices;
- (ii) Assist the PIUs to plan and implement various Information, Education and Communication (IEC) strategies such as use of electronic and print mass media; distribution of leaflets, posters; use of banners, hoardings; organization of street plays; music concerts; organization of competitions in schools and tole; mass workshops, public meetings; development of locally

relevant audio-visual material and broadcast/telecast on local radio/cable etc on public health issues; utilize the IEC material prepared by other agencies in the health sector;

(iii) Train and facilitate tole based health and sanitation groups, particularly in the poor areas selected by the poverty mapping exercise, to prepare community health and sanitation plan with the objective of improving personal health and hygiene, household cleanliness, keeping drinking water safe and clean, use of toilets, washing hands, disposal of household wastes which they can implement by themselves, and construct sanitary toilets through CLTS and SLTS approach; and

(iv) Monitor and assess the effects of public health campaigns and health educational programs jointly with the DSCs at different levels and collect feedback for necessary actions and take appropriate corrective actions.

(II) Small-scale facilities and operational support

(i) Develop criteria for identification of households/community for small-scale

facilities, such as toilets or communal taps, based on the poverty and social mapping conducted by the DSCs, and help prioritize demands from different groups ensuring that the facility goes to the most deprived groups and find appropriate ways to implement those in accordance to community's interest and in consultation with PIU/DSCs;

(ii) Assist the users committees to design small scale facilities ensuring that they are technically sound and socially acceptable (with gender needs addressed for toilet and communal tap construction);

(iii) Assist the recipient communities to form a users' committee and to develop their rules/charters for the identified small scale facility construction, operation and maintenance. Orient and sensitize the committees to make their rules gender sensitive and inclusive;

(iv) Assist the users' committees, if they are carrying out construction of small-scale facility, in preparing an implementation plan and a schedule for organizing and managing local labor and materials inputs; assist in organizing the collection of community cash, labor, and local materials as community in-kind contributions; and

(V) Ensure, in coordination with users' committees, proper quality of targeted infrastructure, such as public, school and community toilets and communal taps and that is fully operational and continuously in use after construction.

(III) 3R promotion at community/household level¹,

(i) In close coordination with the DSCs, develop solid waste management system based on 3 R principles. Identify the components of such a system based on the principle of 3R (reduce, reuse and recycle) but not limited to segregation at source; in-house composting; fee based simple collection system; elimination of practice of dumping of house waste on streets/adjacent open spaces; identification and management of collection points for house waste; elimination of manual handling of waste to the extent possible; separation of systems of disposal of solid waste from liquid waste; simple processing for composting etc;

(ii) Implement 3R promotion activities in the Project municipality;

(iii) Organize and implement the public awareness campaign for important solid waste management messages such as reducing the use of plastics; segregation at source; dumping of

house waste at the designated places instead of on streets/adjacent open spaces; in-house composting; keeping the public places clean and not littering them; elimination of open defecation; elimination of urination in public places;

(iv) Ensure that community-based activities are integrated into the overall solid waste management practices (waste collection, transportation and final disposal) of the Project municipalities; and

(v) Co-ordinate with community awareness, mobilization, people's participation and capacity building activities as related to Solid Waste Management.

(IV) Training for skills development

(i) In accordance to the poverty and social mapping carried out by the DSCs, identify the poor and disadvantaged households to be supported for skills development training. Training should also cover affected persons as identified in the Resettlement Plans. Based on the field analysis and community consultations, identify the areas of skills development appropriate for the poor, rag-pickers if applicable and disadvantaged. Special attention should be paid to identify the skills that women can fully utilize and can benefit from economically;

(ii) Identify and coordinate with private sector training schools and relevant governmental/non governmental agencies that can provide training on different skills that are market oriented and have employment prospects; make necessary arrangements for the trainees to get training in the field as well as in training centers; monitor the quality of training and supervise training activities; and

(iii) Provide information to the trainees on accessing markets and to help link with local entrepreneur groups wherever possible.

C. Gender Equality and Social Inclusion

(i) In accordance to the set targets and monitoring indicators of GESI Action Plan of the Project, facilitate and ensure representation of women, poor and disadvantaged in the community based groups and users' committees;

(ii) Assist the PIUs in implementing the municipality-level GESI Implementation Plan, developed by the DSCs, ensuring gender mainstreaming and social inclusion in community mobilization processes and in CDP activities;

(iii) In coordination with and guidance from the DSCs, work with the Social Development Unit/officer of the Project municipalities in planning and monitoring of the CDP and to ensure gender sensitivity and social inclusion in overall Project activities;

(iv) Ensure and advocate participation of women and disadvantaged group members of the relevant committees of any user groups if formed in all important meetings and decisions; and

(v) In consultation with and guidance from the DSCs and PIUs, orient and sensitize the community and the relevant institutions including other stakeholders on gender and social inclusion with respect to Project design.

THE MONTHLY PROGRESS

2. MONTHLY PROGRESS REPORTING

2015	OCTOBER	ACTIVITIES CARRIED OUT
------	---------	------------------------

The following activities are proposed for the month:

- 1.1 Meeting/consultation/coordination with project stakeholders
- 1.2 Mobilization of Health, Hygiene and Sanitation Groups in TLOs.
- 1.3 Identification of Local Capacity Builders
- 1.4 Development, acquisition and distribution of IEC materials
- 1.5 Planning for Safe Drinking Water (hand pumps and pipe connection)
- 1.6 Planning of Public toilets
- 1.7 Support Construction of Public Toilets
- 1.8 Planning and Implementation of Small infrastructures (Roads, culverts, Drainage etc)
- 1.9 Support Construction of Family Toilets under sanitation support program
- 1.10 Support construction of drinking water system (hand pumps)
- 1.11 Improvement of drinking water system (Platform for hand pumps)
- 1.12 Planning and Implementation of Skill Development activities
- 1.13 Planning and Implementation of Capacity Development activities
- 1.14 Publication and broadcasting through local TV, FM, newspapers and other mass media
- 1.15 RRR Activities
- 1.16 Social Audits
- 1.17 Program Monitoring Activities
- 1.18 Representations in coordination, and monitoring meeting
- 1.19 Quarterly Progress Reporting
- 1.20 Progress reporting GESI Action Plan
- 1.21 Monthly Project Activity Planning
- 1.22 Monthly reporting

ACHIEVEMENTS OF THE MONTH

2015	OCTOBER	ACHIEVEMENTS OF THE MONTH
-------------	----------------	----------------------------------

The following matrix presents the achievements of the month:

SN	Planned Activities	Achievements	Deviations, if any
1.	Meeting/consultation/coordination with project stakeholders	As an ongoing and continuous process, the NGO team had several regular meetings with the TLOs, Health, Hygiene and Sanitation Committee, User's Committees, Training Participants, User's Committees, Monitoring Committees etc.	
2.	Mobilization of Health, Hygiene and Sanitation Groups in TLOs.	The NGO has continued mobilization of Health, Hygiene and Sanitation Committees in different TLOs. They are sensitized to health, hygiene and sanitation needs, personal hygiene, environmental improvement, waste management, 3R etc. These groups are motivated to plan and initiate non monetary activities together in the community, to gain confidence and trust of its members.	
3.	Identification of Local Capacity Builders	Roster of Local Capacity Builders maintained.	
4.	Development, acquisition and distribution of IEC materials	NGO has been using materials available with the Government and Private agencies. The CDP brochure has been updated and reprinted. Supported to print STIUEIP Brochure. Printed note books with project information and health and hygiene messages.	
5.	Planning for Safe Drinking Water (hand pumps and pipe connection)	No demand yet	The present provision is for providing one tube well for 3 to 4 families.

SN	Planned Activities	Achievements	Deviations, if any
			Communities are found to be reluctant to this arrangement, and are asking for hand pumps for individual families.
6.	Planning of Public Toilets	Public toilets in Rani-18 , Hanuman mandir chowk-2, and Traffic Chowk-14 are being planned.	
7.	Support Construction of Public Toilets	<p>The public toilet construction works in Sahid maidan ward no 10, is complete.</p> <p>Approved public toilet projects:</p> <ol style="list-style-type: none"> 1. Biratnagar 1, Neta chowk, Bishnumaya Pustakalaya 2. Koshi Zonal Hospital, ward no 10 3. Puspahal Chowk, ward no 4 4. Hatkhola, ward no 11 5. Gudari C plot, ward no 12 <p>Construction works going on in all sites. Toilets in Bishnumaya Pustakalaya, Pushpalal chowk, Hatkhola and Gudari C plot are now near completion.</p>	
8.	Planning and Implementation of Small infrastructures (Roads, Culverts, Drainage etc) under Lane Improvement Project	The progress so far has been presented in the Annex 4	
9.	Support Construction of Family Toilets under sanitation support program	<p><u>Completed toilets:</u></p> <ul style="list-style-type: none"> ▶ <u>Karkhana Tole-6</u> <u>33</u> <u>toilets</u> ▶ <u>Mahato Tole-17</u> <u>40</u> <u>toilets</u> ▶ <u>Biswakarma Tole "Kha"</u> <u>56</u> 	

SN	Planned Activities	Achievements	Deviations, if any
		<u>toilets</u> ▶ <u>Biswakarma Tole "Ka" 18</u> <u>toilets</u> ▶ <u>Daraiya Dakshin Tole-20 16</u> <u>toilets</u> ▶ <u>Chauthi tole-20 15</u> <u>toilets</u> ▶ <u>No 1 Daraiya tole-20 20</u> <u>toilets</u> ▶ <u>Premnagar Tole-20 16</u> <u>toilets</u> ▶ <u>Chauthi Tole-20 12</u> <u>toilets</u> ▶ <u>Baluwahi Rajbansi-11 31</u> <u>toilets</u> ▶ <u>Swagatam Tole-11 22</u> <u>toilets</u> ▶ <u>Daraiya Dakshin Tole-20 11</u> <u>toiletso</u> ▶ <u>Milan Tole-20 13</u> ▶ <u>Biswakarma "Kha" 20</u> ▶ <u>Karkhana Tole, ward no 6 39</u> ▶ <u>Balgopal Tole, ward no 11 12</u> ▶ <u>Premnagar Tole, ward no 20 18</u> ▶ <u>Daraiya Arya Tole, ward no 20 14</u> ▶ <u>Baluwahi Rajbansi Tole-11</u> <u>TOTAL completed 415</u> <u>Toilets under construction:</u> <u>Dakshin Daraiya, ward no 20 8</u> <u>Adarsha Tole, ward no 11 31</u>	

SN	Planned Activities	Achievements	Deviations, if any
		<u>Swagatam Tole, ward no 11</u> <u>31</u> <u>TOTAL 70</u> These toilets are near completion. The delay is caused due to indefinite closure.	
10	Support construction of drinking water system (hand pumps)	Construction of community hand pumps with platform completed, as follows: Mahato Tole-17 5 Milan Tole-20 3 Bakhari Gha- 16 2 <u>TOTAL 10</u>	
11	Improvement of drinking water system (Platform for existing hand pumps)	Baluwahi Rajbansi Tole in ward no 11 has completed construction of 32 platforms for their existing hand pumps. Mahato tole in ward no 17 has completed constructing 17 platforms for their existing hand pumps. Bakhari Gha Tole is constructing 17 platforms now, which are in the final stage of completion. Bakhari Kha Tole is constructing 11 platforms now, which are in the final stage of completion. <u>TOTAL 77</u>	
12	Planning and Implementation of Skill Development activities	<u>Completed Training:</u> Driving training is complete. The license process is yet to start, as the authorities have stopped issuing Driving license. The resource center has been asked to expedite things. Training for Plumbing and Building Electricians has completed with CTEVT skill test and results. Boutique and PICO training has	

SN	Planned Activities	Achievements	Deviations, if any
		<p>completed with CTEVT test and results.</p> <p>Mobile repair and computer hardware training are complete now, with CTEVT test results.</p> <p>Boutique and Pico, Tailoring and Pico, Colour TV Repair, and Beautician have completed their course, with CTEVT test results.</p> <p>The CTEVT test results for all these training have been received.</p> <p><u>Ongoing Training:</u></p> <p>No ongoing training for now.</p> <p><u>Pipe line Training:</u></p> <p>There is a demand for several types of training, which is being compiled and will be finalised soon.</p>	<p>Preparations for the new training are complete, but could not be materialized due to prolonged agitation and bandhs.</p>
13	Planning and Implementation of Capacity Development activities	<p>Altogether 20 women awareness training events are complete now, for 35 women in each of the training.</p> <p>Five Refresher training for all 135 FCHVs in BSMC is completed.</p> <p>Participants:</p> <p>Women Awareness Training</p> <p><u>TOTAL 700 women</u></p> <p>FCHV Training</p> <p><u>TOTAL 135 women</u></p>	
14	Publication and broadcasting through local TV, FM, newspapers and other mass media	<p>Project activities have been covered by local media and newspapers.</p> <p>A short program visual was developed by PCO and telecasted from Nepal Television. A Video filming team from ADB Manila covered program activities during 2nd and 3rd September, 2014.</p> <p>A draft proposal on FM coverage has been submitted for PIU inputs.</p>	
15	RRR Activities	This has been a regular work for our	The implementation

SN	Planned Activities	Achievements	Deviations, if any
		<p>Social Mobilizers in their routine work.</p> <p>However, a proposal on RRR was developed and submitted for approval, for concentrated efforts in 7 selected TLOs in Biratnagar. This proposal has been approved and works started.</p> <p>CDP Social mobilizers are reaching communities and schools with RRR awareness campaigns.</p>	has been adversely affected due to prolonged agitation and bandhs.
16	Social Audits	Social Audits for two Lane Improvement Projects @ Bijayapur North and Bijayapur South in ward no 1 has been conducted.	
17	Program Monitoring Activities	<p>The Project manager (PM), and other staff of PIU have visited the TLOs and other ongoing activities and provided their inputs.</p> <p>The NGO team has been making regular visits and interactions with the community.</p> <p>The members of other TLOs were involved in participatory monitoring process.</p>	
18	Representations in coordination, and monitoring meetings	The TL participated in the interaction program on World Mental Health Day on 10th October	
19	Quarterly Progress Reporting	Progress report for the third quarter (July-September) 2015 was developed and submitted in the last week of October 2015.	
20	Progress reporting GESI Action Plan	Progress report on GESI Action plan was developed and submitted in the second week of October 2015.	
21	Monthly Project Activity Planning	The activity for November 2015 was planned and submitted with the monthly report of October 2015.	
22	Monthly reporting	The monthly report for October 2015 was developed and submitted in the First week of November 2015.	

STATUS OF MAJOR PROJECT ACTIVITIES

Biratnagar Sub Metropolitan City, Biratnagar

Secondary Towns Integrated Urban Environmental Improvement Project, (STIUEIP), Biratnagar
NGO Consultancy Services for Community Development Program

Consultants : Fri-PAD (Friends for Peace Building and Development)

Status of Implemented Projects as of October 2015

2015	OCTOBER	STATUS OF MAJOR PROJECT ACTIVITIES
SN	Program	Status
1.	Program Orientation	Project Orientation conducted in 19 wards. Orientation in ward no 3, 7, and 10 could not be held despite several attempts. Program Orientation is concluded now.
2.	RRA, PRA and Collection of Household Information	PRA/RRA has been completed in 130 TLOs in 15 wards of BSMC. This almost covers all poverty wards in Biratnagar. Household information of theses TLOs have been collected. PRA/RRA stopped, and will further be taken on as and when needed basis. The detailed list has been presented in Annex 3
3.	Community Needs Assessment	The needs assessment of the 130 TLOs is complete.
4.	Family Toilets	<u>Completed toilets:</u> A total of 415 family toilets have been completed, so far. <u>Toilets under construction:</u> A total of 70 new family toilets have been under construction now. These are near completion, but, delayed due to scarcity of construction materials in the market. Annex 5
5.	Hand Pumps with Platform	Hand pumps were installed in the following places: 1. Mahato tole ward no 17 5 units 2. Milan tole ward no 20 3 units 3. Bakhari Gha ward no 16 2 Units

		Annex 5
6.	Platforms in the existing hand pumps	<p>Concrete platforms were constructed for the existing hand pumps in the following places:</p> <ol style="list-style-type: none"> 1. Mahato tole ward no 17 17 units 2. Balwahi Rajbansi tole ward no 11 32 units 3. Bakhari Gha ward no 16 17 units 4. Bakhari Kha ward no 20 11 units <p>Annex 5</p> <p>Planning for other locations is ongoing.</p>
7.	Public Toilets	<p>The construction works in Sahid maidan ward no 10, is complete.</p> <p>Approved and ongoing public toilet projects:</p> <ol style="list-style-type: none"> 1. Biratnagar 1, Neta chowk, Bishnumaya Pustakalaya 2. Koshi Zonal Hospital, ward no 10 3. Pupalal Chowk, ward no 4 4. Hatkhola, ward no 11 5. Gudari, C plot, ward no 12 <p>Construction work has a good progress. Except in Koshi Zonal Hospital other projects are near completion.</p>
8.	Mobile Toilets	A set of mobile toilet prefabricated in India has been purchased, and received by BSMC.
9.	Skills Development Program:	<p><u>Completed Training:</u></p> <p>Driving training is complete for 22 participants. The Licensing process has been initiated.</p> <p>Training for Plumbing and Building Electricians has completed with CTEVT skill test for 20 participants each. The CTEVT has issued certificates for successful participants.</p> <p>Boutique and PICO training has completed with CTEVT test for 30 participants. Certificates have been distributed now.</p> <p>CTEVT certificates have been distributed for Plumbing, Electrician and Boutique training, Mobile repair training.</p> <p>Training on Boutique and Pico, Tailoring and Pico, Colour TV Repair, and Beautician have completed their course.</p>

		<p>The CTEVT test for all training are complete and the test results are also available.</p> <p>Skills Training has been planned for 232 participants, so far.</p> <p>Participants:</p> <table><tr><td>1. Driving Training</td><td>22</td></tr><tr><td>2. Plumbing Training</td><td>20</td></tr><tr><td>3. Building Electrician Training</td><td>20</td></tr><tr><td>4. Boutique and Pico Training 1</td><td>30</td></tr><tr><td>5. Boutique and Pico Training 2</td><td>30</td></tr><tr><td>6. Tailoring and Pico Training</td><td>30</td></tr><tr><td>7. Beauty Parlor Training</td><td>20</td></tr><tr><td>8. Color TV Repair Training</td><td>20</td></tr><tr><td>9. Computer Hardware Training</td><td>20</td></tr><tr><td>10. Mobile Repair Training</td><td><u>20</u></td></tr><tr><td>TOTAL</td><td>232</td></tr></table> <p><u>Pipe line Training:</u></p> <p>There is a demand for several types of training, which is being compiled and will be finalised soon. These are being delayed due to prolonged agitation and closure.</p>	1. Driving Training	22	2. Plumbing Training	20	3. Building Electrician Training	20	4. Boutique and Pico Training 1	30	5. Boutique and Pico Training 2	30	6. Tailoring and Pico Training	30	7. Beauty Parlor Training	20	8. Color TV Repair Training	20	9. Computer Hardware Training	20	10. Mobile Repair Training	<u>20</u>	TOTAL	232
1. Driving Training	22																							
2. Plumbing Training	20																							
3. Building Electrician Training	20																							
4. Boutique and Pico Training 1	30																							
5. Boutique and Pico Training 2	30																							
6. Tailoring and Pico Training	30																							
7. Beauty Parlor Training	20																							
8. Color TV Repair Training	20																							
9. Computer Hardware Training	20																							
10. Mobile Repair Training	<u>20</u>																							
TOTAL	232																							
10.	Capacity Building Program:	<p>Altogether 20 women awareness training events are complete now, for 35 women in each of the training.</p> <p>Five Refresher training for all 135 FCHVs in BSMC is completed.</p> <p>Participants:</p> <p>Women Awareness Training 700 women</p> <p>FCHV Training 135 women</p>																						
11.	Piloting solid waste management in BSMC (Selected core area)	<p>The effect of road extension program in the core area of BSMC has adversely affected the works.</p> <p>The project has been temporarily withheld as per the instructions from PIU.</p>																						
12.	Rehabilitation of Public Toilet in ward no 19 BSMC	<p>The project has been completed.</p>																						
13.	Lane Improvement:	<p>Details appear in Annex 4</p>																						

14.	RRR Activities	<p>This has been a regular work for our Social Mobilizers in their routine work. CDP Social mobilizers are reaching communities and schools with RRR awareness campaigns.</p> <p>However, a proposal on RRR was developed and submitted for approval, for concentrated efforts in 7 selected TLOs in Biratnagar. This proposal has been approved and works started.</p> <p>The implementation has been adversely affected due to prolonged agitation and closure.</p>
15.	Social Audit	<p>The completed Small infrastructure Projects are settled after Social Audit of the same, where the concerned beneficiaries approve the expenditure incurred and satisfied for their queries.</p> <p>Social Audit for the following 4 completed projects have been completed now.</p> <ol style="list-style-type: none"> 1. Lane improvement, Balgopal Tole-11 2. Lane improvement, Kolhar Tole-20 3. Lane improvement, Chauthi Tole-20 4. Rehabilitation of Public Toilet in Hartalihat-19 <p>Social Audit for further two Lane Improvement projects were conducted:</p> <ol style="list-style-type: none"> 5. Bijayapur North, ward no 1 6. Bijayapur South, ward no 1 <p>Some more social audits will be conducted soon.</p>

DEVIATIONS OF THE MONTH

2015	OCTOBER	REASONS FOR DEVIATION
------	---------	-----------------------

All the CDP activities have been adversely affected due to prolonged agitation and indefinite closure. The completion of these projects are being delayed.

DETAILS OF EXPERT'S INPUTS USED IN THIS MONTH

2015	OCTOBER	DETAILS OF EXPERT'S INPUTS USED IN THIS MONTH
-------------	----------------	--

The table below presents the details of expert's inputs used in the month:

		Inputs (month)				
SN	Position	Total project Input	Input used up to Previous Month	Input in this month	Total up to this month	Balance Input this month
1	Team Leader	48	44.36	1	45.36	2.64
2	Public Health Expert	8	4.0	1	5.0	3.0
3	Training Expert	8	6.0	1	7.0	1.0
4	Civil Engineer	12***	10.5	1	11.5	0.5
5	Sanitation Engineer	3	3.0	1	3.0	0
6	Office Manager	48	45	1	46	2
7	Junior Engineer	60**	51	2	53	7
8	Sanitation Motivator	32	32	0	32	0
9	Social Mobilizers	158*	126	6	132	26
10	Office Assistant	48	45	1	46	2
Total		425	366.86	15	380.86	44.14

Approved variation orders:

- * Extended 32 person months
- ** Extended 12 person months
- *** Extended 4 person months

**DETAILS OF THE COST/EXPENDITURE
INCURRED IN THE MONTH AND THEIR
CUMULATIVE STATUS**

2015	OCTOBER	DETAILS OF THE COST/EXPENDITURE INCURRED IN THE MONTH AND THEIR CUMULATIVE STATUS						
------	---------	---	--	--	--	--	--	--

The financial expenses for the month have been presented in the table below:

SN	Expert	Allocated Amount	Unit	Rate	Qty	Expenditure		Balance
						Total Amount this month	Total up to this month	
Remuneration (Amount in NPR)								
1	Team Leader	2,400,000	Month	50,000	45.36	50,000	2,268,000	132,000
2	Public Health Expert	320,000	Month	40,000	5.0	40,000	200,000	120,000
3	Training Expert	320,000	Month	40,000	7.0	40,000	280,000	40,000
4	Civil Engineer	320,000	Month	40,000	8.0	0	320,000	0
	Variation-3,Civil Engineer	160,000	Month	40,000	3.5	40,000	140,000	20,000
5	Sanitation Engineer	120,000	Month	40,000	3.0	0	120,000	0
Sub-total		3,640,000				170,000	3,328,000	312,000
Out-of-pocket-expenses (Amount in NPR)								
1	Office operation							
	Office supplies	720,000	Month	15,000	46	15,000	690,000	30,000
	Office rent	336,000	Month	7,000	46	7,000	322,000	14,000
	Office operation and maintenance	960,000	Month	20,000	46	20,000	920,000	40,000
	Office utilities	720,000	Month	15,000	46	15,000	690,000	30,000
	Communication	720,000	Month	15,000	46	15,000	690,000	30,000
	Report production	960,000	Month	20,000	46	20,000	920,000	40,000
Sub-total		4,416,000				92,000	4,232,000	184,000
2	Support Staff (Amount in NPR)							
	Office Manager	432,000	Month	9,000	46	9,000	414,000	18,000

	Junior Engineer	720,000	Month	15,000	48	0	720,000	0
	Variation-3 Junior Engineer	180,000	Month	15,000	5	30,000	75,000	105,000
	Sanitation Motivator	288,000	Month	9,000	32	0	288,000	0
	Social Mobilizer	1,134,000	Month	9,000	126	0	1,134,000	0
	Variation-3, Social Mobilizer	288,000	Month	9,000	6	54,000	54,000	234,000
	Office Assistant	240,000	Month	5,000	46	5,000	230,000	10,000
Sub-total		3,282,000				98,000	2,915,000	367,000
3	Unallocated	636,000	Month	5,000	44	10,000	220,000	416,000
	Fuel & Maintenance for Motorcycle	180,000	Month	5,000	36	0	180,000	0
	Variation-3, Fuel & Maintenance for Motorcycle	60,000	Month	5,000	8	10,000	40,000	20,000
	Sub-total							
Total		11,974,000				370,000	10,695,000	1,279,000
VAT 13%						48,100		
Grand Total						418,100		

KEY ISSUES AND CONSTRAINTS

2015	OCTOBER	KEY ISSUES AND CONSTRAINTS
------	---------	----------------------------

- The difficulty in getting skilled and non skilled labour has retarded the progress of the small infrastructure projects. Site clearance in the core area of BSMC has absorbed most of the available labour force in the area.
- There is an acute scarcity of sand and aggregates in the market.
- The continuous bands and agitation has adversely affected small infrastructure projects and other planned community activities.

ACTIVITY PLANNING FOR THE COMING MONTH

2. ACTIVITY PLANNING FOR THE COMING MONTH

2015	NOVEMBER	PROPOSED ACTIVITIES
------	----------	---------------------

The following activities are proposed for the month:

- 2.1 Meeting/consultation/coordination with project stakeholders
- 2.2 Mobilization of Health, Hygiene and Sanitation Groups in TLOs.
- 2.3 Identification of Local Capacity Builders
- 2.4 Development, acquisition and distribution of IEC materials
- 2.5 Planning for Safe Drinking Water (hand pumps and pipe connection)
- 2.6 Planning of Public toilets
- 2.7 Support Construction of Public Toilets
- 2.8 Planning and Implementation of Small infrastructures (Roads, culverts, Drainage etc)
- 2.9 Support Construction of Family Toilets under sanitation support program
- 2.10 Support construction of drinking water system (hand pumps)
- 2.11 Improvement of drinking water system (Platform for hand pumps)
- 2.12 Planning and Implementation of Skill Development activities
- 2.13 Planning and Implementation of Capacity Development activities
- 2.14 Publication and broadcasting through local TV, FM, newspapers and other mass media
- 2.15 RRR Activities
- 2.16 Social Audits
- 2.17 Program Monitoring Activities
- 2.18 Representations in coordination, and monitoring meeting
- 2.19 Monthly Project Activity Planning
- 2.20 Monthly reporting

PRPPOSED WORK SCHEDULE FOR THE NEXT MONTH

2015	NOVEMBER	PRPOSED WORK SCHEDULE FOR THE COMING MONTH
-------------	-----------------	---

The table below presents the proposed work schedule for the month:

SN	Activities	Weeks of the month				Support from
		1 st	2 nd	3 rd	4 th	
1.	Meeting/consultation/ coordination with project stakeholders	✓	✓	✓	✓	
2.	Mobilization of Health, Hygiene and Sanitation Groups in TLOs.	✓	✓	✓	✓	
3.	Identification of Local Capacity Builders	✓	✓	✓	✓	
4.	Development, acquisition and distribution of IEC materials	✓	✓	✓	✓	
5.	Planning for Safe Drinking Water (hand pumps and pipe connection)	✓	✓	✓	✓	BSMC
6.	Planning of Public toilets	✓	✓	✓	✓	PIU
7.	Support Construction of Public Toilets	✓	✓	✓	✓	PIU
8.	Planning and Implementation of Small infrastructures (Roads, Culverts, Drainage etc)	✓	✓	✓	✓	PIU
9.	Support Construction of Family Toilets under sanitation support program	✓	✓	✓	✓	
10.	Support construction of drinking water system (hand pumps)	✓	✓	✓	✓	
11.	Improvement of drinking water system (Platform for hand pumps)	✓	✓	✓	✓	
12.	Planning and Implementation of Skill Development activities	✓	✓	✓	✓	
13.	Planning and Implementation of Capacity Development activities	✓	✓	✓	✓	Women awareness
14.	Publication and broadcasting through local TV, FM, newspapers and other mass media	✓	✓	✓	✓	As per need

15.	RRR Activities	√	√	√	√	
16.	Social Audits	√	√	√	√	For completed infrastructure projects
17.	Program Monitoring Activities	√	√	√	√	PIU
18.	Representations in coordination, and monitoring meetings	√	√	√	√	
19.	Monthly Project Activity Planning	√				
20.	Monthly reporting	√				

DETAILS OF EXPERT'S INPUT REQUIRED IN THE NEXT MONTH

2015	NOVEMBER	DETAILS OF EXPERT'S INPUT REQUIRED FOR COMING MONTH
-------------	-----------------	--

The following table presents the details of expert's input require for the next month:

SN	Position	Total Project Inputs (Month)	Balance Inputs till last month	Required Inputs in this month (Proposed)
1	Team Leader	48	3.64	1
2	Public Health Expert	8	4.0	1
3	Training Expert	8	2.0	1
4	Civil Engineer	12***	1.5	1
5	Sanitation Engineer	3	0	0
6	Office Manager	48	3	1
7	Junior Engineer	60**	9	2
8	Sanitation Motivator	32	0	0
9	Social Mobilizers	158*	32	6
10	Office Assistant	48	3	1
Total		425	58.14	14

Approved variation orders:

- * Extended 32 person months
- ** Extended 12 person months
- *** Extended 4 person months

OTHERS

3. Notes on quality and safety aspects
NA

4. Notes on environmental and social aspects
NA

COPIES OF MINUTES OF THE MEETING HELD DURING THE MONTH

RELEVANT PHOTOGRAPHS OF THE MONTH

Annex-2:

2015	OCTOBER	RELEVANT PHOTOGRAPHS OF THE MONTH
------	---------	-----------------------------------



Figure 1. Social Audit in Bijayapur North in ward no 1, for Lane Improvement Program




Figure 2. Public Toilet in Neta chowk ward no 1



Figure 3. Internal Arrangement of Public Toilet





Happy Deepawali 2015 for ALL

Annex-3

List of TLO Covered:

SN	Name of TLO	Ward no	Remarks
1.	Srinagar "Ka" Tole	1	
2.	Srinagar "Kha" Tole	1	
3.	Sunami Tole	1	
4.	Belgachhi "Kha" Tole	1	
5.	Bijayapur "Ka" Tole	1	
6.	Bijayapur "Ga" Tole	1	
7.	Bijayapur "Gha" Tole	1	
8.	Sansari mai Tole	2	
9.	Bajarangbali Tole	2	
10.	Bidhyamarga Tole	2	
11.	Jamuneswar Pulchok Tole	5	
12.	Banarlori Tole	5	
13.	Sakhuware Tole	5	
14.	Ekrahi "Kha" Tole	5	
15.	Kharji Kohbara (Uttar Mushahari) Tole	5	
16.	Kharji Kohbara (Paschim Mushahari) Tole	5	
17.	Dakshin Ekrahi (Yadav) Tole	5	
18.	Mushahari Gopi Sopi Tole	5	
19.	Amahi Ekrahi Tole	5	
20.	Gokul Tole	5	
21.	Basta Tole	5	
22.	Jamungachhi Tole	5	

SN	Name of TLO	Ward no	Remarks
23.	Kolharuwa Tole	6	
24.	Shankarbari Tole	6	
25.	Karkhana Tole	6	
26.	Surya Marga Tole	6	
27.	Dababandi Pipal chowk	6	
28.	Dababandi Ram chowk	6	
29.	Krishi Marga Bal Tole	6	
30.	Bishnu Tole	6	
31.	Kochakhal Tole	6	
32.	Omnagar Tole	6	
33.	Bजारंगबाली Tole	6	
34.	Batika Basti Tole	6	
35.	Ramjanaki Tole	6	
36.	Shruti Tole	6	
37.	Hariyali Tole	10	
38.	Swagatam Tole	11	
39.	Ashok Chowk "Ka" Tole	11	
40.	Ashok Chowk "Kha" Tole	11	
41.	Biswakarma "Ka" Tole	11	
42.	Biswakarma "Kha" Tole	11	
43.	Sri Krishna Tole	11	
44.	Baluwahi Rajbansi Tole	11	
45.	Mukhiya Tole	11	
46.	Adarsha Tole	11	
47.	Bal Gopal Tole	11	

SN	Name of TLO	Ward no	Remarks
48.	Sombare Hat Tole	13	
49.	Bagaicha Tole	13	
50.	Jatuwa Marga	13	
51.	Alka Buddha Bihar Tole	15	
52.	Alka "Gha" Tole	15	
53.	Shiva baba Tole	15	
54.	Bakhari "Ka" Tole	16	
55.	Bakhari "Kha" Tole	16	
56.	Bakhari "Ga" Tole	16	
57.	Bakhari "Gha" Tole	16	
58.	Simrahi Tole	16	
59.	Malhanuwa Mushahari Tole	16	
60.	Malhanuwa Rajbansi Tole	16	
61.	Malhanuwa Kamat Tole	16	
62.	Daraiya "Kha" Tole	16	
63.	Daraiya Rajbansi Tole	16	
64.	Mahato Tole	17	
65.	Sainik Tole	17	
66.	Shivamarga Tole	17	
67.	Ghoghah Hansamukhi Tole	18	
68.	Shiva BabaTole	18	
69.	Bayerbana Tole	18	
70.	Bishnu Tole	18	
71.	Katkuppa Tole	18	
72.	Saraswati "Ka" Tole	18	

SN	Name of TLO	Ward no	Remarks
73.	Saraswati "Kha" Tole	18	
74.	Mahato Tole	18	
75.	Naya Tole	18	
76.	Bhagawati Tole	18	
77.	Ram Janaki Tole	18	
78.	Vidhyut Tole	18	
79.	Hartali hat Tole	19	
80.	Harinagar Bhatta "Ka" Tole	19	
81.	Harinagar Bhatta "Kha" Tole	19	
82.	Tribhuwan Tole	19	
83.	Chaudhari Tole	19	
84.	Dipjyoti Tole	19	
85.	Pashupati Tole	19	
86.	Parash Nath Tole	19	
87.	Panchamukhi Tole	19	
88.	Sudi Tole	19	
89.	Parijat Tole	19	
90.	Siddhartha Tole	19	
91.	Bank Road Tole	19	
92.	Sungava Tole	19	
93.	Tribeni Tole	19	
94.	Barma Tole "Ka"	20	
95.	Barma Tole "Kha"	20	
96.	Barma Tole "Ga"	20	
97.	Barma Tole "Gha"	20	

SN	Name of TLO	Ward no	Remarks
98.	Barma Tole "Gna"	20	
99.	Dakshin Daraiya Gate	20	
100.	Dakshin Daraiya	20	
101.	Daraiya Arya Tole	20	
102.	Prem Nagar Tole	20	
103.	Milan Tole	20	
104.	Chauthi Tole	20	
105.	Kolhar Tole	20	
106.	Daraiya No 1 Tole	20	
107.	Thakur Tole	21	
108.	Ram Janaki Tole	21	
109.	Khatwe Tole	21	
110.	Taxi Stand Tole	21	
111.	Masjid Tole	21	
112.	Teli Tole	21	
113.	Bangali Tole	21	
114.	Sudi Tole	21	
115.	Bazar Tole	21	
116.	Hulas Tole	21	
117.	Badri Malaha Tole	22	
118.	Quarter Line "Ka"	22	
119.	Quarter Line "Kha"	22	
120.	Quarter Line "Ga"	22	
121.	Jahiri Tole	22	
122.	Islampur Tole	22	

SN	Name of TLO	Ward no	Remarks
123.	Gudri Tole	22	
124.	Kashim Tole	22	
125.	Madarsha Tole	22	
126.	Raghupati Uttar Tole	22	
127.	Dhunja "Ka" Tole	22	
128.	Dhuniya "Kha" Tole	22	
129.	Mantha Pokhari Tole	22	
130.	Mateharuwa Tole	22	

Summary :

SN	Ward No	No of TLOs	SN	Ward No	No of TLOs
1	1	7	9	16	10
2	2	3	10	17	3
3	5	12	11	18	12
4	6	14	12	19	15
5	10	1	13	20	13
6	11	10	14	21	10
7	13	3	15	22	14
8	15	3		TOTAL	130

Annex-4

Status of Lane Improvement Project

SN	Name of TLO	Ward no	Road Length M	Drain Length M	Proposal Development	Submitted	Approved	Agreement	Ongoing	Completed	Completed and settled
1.	Bijayapur "Ka" Tole	1	308.23	616.46						√	
2.	Bijayapur "Gha" Tole	1	243.59	487.18						√	
3.	Sakhuware Tole	5	274.39	548.78					√		
4.	Jamungachhi Tole	5	303.35	606.70					√		
5.	Kolharuwa Tole	6	396.34	792.68					√		
6.	Surya Marga Tole	6	265.85	265.85					√		
7.	Biswakarma "Kha" Tole (4 Projects) Rajbansi Tole North Tole South Tole Prati Tole	11	214.94	429.88					√		
8.	Adarsha Tole	11	603.96	1207.92					√		
9.	Bal Gopal Tole	11	140.81	281.62							√

SN	Name of TLO	Ward no	Road Length M	Drain Length M	Proposal Development	Submitted	Approved	Agreement	Ongoing	Completed	Completed and settled
10.	Bakhari "Gha" Tole	16	215.78	431.58					√		
11.	Malhanuwa Rajbansi Tole	16	259.15	518.29					√		
12.	Shivamarga Tole (2 Projects) Shiva Marga Tole Shiva Saraswati Marga	17	243.90	487.80					√		
13.	Ghoghah Hansamukhi Tole	18	363.41	726.82					√		
14.	Shiva Baba Tole	18	454.88	454.88					√		
15.	Saraswati "Kha" Tole (3 Projects) Saraswati Kha A Tole Saraswati Kha B Tole Saraswati Kha C Tole	18	1,208.84	2417.68					√		

SN	Name of TLO	Ward no	Road Length M	Drain Length M	Proposal Development	Submitted	Approved	Agreement	Ongoing	Completed	Completed and settled
16.	Ram Janaki Tole	18	312.50	625.00					√		
17.	Tribhuwan Tole	19	353.66	707.32					√		
18.	Milan Tole	20	276.22	552.44					√		
19.	Chauthi Tole	20	129.57	259.15							√
20.	Kolhar Tole	20	317.07	634.15							√
21.	Badri Malaha Tole • Gafur Tole	22	327.74	455.79					√		
22.	Gudri Tole	22	318.29	636.58					√		
23.	Mateharuwa Tole • Birat Raja Tole	22	304.88	609.76					√		
	GRAND TOTAL		8,165.09	14,754.31							

Note : The approved Lane Improvement Project in Biswakarma "Ka" Tole is not included here.

Annex-5

Details Output of Community Development Program

SN	Name of TLO	Ward no	Family Toilets	Hand pumps	Platforms for Hand pumps	Public Toilets	Road Length M	Drain Length M	Skills Development Training	Capacity Building Training
1.	Srinagar "Ka" Tole	1	0	0	0	0	0	0	1	8
2.	Srinagar "Kha" Tole	1	0	0	0	0	0	0	0	0
3.	Sunami Tole	1	0	0	0	0	0	0	1	2
4.	Belgachhi "Kha" Tole	1	0	0	0	0	0	0	0	3
5.	Bijayapur "Ka" Tole	1	0	0	0	0	308.23	616.46	10	11
6.	Bijayapur "Ga" Tole	1	0	0	0	0	0	0	0	0
7.	Bijayapur "Gha" Tole	1	0	0	0	0	243.59	487.18	7	10
8.	Sansari mai Tole	2	0	0	0	0	0	0	2	9
9.	Bajarangbali Tole	2	0	0	0	0	0	0	1	3
10.	Bidhyamarga Tole	2	0	0	0	0	0	0	3	8
11.	Jamuneswar Pulchok Tole	5	0	0	0	0	0	0	3	4

SN	Name of TLO	Ward no	Family Toilets	Hand pumps	Platforms for Hand pumps	Public Toilets	Road Length M	Drain Length M	Skills Development Training	Capacity Building Training
12.	Banarlori Tole	5	0	0	0	0	0	0	5	2
13.	Sakhuware Tole	5	0	0	0	0	274.39	548.78	2	2
14.	Ekrahi "Kha" Tole	5	0	0	0	0	0	0	7	4
15.	Kharji Kohbara (Uttar Mushahari) Tole	5	0	0	0	0	0	0	1	50
16.	Kharji Kohbara (Paschim Mushahari) Tole	5	0	0	0	0	0	0	0	0
17.	Dakshin Ekrahi (Yadav) Tole	5	0	0	0	0	0	0	0	0
18.	Mushahari Gopi Sopi Tole	5	0	0	0	0	0	0	0	1
19.	Amahi Ekrahi Tole	5	0	0	0	0	0	0	5	0
20.	Gokul Tole	5	0	0	0	0	0	0	2	2
21.	Basta Tole	5	0	0	0	0	0	0	6	2
22.	Jamungachhi Tole	5	0	0	0	0	303.35	606.70	1	0
23.	Kolharuwa Tole	6		0	0	0	396.34	792.68	6	4

SN	Name of TLO	Ward no	Family Toilets	Hand pumps	Platforms for Hand pumps	Public Toilets	Road Length M	Drain Length M	Skills Development Training	Capacity Building Training
24.	Shankarbari Tole	6	0	0	0	0	0	0	0	9
25.	Karkhana Tole	6	72	0	0	0	0	0	8	17
26.	Surya Marga Tole	6	0	0	0	0	265.85	265.85	4	4
27.	Dababandi Pipal chowk	6	0	0	0	0	0	0	2	3
28.	Dababandi Ram chowk	6	0	0	0	0	0	0	3	8
29.	Krishi Marga Bal Tole	6	0	0	0	0	0	0	1	2
30.	Bishnu Tole	6	0	0	0	0	0	0	7	4
31.	Kochakhal Tole	6	0	0	0	0	0	0	0	4
32.	Omnagar Tole	6	0	0	0	0	0	0	9	4
33.	Bजारंगबाली Tole	6	0	0	0	0	0	0	1	4
34.	Batika Basti Tole	6	0	0	0	0	0	0	0	3
35.	Ramjanaki Tole	6	0	0	0	0	0	0	8	8
36.	Shruti Tole	6	0	0	0	0	0	0	0	0

SN	Name of TLO	Ward no	Family Toilets	Hand pumps	Platforms for Hand pumps	Public Toilets	Road Length M	Drain Length M	Skills Development Training	Capacity Building Training
37.	Hariyali Tole	10	0	0	0	0	0	0	7	35
38.	Swagatam Tole	11	53	0	0	0	214.94	429.88	0	3
39.	Ashok Chowk "Ka" Tole	11	0	0	0	0	0	0	0	23
40.	Ashok Chowk "Kha" Tole	11	0	0	0	0	0	0	3	17
41.	Biswakarma "Ka" Tole	11	18	0	0	0	0	0	4	5
42.	Biswakarma "Kha" Tole (4 Projects) Rajbansi Tole North Tole South Tole Prati Tole	11	76	0	0	0	603.96	1207.92	19	4
43.	Sri Krishna Tole	11	0	0	0	0	0	0	1	2
44.	Baluwahi Rajbansi	11	40	0	32	0	0	0	3	3

SN	Name of TLO	Ward no	Family Toilets	Hand pumps	Platforms for Hand pumps	Public Toilets	Road Length M	Drain Length M	Skills Development Training	Capacity Building Training
	Tole									
45.	Mukhiya Tole	11	0	0	0	0	0	0	3	12
46.	Adarsha Tole	11	31	0	0	0	140.81	281.62	1	19
47.	Bal Gopal Tole	11	12	0	0	0	215.78	431.58	6	14
48. 9	Sombare Hat Tole	13	0	0	0	0	0	0	1	11
49.	Bagaicha Tole	13	0	0	0	0	0	0	1	14
50.	Jatuwa Marga	13	0	0	0	0	0	0	0	15
51.	Alka Buddha Bihar Tole	15	0	0	0	0	0	0	0	3
52.	Alka "Gha" Tole	15	0	0	0	0	0	0	0	3
53.	Shiva baba Tole	15	0	0	0	0	0	0	1	0
54.	Bakhari "Ka" Tole	16	0	0	0	0	0	0	0	9
55.	Bakhari "Kha" Tole	16	0	0	11	0	0	0	0	7
56.	Bakhari "Ga" Tole	16	0	0	0	0	0	0	0	6
57.	Bakhari "Gha" Tole	16	0	2	17	0	259.15	518.29	0	6

SN	Name of TLO	Ward no	Family Toilets	Hand pumps	Platforms for Hand pumps	Public Toilets	Road Length M	Drain Length M	Skills Development Training	Capacity Building Training
58.	Simrahi Tole	16	0	0	0	0	0	0	0	10
59.	Malhanuwa Mushahari Tole	16	0	0	0	0	0	0	0	9
60.	Malhanuwa Rajbansi Tole	16	0	0	0	0	243.90	487.80	0	6
61.	Malhanuwa Kamat Tole	16	0	0	0	0	0	0	0	6
62.	Daraiya "Kha" Tole	16	0	0	0	0	0	0	0	5
63.	Daraiya Rajbansi Tole	16	0	0	0	0	0	0	0	6
64.	Mahato Tole	17	40	5	17	0	0	0	1	4
65.	Sainik Tole	17	0	0	0	0	0	0	1	3
66.	Shivamarga Tole (2 Projects) Shiva Marga Tole Shiva Saraswati Marga	17	0	0	0	0	363.41	726.82	0	0
67.	Ghoghah Hansamukhi	18	0	0	0	0	454.88	454.88	2	10

SN	Name of TLO	Ward no	Family Toilets	Hand pumps	Platforms for Hand pumps	Public Toilets	Road Length M	Drain Length M	Skills Development Training	Capacity Building Training
	Tole									
68.	Shiva Baba Tole	18	0	0	0	0	327.74	0	1	10
69.	Bayerbana Tole	18	0	0	0	0	0	0	1	5
70.	Bishnu Tole	18	0	0	0	0	0	0	2	5
71.	Katkuppa Tole	18	0	0	0	0	0	0	7	4
72.	Saraswati "Ka" Tole	18	0	0	0	0	0	0	2	5
73.	Saraswati "Kha" Tole (3 Projects) Saraswati Kha A Tole Saraswati Kha B Tole Saraswati Kha C Tole	18	0	0	0	0	1,208.84	2417.68	0	3
74.	Mahato Tole	18	0	0	0	0	0	0	3	5
75.	Naya Tole	18	0	0	0	0	0	0	1	7
76.	Bhagawati Tole	18	0	0	0	0	0	0	0	5
77.	Ram Janaki Tole	18	0	0	0	0	312.50	625.00	0	7

SN	Name of TLO	Ward no	Family Toilets	Hand pumps	Platforms for Hand pumps	Public Toilets	Road Length M	Drain Length M	Skills Development Training	Capacity Building Training
78.	Vidhyut Tole	18	0	0	0	0	0	0	2	4
79.	Hartali hat Tole	19	0	0	0	1	0	0	2	2
80.	Harinagar Bhatta "Ka" Tole	19	0	0	0	0	0	0	1	2
81.	Harinagar Bhatta "Kha" Tole	19	0	0	0	0	0	0	1	3
82.	Tribhuwan Tole	19	0	0	0	0	0	0	0	1
83.	Chaudhari Tole	19	0	0	0	0	0	0	0	3
84.	Dipjyoti Tole	19	0	0	0	0	0	0	0	2
85.	Pashupati Tole	19	0	0	0	0	0	0	0	4
86.	Parash Nath Tole	19	0	0	0	0	0	0	5	0
87.	Panchamukhi Tole	19	0	0	0	0	0	0	1	2
88.	Sudi Tole	19	0	0	0	0	0	0	3	3
89.	Parijat Tole	19	0	0	0	0	0	0	1	0
90.	Siddhartha Tole	19	0	0	0	0	0	0	4	3

SN	Name of TLO	Ward no	Family Toilets	Hand pumps	Platforms for Hand pumps	Public Toilets	Road Length M	Drain Length M	Skills Development Training	Capacity Building Training
91.	Bank Road Tole	19	0	0	0	0	353.66	707.32	2	3
92.	Sungava Tole	19	0	0	0	0	0	0	0	2
93.	Tribeni Tole	19	0	0	0	0	0	0	0	5
94.	Barma Tole "Ka"	20	0	0	0	0	0	0	3	2
95.	Barma Tole "Kha"	20	0	0	0	0	0	0	2	2
96.	Barma Tole "Ga"	20	0	0	0	0	0	0	6	4
97.	Barma Tole "Gha"	20	0	0	0	0	0	0	1	4
98.	Barma Tole "Gna"	20	0	0	0	0	0	0	1	1
99.	Dakshin Daraiya Gate	20	0	0	0	0	0	0	1	4
100.	Dakshin Daraiya	20	35	0	0	0	0	0	1	25
101.	Daraiya Arya Tole	20	14	0	0	0	0	0	1	2
102.	Prem Nagar Tole	20	34	0	0	0	0	0	1	17
103.	Milan Tole	20	13	3	0	0	276.22	552.44	2	2
104.	Chauthi Tole	20	27	0	0	0	129.57	259.15	3	3
105.	Kolhar Tole	20	0	0	0	0	317.07	634.15	4	4

SN	Name of TLO	Ward no	Family Toilets	Hand pumps	Platforms for Hand pumps	Public Toilets	Road Length M	Drain Length M	Skills Development Training	Capacity Building Training
106.	Daraiya No 1 Tole	20	20	0	0	0	0	0	0	0
107.	Thakur Tole	21	0	0	0	0	0	0	2	3
108.	Ram Janaki Tole	21	0	0	0	0	0	0	0	3
109.	Khatwe Tole	21	0	0	0	0	0	0	2	4
110.	Taxi Stand Tole	21	0	0	0	0	0	0	0	4
111.	Masjid Tole	21	0	0	0	0	0	0	1	5
112.	Teli Tole	21	0	0	0	0	0	0	1	4
113.	Bangali Tole	21	0	0	0	0	0	0	1	0
114.	Sudi Tole	21	0	0	0	0	0	0	0	0
115.	Bazar Tole	21	0	0	0	0	0	0	0	0
116.	Hulas Tole	21	0	0	0	0	0	0	0	0
117.	Badri Malaha Tole Gafur Tole	22	0	0	0	0	327.74	455.79	0	0
118.	Quarter Line "Ka"	22	0	0	0	0	0	0	0	5
119.	Quarter Line "Kha"	22	0	0	0	0	0	0	0	5

SN	Name of TLO	Ward no	Family Toilets	Hand pumps	Platforms for Hand pumps	Public Toilets	Road Length M	Drain Length M	Skills Development Training	Capacity Building Training
120.	Quarter Line "Ga"	22	0	0	0	0	0	0	0	3
121.	Jahiri Tole	22	0	0	0	0	0	0	0	3
122.	Islampur Tole	22	0	0	0	0	0	0	0	3
123.	Gudri Tole	22	0	0	0	0	318.29	636.58	0	5
124.	Kashim Tole	22	0	0	0	0	0	0	0	3
125.	Madarsha Tole	22	0	0	0	0	0	0	0	3
126.	Raghupati Uttar Tole	22	0	0	0	0	0	0	0	4
127.	Dhunja "Ka" Tole	22	0	0	0	0	0	0	0	5
128.	Dhuniya "Kha" Tole	22	0	0	0	0	0	0	0	3
129.	Mantha Pokhari Tole	22	0	0	0	0	0	0	0	3
130.	Mateharuwa Tole Raja Birat Tole	22	0	0	0	0	304.88	609.76	0	2
	SUB TOTAL 1		485	10	77	1	8,165.09	14,754.31	232	700
1	Jilla Khelkud Samiti	10	0	0	0	1	0	0	0	0
2	Bishnumaya	1	0	0	0	1	0	0	0	0

SN	Name of TLO	Ward no	Family Toilets	Hand pumps	Platforms for Hand pumps	Public Toilets	Road Length M	Drain Length M	Skills Development Training	Capacity Building Training
	Pustakalaya									
3	Buddha Milan Bachanalaya	11	0	0	0	1	0	0	0	0
4	Koshi Zonal Hospital	10	0	0	0	1	0	0	0	0
5	C Block Gudari Chowk	12	0	0	0	1	0	0	0	0
6	Mobile Toilet	All	0	0	0	1	0	0	0	0
	SUB TOTAL 2		0	0	0	6	0	0	0	0
	GRAND TOTAL		485	10	77	7	8,165.09	14,754.31	232	700

Annex-6

CDP Activities in different wards:

Ward No 1	Ward No 2	Ward No 3
<ol style="list-style-type: none"> 1. Boutique Training (6) 2. Tailoring Training (1) 3. Computer Hardware Training (1) 4. Beautician Training (2) 5. Color TV repair Training (4) 6. House wiring Training (3) 7. Driving Training (2) 8. Lane Improvement (2) 9. Public Toilet (1) 10. Women Awareness Training (34) 11. FCHV refresher Training (6) 	<ol style="list-style-type: none"> 1. Mobile repair Training (2) 2. House wiring Training (2) 3. Plumbing Training (1) 4. Driving Training (1) 5. Women Awareness Training (20) 6. FCHV refresher Training (5) 	<ol style="list-style-type: none"> 1. FCHV refresher Training (2)

Ward No 4	Ward No 5	Ward No 6
<ol style="list-style-type: none"> 1. Boutique Training (1) 2. Public Toilet (1) 3. Women Awareness Training (1) 4. FCHV refresher Training (10) 	<ol style="list-style-type: none"> 1. Boutique Training (14) 2. Tailoring Training (5) 3. Computer Hardware Training (2) 4. Beautician Training (3) 5. House wiring Training (3) 6. Driving Training (2) 7. Plumbing Training (2) 8. Lane Improvement (2) 9. Women Awareness Training (67) 10. FCHV refresher Training (8) 	<ol style="list-style-type: none"> 1. Boutique Training (7) 2. Tailoring Training (13) 3. Mobile Repair Training (7) 4. Computer Hardware Training (3) 5. Beautician Training (4) 6. Color TV repair Training (5) 7. House wiring Training (2) 8. Driving Training (5) 9. Plumbing Training (4) 10. Lane Improvement Training (2) 11. Family Toilet Training (72) 12. Women Awareness Training (70) 13. FCHV refresher Training (13)

Ward No 7	Ward No 8	Ward No 9
1. FCHV refresher Training (10)	1. FCHV refresher Training (2)	1. FCHV refresher Training (1)

Ward No 10	Ward No 11	Ward No 12
1. Boutique Training (5) 2. Color TV repair Training (2) 3. Public toilet (2) 4. Women Awareness Training (35) 5. FCHV refresher Training (2)	1. Boutique Training (20) 2. Tailoring Training (2) 3. Mobile Repair Training (4) 4. Computer Hardware Training (1) 5. Beautician Training (3) 6. Color TV repair Training (1) 7. House wiring Training (1) 8. Driving Training (4) 9. Plumbing Training (4) 10. Lane Improvement (7) 11. Family Toilet (199) 12. Platform (32) 13. Public Toilet (1) 14. Women Awareness Training (102) 15. FCHV refresher Training (12)	1. Public Toilet (1) 2. FCHV refresher Training (5)

Ward No 13	Ward No 14	Ward No 15
<ol style="list-style-type: none"> 1. Boutique Training (1) 2. Computer Hardware Training (1) 3. Women Awareness Training (40) 4. FCHV refresher Training (7) 	<ol style="list-style-type: none"> 1. FCHV refresher Training (2) 	<ol style="list-style-type: none"> 1. Plumbing Training (1) 2. Women Awareness Training (6) 3. FCHV refresher Training (10)

Ward No 16	Ward No 17	Ward No 18
<ol style="list-style-type: none"> 1. Hand Pump (2) 2. Platform (17) 3. Lane Improvement (2) 4. Women Awareness Training (70) 5. FCHV refresher Training (8) 	<ol style="list-style-type: none"> 1. House wiring (2) 2. Lane Improvement (2) 3. Family Toilet (40) 4. Platform (17) 5. Women Awareness Training (7) 6. FCHV refresher Training (5) 	<ol style="list-style-type: none"> 1. Boutique Training (4) 2. Tailoring Training (5) 3. Mobile Repair Training (3) 4. Computer Hardware Training (3) 5. Beautician Training (2) 6. Color TV repair Training (4) 7. Lane Improvement (6) 8. Public Toilet (1) 9. Women Awareness Training (70) 10. FCHV refresher Training (7)

Ward No 19	Ward No 20	Ward No 21
<ol style="list-style-type: none"> 1. Boutique Training (2) 2. Tailoring Training (2) 3. Mobile Repair Training (3) 4. Computer Hardware Training (5) 5. Beautician Training (5) 6. Color TV repair Training (1) 7. House wiring Training (2) 8. Lane Improvement (1) 9. Public Toilet rehab (1) 10. Women Awareness Training (35) 11. FCHV refresher Training (4) 	<ol style="list-style-type: none"> 1. Tailoring Training (1) 2. Mobile Repair Training (1) 3. Computer Hardware Training (2) 4. Color TV repair Training (2) 5. House wiring Training (5) 6. Driving Training (7) 7. Plumbing Training (8) 8. Lane Improvement (3) 9. Family Toilet (143) 10. Hand Pump (3) 11. Women Awareness Training (70) 12. FCHV refresher Training (7) 	<ol style="list-style-type: none"> 1. Tailoring Training (1) 2. Computer Hardware Training (2) 3. Beautician Training (1) 4. Color TV repair Training (2) 5. House wiring Training (1) 6. Driving Training (1) 7. Women Awareness Training (23) 8. FCHV refresher Training (3)

Ward No 22		
<ol style="list-style-type: none"> 1. Lane Improvement (3) 2. Women Awareness Training (50) 3. FCHV refresher Training (6) 		

Annex-7

Details of Skills Training in TLOs under CDP

SN	Name of TLO	Ward no	Boutique	Tailoring	House wiring	Computer Hardware	Mobile repair	Beautician	Driving	Plumbing	Color TV	TOTAL
1.	Srinagar "Ka" Tole	1	0	0	0	0	0	0	1	0	0	1
2.	Srinagar "Kha" Tole	1	0	0	0	0	0	0	0	0	0	0
3.	Sunami Tole	1	0	0	0	0	0	0	1	0	0	1
4.	Belgachhi "Kha" Tole	1	0	0	0	0	0	0	0	0	0	0
5.	Bijayapur "Ka" Tole	1	3	1	2	1	0	1	0	0	2	10
6.	Bijayapur "Ga" Tole	1	0	0	0	0	0	0	0	0	0	0
7.	Bijayapur "Gha" Tole	1	3	0	1	0	0	1	0	0	2	7
8.	Sansari mai sthan Tole	2	0	0	1	0	0	0	1	0	0	2
9.	Bajarangbali Tole	2	0	0	0	0	0	0	0	1	0	1
10.	Bidhyamarga Tole	2	0	0	1	0	2	0	0	0	0	3
11.	Jamuneswar Pulchok Tole	5	0	0	0	0	0	2	1	0	0	3
12.	Banarlori Tole	5	4	0	0	1	0	0	0	0	0	5

SN	Name of TLO	Ward no	Boutique	Tailoring	House wiring	Computer Hardware	Mobile repair	Beautician	Driving	Plumbing	Color TV	TOTAL
13.	Sakhuware Tole	5	0	0	2	0	0	0	0	0	0	2
14.	Ekrahi "Kha" Tole	5	4	2	0	0	0	1	0	0	0	7
15.	Kharji Kohbara (Uttar Mushahari) Tole	5	0	1	0	0	0	0	0	0	0	1
16.	Kharji Kohbara (Paschim Mushahari) Tole	5	0	0	0	0	0	0	0	0	0	0
17.	Dakshin Ekrahi (Yadav) Tole	5	0	0	0	0	0	0	0	0	0	0
18.	Mushahari Gopi Sopi Tole	5	0	0	0	0	0	0	0	0	0	0
19.	Amahi Ekrahi Tole	5	0	2	0	1	0	0	1	1	0	5
20.	Gokul Tole	5	1	0	1	0	0	0	0	0	0	2
21.	Basta Tole	5	5	0	0	0	0	0	0	1	0	6
22.	Jamungachhi Tole	5	0	0	0	1	0	0	0	0	0	1
23.	Kolharuwa Tole	6	1	0	0	0	3	0	1	1	0	6
24.	Shankarbari Tole	6	0	0	0	0	0	0	0	0	0	0

SN	Name of TLO	Ward no	Boutique	Tailoring	House wiring	Computer Hardware	Mobile repair	Beautician	Driving	Plumbing	Color TV	TOTAL
25.	Karkhana Tole	6	0	6	1	0	0	1	0	0	0	8
26.	Surya Marga Tole	6	1	0	0	1	0	0	2	0	0	4
27.	Dababandi Pipal chowk	6	0	0	0	0	0	0	0	2	0	2
28.	Dababandi Ram chowk	6	1	1	0	0	0	0	0	1	0	3
29.	Krishi Marga Bal Tole	6	0	1	0	0	0	0	0	0	0	1
30.	Bishnu Tole	6	4	0	0	0	0	2	1	0	0	7
31.	Kochakhal Tole	6	0	0	0	0	0	0	0	0	0	0
32.	Omnagar Tole	6	1	1	0	0	4	0	1	0	2	9
33.	Bajarangabali Tole	6	0	0	1	0	0	0	0	0	0	1
34.	Batika Basti Tole	6	0	0	0	0	0	0	0	0	0	0
35.	Ramjanaki Tole	6	0	4	0	1	0	1	0	0	2	8
36.	Shruti Tole	6	0	0	0	0	0	0	0	0	0	0
37.	Hariyali Tole	10	5	0	0	0	0	0	0	0	2	7

SN	Name of TLO	Ward no	Boutique	Tailoring	House wiring	Computer Hardware	Mobile repair	Beautician	Driving	Plumbing	Color TV	TOTAL
38.	Swagatam Tole	11	0	0	0	0	0	0	0	0	0	0
39.	Ashok Chowk "Ka" Tole	11	0	0	0	0	0	0	0	0	0	0
40.	Ashok Chowk "Kha" Tole	11	0	0	1	0	0	0	1	1	0	3
41.	Biswakarma "Ka" Tole	11	1	0	0	0	3	0	0	0	0	4
42.	Biswakarma "Kha" Tole	11	14	2	0	1	1	0	0	0	1	19
43.	Sri Krishna Tole	11	0	0	0	0	0	0	1	0	0	1
44.	Baluwahi Rajbansi Tole	11	1	0	0	0	0	0	1	1	0	3
45.	Mukhiya Tole	11	1	0	0	0	0	0	0	2	0	3
46.	Adarsha Tole	11	0	0	0	0	0	0	1	0	0	1
47.	Bal Gopal Tole	11	3	0	0	0	0	3	0	0	0	6
48.	Sombare Hat Tole	13	0	0	0	1	0	0	0	0	0	1
49.	Bagaicha Tole	13	1	0	0	0	0	0	0	0	0	1

SN	Name of TLO	Ward no	Boutique	Tailoring	House wiring	Computer Hardware	Mobile repair	Beautician	Driving	Plumbing	Color TV	TOTAL
50.	Jatuwa Marga	13	0	0	0	0	0	0	0	0	0	0
51.	Alka Buddha Bihar Tole	15	0	0	0	0	0	0	0	0	0	0
52.	Alka "Gha" Tole	15	0	0	0	0	0	0	0	0	0	0
53.	Shiva baba Tole	15	0	0	0	0	0	0	0	1	0	1
54.	Bakhari "Ka" Tole	16	0	0	0	0	0	0	0	0	0	0
55.	Bakhari "Kha" Tole	16	0	0	0	0	0	0	0	0	0	0
56.	Bakhari "Ga" Tole	16	0	0	0	0	0	0	0	0	0	0
57.	Bakhari "Gha" Tole	16	0	0	0	0	0	0	0	0	0	0
58.	Simrahi Tole	16	0	0	0	0	0	0	0	0	0	0
59.	Malhanuwa Mushahari Tole	16	0	0	0	0	0	0	0	0	0	0
60.	Malhanuwa Rajbansi Tole	16	0	0	0	0	0	0	0	0	0	0
61.	Malhanuwa Kamat Tole	16	0	0	0	0	0	0	0	0	0	0
62.	Daraiya "Kha" Tole	16	0	0	0	0	0	0	0	0	0	0

SN	Name of TLO	Ward no	Boutique	Tailoring	House wiring	Computer Hardware	Mobile repair	Beautician	Driving	Plumbing	Color TV	TOTAL
63.	Daraiya Rajbansi Tole	16	0	0	0	0	0	0	0	0	0	0
64.	Mahato Tole	17	0	0	1	0	0	0	0	0	0	1
65.	Sainik Tole	17	0	0	1	0	0	0	0	0	0	1
66.	Shivamarga Tole	17	0	0	0	0	0	0	0	0	0	0
67.	Ghoghah Hansamukhi Tole	18	0	1	0	0	0	1	0	0	0	2
68.	Shiva Baba Tole	18	0	0	0	1	0	0	0	0	0	1
69.	Bayerbana Tole	18	0	0	0	0	1	0	0	0	0	1
70.	Bishnu Tole	18	0	2	0	0	0	0	0	0	0	2
71.	Katkuppa Tole	18	1	1	0	1	1	0	0	0	3	7
72.	Saraswati "Ka" Tole	18	1	1	0	0	0	0	0	0	0	2
73.	Saraswati "Kha" Tole	18	0	0	0	0	0	0	0	0	0	0
74.	Mahato Tole	18	0	0	0	1	1	1	0	0	0	3
75.	Naya Tole	18	0	0	0	0	0	0	0	0	1	1

SN	Name of TLO	Ward no	Boutique	Tailoring	House wiring	Computer Hardware	Mobile repair	Beautician	Driving	Plumbing	Color TV	TOTAL
76.	Bhagawati Tole	18	0	0	0	0	0	0	0	0	0	0
77.	Ram Janaki Tole	18	0	0	0	0	0	0	0	0	0	0
78.	Vidhyut Tole	18	2	0	0	0	0	0	0	0	0	2
79.	Hartali hat Tole	19	0	0	2	0	0	0	0	0	0	2
80.	Harinagar Bhatta "Ka" Tole	19	0	0	0	0	0	1	0	0	0	1
81.	Harinagar Bhatta "Kha" Tole	19	0	0	0	0	0	1	0	0	0	1
82.	Tribhuwan Tole	19	0	0	0	0	0	0	0	0	0	0
83.	Chaudhari Tole	19	0	0	0	0	0	0	0	0	0	0
84.	Dipjyoti Tole	19	0	0	0	0	0	0	0	0	0	0
85.	Pashupati Tole	19	0	0	0	0	0	0	0	0	0	0
86.	Parash Nath Tole	19	0	0	0	2	2	0	0	0	1	5
87.	Panchamukhi Tole	19	1	0	0	0	0	0	0	0	0	1
88.	Sudi Tole	19	1	1	0	1	0	0	0	0	0	3
89.	Parijat Tole	19	0	0	0	0	0	1	0	0	0	1

SN	Name of TLO	Ward no	Boutique	Tailoring	House wiring	Computer Hardware	Mobile repair	Beautician	Driving	Plumbing	Color TV	TOTAL
90.	Siddhartha Tole	19	0	1	0	2	1	0	0	0	0	4
91.	Bank Road Tole	19	0	0	0	0	0	2	0	0	0	2
92.	Sungava Tole	19	0	0	0	0	0	0	0	0	0	0
93.	Tribeni Tole	19	0	0	0	0	0	0	0	0	0	0
94.	Barma Tole "Ka"	20	0	0	0	0	0	0	0	3	0	3
95.	Barma Tole "Kha"	20	0	0	1	1	0	0	0	0	0	2
96.	Barma Tole "Ga"	20	0	0	0	1	1	0	1	3	0	6
97.	Barma Tole "Gha"	20	0	0	0	0	0	0	1	0	0	1
98.	Barma Tole "Gna"	20	0	0	1	0	0	0	0	0	0	1
99.	Dakshin Daraiya Gate	20	0	0	1	0	0	0	0	0	0	1
100.	Dakshin Daraiya	20	0	0	0	0	0	0	1	0	0	1
101.	Daraiya Arya Tole	20	0	0	0	0	0	0	1	0	0	1
102.	Prem Nagar Tole	20	0	0	0	0	0	0	1	0	0	1
103.	Milan Tole	20	0	0	1	0	0	0	1	0	0	2
104.	Chauthi Tole	20	0	0	0	0	0	0	1	0	2	3

SN	Name of TLO	Ward no	Boutique	Tailoring	House wiring	Computer Hardware	Mobile repair	Beautician	Driving	Plumbing	Color TV	TOTAL
105.	Kolhar Tole	20	0	1	1	0	0	0	0	2	0	4
106.	Daraiya No 1 Tole	20	0	0	0	0	0	0	0	0	0	0
107.	Thakur Tole	21	0	0	0	2	0	0	0	0	0	2
108.	Ram Janaki Tole	21	0	0	0	0	0	0	0	0	0	0
109.	Khatwe Tole	21	0	0	0	0	0	0	1	0	1	2
110.	Taxi Stand Tole	21	0	0	0	0	0	0	0	0	0	0
111.	Masjid Tole	21	0	0	0	0	0	0	0	0	1	1
112.	Teli Tole	21	0	1	0	0	0	0	0	0	0	1
113.	Bangali Tole	21	0	0	0	0	0	1	0	0	0	1
114.	Sudi Tole	21	0	0	0	0	0	0	0	0	0	0
115.	Bazar Tole	21	0	0	0	0	0	0	0	0	0	0
116.	Hulas Tole	21	0	0	0	0	0	0	0	0	0	0
117.	Badri Malaha Tole	22	0	0	0	0	0	0	0	0	0	0
118.	Quarter Line "Ka"	22	0	0	0	0	0	0	0	0	0	0
119.	Quarter Line "Kha"	22	0	0	0	0	0	0	0	0	0	0

SN	Name of TLO	Ward no	Boutique	Tailoring	House wiring	Computer Hardware	Mobile repair	Beautician	Driving	Plumbing	Color TV	TOTAL
120.	Quarter Line "Ga"	22	0	0	0	0	0	0	0	0	0	0
121.	Jahiri Tole	22	0	0	0	0	0	0	0	0	0	0
122.	Islampur Tole	22	0	0	0	0	0	0	0	0	0	0
123.	Gudri Tole	22	0	0	0	0	0	0	0	0	0	0
124.	Kashim Tole	22	0	0	0	0	0	0	0	0	0	0
125.	Madarsha Tole	22	0	0	0	0	0	0	0	0	0	0
126.	Raghupati Uttar Tole	22	0	0	0	0	0	0	0	0	0	0
127.	Dhunia "Ka" Tole	22	0	0	0	0	0	0	0	0	0	0
128.	Dhuniya "Kha" Tole	22	0	0	0	0	0	0	0	0	0	0
129.	Mantha Pokhari Tole	22	0	0	0	0	0	0	0	0	0	0
130.	Mateharuwa Tole	22	0	0	0	0	0	0	0	0	0	0
	TOTAL		60	30	20	20	20	20	22	20	20	232

Annex-8

Small Infrastructures constructed in TLOs under CDP

SN	Name of TLO	Ward no	Family Toilets	Hand pumps	Platforms for Hand pumps	Public Toilets	Road Length M	Drain Length M
1.	Bijayapur "Ka" Tole	1	0	0	0	0	308.23	616.46
2.	Bijayapur "Gha" Tole	1	0	0	0	0	243.59	487.18
3.	Sakhuware Tole	5	0	0	0	0	274.39	548.78
4.	Jamungachhi Tole	5	0	0	0	0	303.35	606.70
5.	Kolharuwa Tole	6		0	0	0	396.34	792.68
6.	Surya Marga Tole	6	0	0	0	0	265.85	265.85
7.	Swagatam Tole	11	53	0	0	0	214.94	429.88
8.	Biswakarma "Kha" Tole (4 Projects) Rajbansi Tole North Tole	11	76	0	0	0	603.96	1207.92

SN	Name of TLO	Ward no	Family Toilets	Hand pumps	Platforms for Hand pumps	Public Toilets	Road Length M	Drain Length M
	South Tole Prati Tole							
9.	Adarsha Tole	11	31	0	0	0	140.81	281.62
10.	Bal Gopal Tole	11	12	0	0	0	215.78	431.58
11.	Bakhari "Gha" Tole	16	0	2	17	0	259.15	518.29
12.	Malhanuwa Rajbansi Tole	16	0	0	0	0	243.90	487.80
13.	Shivamarga Tole (2 Projects) Shiva Marga Tole Shiva Saraswati Marga	17	0	0	0	0	363.41	726.82
14.	Ghoghah Hansamukhi Tole	18	0	0	0	0	454.88	454.88
15.	Saraswati "Kha" Tole (3 Projects) Saraswati Kha ATole	18	0	0	0	0	1,208.84	2417.68

SN	Name of TLO	Ward no	Family Toilets	Hand pumps	Platforms for Hand pumps	Public Toilets	Road Length M	Drain Length M
	Saraswati Kha B Tole Saraswati Kha C Tole							
16.	Ram Janaki Tole	18	0	0	0	0	312.50	625.00
17.	T ribhuwan Tole	19	0	0	0	0	353.66	707.32
18.	Milan Tole	20	13	3	0	0	276.22	552.44
19.	Chauthi Tole	20	27	0	0	0	129.57	259.15
20.	Kolhar Tole	20	0	0	0	0	317.07	634.15
21.	Badri Malaha Tole Gafur tole	22	0	0	0	0	327.74	455.79
22.	Gudri Tole	22	0	0	0	0	318.29	636.58
23.	Mateharuwa Tole Raja Birat Tole	22	0	0	0	0	304.88	609.76
	GRAND TOTAL		485	10	77	7	8,165.09	14,754.31

Annex-9

Skills Training in TLOs under CDP

SN	Name of TLO	Ward no	Skills Development Training
1.	Srinagar "Ka" Tole	1	1
2.	Srinagar "Kha" Tole	1	0
3.	Sunami Tole	1	1
4.	Belgachhi "Kha" Tole	1	0
5.	Bijayapur "Ka" Tole	1	10
6.	Bijayapur "Ga" Tole	1	0
7.	Bijayapur "Gha" Tole	1	7
8.	Sansari mai Tole	2	2
9.	Bजारंगबाली Tole	2	1
10.	Bidhyamarga Tole	2	3
11.	Jamuneswar Pulchok Tole	5	3
12.	Banarlori Tole	5	5
13.	Sakhuware Tole	5	2
14.	Ekrahi "Kha" Tole	5	7
15.	Kharji Kohbara (Uttar Mushahari) Tole	5	1
16.	Kharji Kohbara (Paschim Mushahari) Tole	5	0
17.	Dakshin Ekrahi (Yadav) Tole	5	0
18.	Mushahari Gopi Sopi Tole	5	0
19.	Amahi Ekrahi Tole	5	5
20.	Gokul Tole	5	2

SN	Name of TLO	Ward no	Skills Development Training
21.	Basta Tole	5	6
22.	Jamungachhi Tole	5	1
23.	Kolharuwa Tole	6	6
24.	Shankarbari Tole	6	0
25.	Karkhana Tole	6	8
26.	Surya Marga Tole	6	4
27.	Dababandi Pipal chowk	6	2
28.	Dababandi Ram chowk	6	3
29.	Krishi Marga Bal Tole	6	1
30.	Bishnu Tole	6	7
31.	Kochakhal Tole	6	0
32.	Omnagar Tole	6	9
33.	Bajarangabali Tole	6	1
34.	Batika Basti Tole	6	0
35.	Ramjanaki Tole	6	8
36.	Shruti Tole	6	0
37.	Hariyali Tole	10	7
38.	Swagatam Tole	11	0
39.	Ashok Chowk "Ka" Tole	11	0
40.	Ashok Chowk "Kha" Tole	11	3
41.	Biswakarma "Ka" Tole	11	4
42.	Biswakarma "Kha" Tole	11	19
43.	Sri Krishna Tole	11	1
44.	Baluwahi Rajbansi Tole	11	3

SN	Name of TLO	Ward no	Skills Development Training
45.	Mukhiya Tole	11	3
46.	Adarsha Tole	11	1
47.	Bal Gopal Tole	11	6
48. 9	Sombare Hat Tole	13	1
49.	Bagaicha Tole	13	1
50.	Jatuwa Marga	13	0
51.	Alka Buddha Bihar Tole	15	0
52.	Alka "Gha" Tole	15	0
53.	Shiva baba Tole	15	1
54.	Bakhari "Ka" Tole	16	0
55.	Bakhari "Kha" Tole	16	0
56.	Bakhari "Ga" Tole	16	0
57.	Bakhari "Gha" Tole	16	0
58.	Simrahi Tole	16	0
59.	Malhanuwa Mushahari Tole	16	0
60.	Malhanuwa Rajbansi Tole	16	0
61.	Malhanuwa Kamat Tole	16	0
62.	Daraiya "Kha" Tole	16	0
63.	Daraiya Rajbansi Tole	16	0
64.	Mahato Tole	17	1
65.	Sainik Tole	17	1
66.	Shivamarga Tole	17	0
67.	Ghoghah Hansamukhi Tole	18	2

SN	Name of TLO	Ward no	Skills Development Training
68.	Shiva Baba Tole	18	1
69.	Bayerbana Tole	18	1
70.	Bishnu Tole	18	2
71.	Katkuppa Tole	18	7
72.	Saraswati "Ka" Tole	18	2
73.	Saraswati "Kha" Tole	18	0
74.	Mahato Tole	18	3
75.	Naya Tole	18	1
76.	Bhagawati Tole	18	0
77.	Ram Janaki Tole	18	0
78.	Vidhyut Tole	18	2
79.	Hartali hat Tole	19	2
80.	Harinagar Bhatta "Ka" Tole	19	1
81.	Harinagar Bhatta "Kha" Tole	19	1
82.	Tribhuwan Tole	19	0
83.	Chaudhari Tole	19	0
84.	Dipjyoti Tole	19	0
85.	Pashupati Tole	19	0
86.	Parash Nath Tole	19	5
87.	Panchamukhi Tole	19	1
88.	Sudi Tole	19	3
89.	Parijat Tole	19	1
90.	Siddhartha Tole	19	4

SN	Name of TLO	Ward no	Skills Development Training
91.	Bank Road Tole	19	2
92.	Sungava Tole	19	0
93.	Tribeni Tole	19	0
94.	Barma Tole "Ka"	20	3
95.	Barma Tole "Kha"	20	2
96.	Barma Tole "Ga"	20	6
97.	Barma Tole "Gha"	20	1
98.	Barma Tole "Gna"	20	1
99.	Dakshin Daraiya Gate	20	1
100.	Dakshin Daraiya	20	1
101.	Daraiya Arya Tole	20	1
102.	Prem Nagar Tole	20	1
103.	Milan Tole	20	2
104.	Chauthi Tole	20	3
105.	Kolhar Tole	20	4
106.	Daraiya No 1 Tole	20	0
107.	Thakur Tole	21	2
108.	Ram Janaki Tole	21	0
109.	Khatwe Tole	21	2
110.	Taxi Stand Tole	21	0
111.	Masjid Tole	21	1
112.	Teli Tole	21	1
113.	Bangali Tole	21	1
114.	Sudi Tole	21	0

SN	Name of TLO	Ward no	Skills Development Training
115.	Bazar Tole	21	0
116.	Hulas Tole	21	0
117.	Badri Malaha Tole	22	0
118.	Quarter Line "Ka"	22	0
119.	Quarter Line "Kha"	22	0
120.	Quarter Line "Ga"	22	0
121.	Jahiri Tole	22	0
122.	Islampur Tole	22	0
123.	Gudri Tole	22	0
124.	Kashim Tole	22	0
125.	Madarsha Tole	22	0
126.	Raghupati Uttar Tole	22	0
127.	Dhunja "Ka" Tole	22	0
128.	Dhuniya "Kha" Tole	22	0
129.	Mantha Pokhari Tole	22	0
130.	Mateharuwa Tole	22	0
	GRAND TOTAL		232

NJT 07-10-2015