



Biratnagar sub-Metropolitan City, Biratnagar

**SECONDARY TOWNS INTEGRATED URBAN ENVIRONMENTAL IMPROVEMENT
PROJECT (STIUEIP)**

Biratnagar

NGO Services for COMMUNITY DEVELOPMENT PROGRAM

MONTHLY PROGRESS REPORT

MAY 2015

Submitted to

STIUEIP, PIU,

BIRATNAGAR SUB METROPOLITAN CITY

Biratnagar

Submitted by

FRIENDS FOR PEACEBUILDING AND DEVELOPMENT (FRIPAD)

Project Site Office, Biratnagar

Tel: 98520 27952

E-mail: fripad.stiueip@gmail.com/fripad.brt@gmail.com

Website: www.fripad.org.np

6 June 2015

THE PROJECT BACKGROUND

1. BACKGROUND

The Government of Nepal has received ADB loan, for the Secondary Towns Integrated Urban Environmental Improvement Project (STIUEIP), for Biratnagar, Birgunj and Butwal municipalities. The project aims at improving the living condition of the people through community led development endeavors, efficient service delivery, good governance, better personal health and environmental sanitation, based on a democratic value system and rights-based approach and inclusive development efforts. This will be achieved through tangible changes in the urban environmental condition with the availability of minimum basic environmental infrastructures and proper community mobilization for the ownership of development processes undertaken locally, under the project activities.

The focus of this urban environmental improvement program is to support reliable, affordable and efficient municipal infrastructures and services delivering mechanism based on the fundamental premises of inclusive development, and through the mobilization of local resources, skills and technology opportunities, all with the direct involvement and mobilization of local citizens, groups, clubs and Community Based Organizations (CBOs).

The STIUEIP will be implemented over five years from 2010-2015 supported by the Asian Development Bank (ADB) through project loans. This project has been executed by MPPW through DUDBC and Biratnagar, Birgunj and Butwal municipalities are the Implementing Agencies in the respective clusters. A project coordination office (PCO) has been established under the DUDBC with project implementation units (PIUs) at municipality levels.

Biratnagar in the eastern region will receive the STIUEIP project benefits, under the following three project components:

- (i) Drainage and Sewerage,
- (ii) Roads and Lanes, and
- (iii) Community Development Program (Awareness Creation).

Friends for Peace building and Development (Fri PAD), a national NGO, has the privilege of association with Biratnagar sub-metropolitan city (BSMC), to assist it in implementation of Community Development Program (CDP), including public and mass awareness raising activities to provide health and hygiene education, installation and operation of small community facilities, promotion of household and community level 3-R (reduce, recycle and reuse) activities, skill training to the poor and vulnerable, Gender Equality and Social Inclusion etc, under the project. Besides these, the details of the activities and scope of work of NGO has been presented in the terms of reference (TOR) for NGO Service to the project, as that appears under article 3 below.

2. PROJECT SUB COMPONENTS OF COMMUNITY DEVELOPMENT PROGRAM

The Community Development Program (CDP) has the following project sub components, to be addressed through different interventions by the project:

- 1.1 Information Dissemination and Community Mobilization
- 1.2 Implementation of Community Development Program
 - 1.2.1 Health and Hygiene Education
 - 1.2.2 Small-scale facilities and operational support
 - 1.2.3 3R promotion at community and household level
 - 1.2.4 Training for Skills Development
- 1.3 Gender Equality and Social Inclusion

THE TERMS OF REFERENCES

3. TERMS OF REFERENCES (TOR)

1. INTRODUCTION

Three Non-Government Organizations (NGOs), one for each of the Biratnagar, Birgunj and Butwal Municipalities, will be engaged by the concerned Project Implementation Unit (PIU) to provide support in implementation of the Community Development Program (CDP) that mainly consists of (i) health and hygiene education programs in communities and schools, in particular targeting women and vulnerable groups including the poor, (ii) promotion of household and/or community level 3R (reduce, reuse, recycle) activities with a focus on organic waste composting, (iii) skills training mainly for the poor, and (iv) investment in small-scale facilities such as public, school, and community toilets and communal taps, in accordance with the priorities set by communities, with an aim at achieving social inclusiveness and improved sanitation in Biratnagar, Birgunj and Butwal municipalities. Community mobilization will be conducted by NGOs to facilitate community participation in project activities and with particular focus on the CDP component. The NGOs will also assist the PIUs in implementation of gender and social inclusion activities as outlined in Gender Equality and Social Inclusion (GESI) Action Plan for the Project. Separate consultants will be engaged by each of the PIUs to carry out design and construction supervision of the subprojects in the municipalities, namely Design and Supervision Consultants (DSCs). There will also be the Project Management Support Consultant (PMSC), engaged by the central Project Coordination Office (PCO) for the Project, based at the Department of Urban Development and Building Construction (DUDBC). The selected NGOs will work closely in collaboration with the DSCs and under the overall guidance and supervision of the PIUs, as well as the PCO when required.

2. SCOPE OF WORKS

The scope of services of the NGO in each Project municipality will include, but not necessarily be limited to the following:

A. Information Dissemination and Community Mobilization

- (i) Disseminate project information to the community through ward citizen groups on (a) project objectives, its activities and approaches to the community through ward level citizen groups; (b) rights and responsibilities of the municipalities, community groups and users' committees as applicable; and (c) services and benefits the Project offers among all social groups in Project area. While conducting these activities, the NGOs will ensure that information has reached to all beneficiaries and stakeholders;
- (ii) Organize ward and tole level consultations in a participatory way with the ward citizen groups as a preparation for community mobilization and to raise interest of the people to participate in project activities. Facilitate and ensure participation of women, poor and disadvantaged groups in the consultations. Organize separate focus group discussions with these vulnerable groups wherever needed and identify appropriate mechanism to hear their voices and actions needed;
- (iii) Facilitate community mobilization activities in the existing tole groups and other citizen's groups, and create new community based groups (such as health and sanitation groups) in the Project municipalities if required;

- (iv) Assist in preparing self-governing charter/rules of such groups if required taking into account pro-poor, inclusive and gender mainstreaming perspective;
- (v) Train community groups and users' committees to prepare their long-term operational guidelines with pro poor, participatory, gender sensitive and inclusive approaches in order to carry out the activities supported by the project and to continue after the project;
- (vi) Train the users' committee members in book keeping and leadership skills;
- (vii) Identify poor households, indigenous people, *Dalits* and other vulnerable groups, including those affected by land acquisition and resettlement as identified in Resettlement Plans for the subprojects, and encourage these people to take up the employment opportunities on construction works implemented by the Project;
- (viii) Pay more attention to and make concerted effort in ensuring that the concerns of women and disadvantaged groups are adequately addressed by the users' committees, community health and sanitation groups, PIUs and municipalities while planning and implementing the activities;
- (ix) Implement the community mobilization activities, including all tasks outlined above, according to the guidelines provided by the DSCs and in the areas selected by the PIUs based on the poverty and social mapping conducted by the DSCs; (x) Follow up on the implemented activities and support targeted communities to take advantage of the socio-economic opportunities offered by improved physical infrastructure, and at increasing social capital and community cohesion and inclusion; and
- (xi) Work with the social development officer/ Unit of the Project Municipalities in overall planning and monitoring of community mobilization activities.

B. Implementation of the CDP

The general awareness raising activities will be implemented on a municipality-wide scale, whereas the more focused programs will be implemented in selected areas according to the criteria developed under the Project. The following four subcomponents will be implemented under the CDP.

(I) Health and Hygiene Education

- (i) Assist the PIUs/ DSCs in preparing the Health and Hygiene Education Plan and Public Health Awareness Campaign activities to implement at various levels (mass level, community, schools) and stages of project implementation; include CLTS and SLTS approach including mass public awareness. Involve the community at large, ward and tole committees, schools, CBOs and other relevant organizations in the public health education and campaigns. Form, if appropriate, special focus groups in schools and wards for this purpose; network and coordinate with other important stakeholders and external partners involved in the health sector such as the WHO, UNICEF, Health Department and District Offices;
- (ii) Assist the PIUs to plan and implement various Information, Education and Communication (IEC) strategies such as use of electronic and print mass media; distribution of leaflets, posters; use of banners, hoardings; organization of street plays; music concerts; organization of competitions in schools and tole; mass workshops, public meetings; development of locally

relevant audio-visual material and broadcast/telecast on local radio/cable etc on public health issues; utilize the IEC material prepared by other agencies in the health sector;

(iii) Train and facilitate tole based health and sanitation groups, particularly in the poor areas selected by the poverty mapping exercise, to prepare community health and sanitation plan with the objective of improving personal health and hygiene, household cleanliness, keeping drinking water safe and clean, use of toilets, washing hands, disposal of household wastes which they can implement by themselves, and construct sanitary toilets through CLTS and SLTS approach; and

(iv) Monitor and assess the effects of public health campaigns and health educational programs jointly with the DSCs at different levels and collect feedback for necessary actions and take appropriate corrective actions.

(II) Small-scale facilities and operational support

(i) Develop criteria for identification of households/community for small-scale

facilities, such as toilets or communal taps, based on the poverty and social mapping conducted by the DSCs, and help prioritize demands from different groups ensuring that the facility goes to the most deprived groups and find appropriate ways to implement those in accordance to community's interest and in consultation with PIU/DSCs;

(ii) Assist the users committees to design small scale facilities ensuring that they are technically sound and socially acceptable (with gender needs addressed for toilet and communal tap construction);

(iii) Assist the recipient communities to form a users' committee and to develop their rules/charters for the identified small scale facility construction, operation and maintenance. Orient and sensitize the committees to make their rules gender sensitive and inclusive;

(iv) Assist the users' committees, if they are carrying out construction of small-scale facility, in preparing an implementation plan and a schedule for organizing and managing local labor and materials inputs; assist in organizing the collection of community cash, labor, and local materials as community in-kind contributions; and

(V) Ensure, in coordination with users' committees, proper quality of targeted infrastructure, such as public, school and community toilets and communal taps and that is fully operational and continuously in use after construction.

(III) 3R promotion at community/household level¹,

(i) In close coordination with the DSCs, develop solid waste management system based on 3 R principles. Identify the components of such a system based on the principle of 3R (reduce, reuse and recycle) but not limited to segregation at source; in-house composting; fee based simple collection system; elimination of practice of dumping of house waste on streets/adjacent open spaces; identification and management of collection points for house waste; elimination of manual handling of waste to the extent possible; separation of systems of disposal of solid waste from liquid waste; simple processing for composting etc;

(ii) Implement 3R promotion activities in the Project municipality;

(iii) Organize and implement the public awareness campaign for important solid waste management messages such as reducing the use of plastics; segregation at source; dumping of

house waste at the designated places instead of on streets/adjacent open spaces; in-house composting; keeping the public places clean and not littering them; elimination of open defecation; elimination of urination in public places;

(iv) Ensure that community-based activities are integrated into the overall solid waste management practices (waste collection, transportation and final disposal) of the Project municipalities; and

(v) Co-ordinate with community awareness, mobilization, people's participation and capacity building activities as related to Solid Waste Management.

(IV) Training for skills development

(i) In accordance to the poverty and social mapping carried out by the DSCs, identify the poor and disadvantaged households to be supported for skills development training. Training should also cover affected persons as identified in the Resettlement Plans. Based on the field analysis and community consultations, identify the areas of skills development appropriate for the poor, rag-pickers if applicable and disadvantaged. Special attention should be paid to identify the skills that women can fully utilize and can benefit from economically;

(ii) Identify and coordinate with private sector training schools and relevant governmental/non governmental agencies that can provide training on different skills that are market oriented and have employment prospects; make necessary arrangements for the trainees to get training in the field as well as in training centers; monitor the quality of training and supervise training activities; and

(iii) Provide information to the trainees on accessing markets and to help link with local entrepreneur groups wherever possible.

C. Gender Equality and Social Inclusion

(i) In accordance to the set targets and monitoring indicators of GESI Action Plan of the Project, facilitate and ensure representation of women, poor and disadvantaged in the community based groups and users' committees;

(ii) Assist the PIUs in implementing the municipality-level GESI Implementation Plan, developed by the DSCs, ensuring gender mainstreaming and social inclusion in community mobilization processes and in CDP activities;

(iii) In coordination with and guidance from the DSCs, work with the Social Development Unit/officer of the Project municipalities in planning and monitoring of the CDP and to ensure gender sensitivity and social inclusion in overall Project activities;

(iv) Ensure and advocate participation of women and disadvantaged group members of the relevant committees of any user groups if formed in all important meetings and decisions; and

(v) In consultation with and guidance from the DSCs and PIUs, orient and sensitize the community and the relevant institutions including other stakeholders on gender and social inclusion with respect to Project design.

THE MONTHLY PROGRESS

2. MONTHLY PROGRESS REPORTING

2015	MAY	ACTIVITIES CARRIED OUT
------	-----	------------------------

The following activities were proposed for the month:

- 1.1 Meeting/consultation/coordination with project stakeholders
- 1.2 Mobilization of Health, Hygiene and Sanitation Groups in TLOs.
- 1.3 Identification of Local Capacity Builders
- 1.4 Development, acquisition and distribution of IEC materials
- 1.5 Planning for Safe Drinking Water (hand pumps and pipe connection)
- 1.6 Planning of Public toilets
- 1.7 Support Construction of Public Toilets
- 1.8 Planning and Implementation of Small infrastructures (Roads, culverts, Drainage etc)
- 1.9 Support Construction of Family Toilets under sanitation support program
- 1.10 Support construction of drinking water system (hand pumps)
- 1.11 Improvement of drinking water system (Platform for hand pumps)
- 1.12 Planning and Implementation of Skill Development activities
- 1.13 Planning and Implementation of Capacity Development activities
- 1.14 Publication and broadcasting through local TV, FM, newspapers and other mass media
- 1.15 RRR Activities
- 1.16 Program Monitoring Activities
- 1.17 Representations in coordination, and monitoring meeting
- 1.18 Monthly Project Activity Planning
- 1.19 Monthly reporting

ACHIEVEMENTS OF THE MONTH

2015	MAY	ACHIEVEMENTS OF THE MONTH
-------------	------------	----------------------------------

The following matrix presents the achievements of the month:

SN	Planned Activities	Achievements	Deviations, if any
1.	Meeting/consultation/coordination with project stakeholders	The NGO team had several regular meetings with the TLOs, Health, Hygiene and Sanitation Committee, User's Committees, Training Participants, User's Committees, Monitoring Committees etc.	
2.	Mobilization of Health, Hygiene and Sanitation Groups in TLOs.	The NGO has continued mobilization of Health, Hygiene and Sanitation Committees in different TLOs. They are sensitized to health, hygiene and sanitation needs, personal hygiene, environmental improvement, waste management, 3R etc. These groups are motivated to plan and initiate non monetary activities together in the community, to gain confidence and trust of its members. The RRR project is being now implemented in 7 communities with the Health, Hygiene and Sanitation Committees.	
3.	Identification of Local Capacity Builders	Roster further updated and used as and when needed.	
4.	Development, acquisition and distribution of IEC materials	NGO has been using materials available with the Government and Private agencies. The CDP brochure has been updated and reprinted. Supported to print STIUEIP Brochure. Printing of ICE materials on RRR is being planned.	
5.	Planning for Safe Drinking Water (hand pumps and pipe connection)	No demand yet	The present provision is for providing one tube well for 3 to 4 families. Communities are found to be reluctant to this arrangement, and

SN	Planned Activities	Achievements	Deviations, if any
			are asking for hand pumps for individual families.
6.	Planning of Public Toilets	Public toilets are being planned in the following places in Biratnagar: Approved public toilet projects: 1. Biratnagar 1, Neta chowk, Bishnumaya Pustakalaya 2. Koshi Zonal Hospital, ward no 10 3. Puspallal Chowk, ward no 4 4. Hatkhola, ward no 11 5. Gudari, C plot, ward no 12 Public toilet being planned: 1. Rani Ilaka Police, ward no 18	
7.	Support Construction of Public Toilets	The public toilet construction works in Sahid maidan ward no 10, is complete. Approved public toilet projects: 1. Biratnagar 1, Neta chowk, Bishnumaya Pustakalaya 2. Koshi Zonal Hospital, ward no 10 3. Puspallal Chowk, ward no 4 4. Hatkhola, ward no 11 5. Gudari C plot, ward no 12 Construction started in sites other than Koshi Zonal Hospital.	
8.	Planning and Implementation of Small infrastructures (Roads, Drainage etc) under Lane Improvement Project	The progress so far has been presented in the Annex 4	
9.	Support Construction of Family Toilets under sanitation support program	Completed toilets: <ul style="list-style-type: none"> ▶ <u>Karkhana Tole-6</u> <u>33</u> <u>toilets</u> ▶ <u>Mahato Tole-17</u> <u>40</u> <u>toilets</u> ▶ <u>Biswakarma Tole "Kha"</u> <u>56</u> <u>toilets</u> ▶ <u>Biswakarma Tole "Ka"</u> <u>18</u> 	

SN	Planned Activities	Achievements	Deviations, if any
		<p><u>toilets</u></p> <p>▶ <u>Daraiya Dakshin Tole-20</u> 16</p> <p><u>toilets</u></p> <p>▶ <u>Chauthi tole-20</u> 15</p> <p><u>toilets</u></p> <p>▶ <u>No 1 Daraiya tole-20</u> 20</p> <p><u>toilets</u></p> <p>▶ <u>Premnagar Tole-20</u> 16</p> <p><u>toilets</u></p> <p>▶ <u>Chauthi Tole-20</u> 12</p> <p><u>toilets</u></p> <p>▶ <u>Baluwahi Rajbansi-11</u> 31</p> <p><u>toilets</u></p> <p>▶ <u>Swagatam Tole-11</u> 22</p> <p><u>toilets</u></p> <p>▶ <u>Daraiya Dakshin Tole-20</u> 11</p> <p><u>toiletso</u></p> <p>▶ <u>Milan Tole-20</u> 13</p> <p>▶ <u>Biswakarma "Kha"</u> 20</p> <p><u>Total completed</u> 323</p> <p><u>Toilets under construction:</u></p> <p>A total of 162 new family toilets have been under construction now.</p> <p>Karkhana Tole, ward no 6 (39),</p> <p>Dakshin Daraiya, ward no 20 (8),</p> <p>Balgopal Tole, ward no 11 (12),</p> <p>Premnagar, ward no 20 (18)</p> <p>and</p> <p>Adarsha Tole, ward no 11 (31)</p> <p>Daraiya Arya Tole, ward 20 (14)</p> <p>Swagatam Tole, ward no 11 (31)</p> <p>Baluwahi Rajbansi Tole-11 (9)</p>	

SN	Planned Activities	Achievements	Deviations, if any
10	Support construction of drinking water system (hand pumps)	Construction of community hand pumps with platform as follows: Mahato Tole-17 5 Milan Tole-20 3 Bakhari Gha- 16 2	
11	Improvement of drinking water system (Platform for existing hand pumps)	Baluwahi Rajbansi Tole in ward no 11 has completed construction of 32 platforms for their existing hand pumps. Mahato tole in ward no 17 has completed constructing 17 platforms for their existing hand pumps. Bakhari Gha Tole is constructing 17 platforms now, which are in the final stage of completion. Bakhari Kha Tole is constructing 11 platforms now, which are in the final stage of completion.	
12	Planning and Implementation of Skill Development activities	<p><u>Completed Training:</u> Driving training is complete. The license process is yet to start, as the authorities have stopped issuing Driving license. The resource center has been asked to expedite things. Training for Plumbing and Building Electricians has completed with CTEVT skill test and results. Boutique and PICO training has completed with CTEVT test and results. Mobile repair and computer hardware training are complete now, with CTEVT test results. Boutique and Pico, Tailoring and Pico, Colour TV Repair, and Beautician have completed their course. The CTEVT test results for these training have been received, except for Color TV repair training.</p> <p><u>Ongoing Training:</u> No ongoing training for now.</p> <p><u>Pipe line Training:</u> Proposal for Mushroom cultivation has been developed and submitted for approval. Compost making and Kitchen</p>	

SN	Planned Activities	Achievements	Deviations, if any
		Garden Training are being planned. There is a demand for several types of training, which is being compiled and will be finalised soon.	
13	Planning and Implementation of Capacity Development activities	Altogether 20 women awareness training events are complete now, for 35 women in each of the training. Five Refresher training for all 135 FCHVs in BSMC is completed. Participants: Women Awareness Training 700 women FCHV Training 135 women	
14	Publication and broadcasting through local TV, FM, newspapers and other mass media	Project activities have been covered by local media and newspapers. A short program visual was developed by PCO and telecasted from Nepal Television. A Video filming team from ADB Manila covered program activities during 2nd and 3rd September, 2014. A draft proposal on FM coverage has been submitted for PIU inputs.	
15	RRR Activities	This has been a regular work for our Social Mobilizers in their routine work. However, a proposal on RRR was developed and submitted for approval, for concentrated efforts in 7 selected TLOs in Biratnagar. This proposal has been approved and works started. CDP Social mobilizers are reaching communities and schools with RRR awareness campaigns.	
16	Program Monitoring Activities	The Project manager (PM), and other staff of PIU have visited the TLOs and other ongoing activities and provided their inputs. The NGO team has been making regular visits and interactions with the community. The members of other TLOs were involved in participatory monitoring	

SN	Planned Activities	Achievements	Deviations, if any
		process.	
17	Representations in coordination, and monitoring meetings	None significant	
18	Monthly Project Activity Planning	The activity for June 2015 was planned and submitted with the monthly report of May 2015.	
19	Monthly reporting	The monthly report for May 2015 was developed and submitted in the first week of June 2015.	

STATUS OF MAJOR PROJECT ACTIVITIES

Biratnagar Sub Metropolitan City, Biratnagar

Secondary Towns Integrated Urban Environmental Improvement Project, (STIUEIP), Biratnagar
NGO Consultancy Services for Community Development Program

Consultants : Fri-PAD (Friends for Peace Building and Development)

Status of Implemented Projects as of April 2015

2015	MAY	STATUS OF MAJOR PROJECT ACTIVITIES
SN	Program	Status
1.	Program Orientation	Project Orientation conducted in 19 wards.
2.	RRA, PRA and Collection of Household Information	<p>PRA/RRA has been completed in 130 TLOs in 15 wards of BSMC. This almost covers all poverty wards in Biratnagar.</p> <p>TLOs covered so far:</p> <ol style="list-style-type: none"> 1. Ward no1 7 TLOs 2. Ward no2 3 TLOs 3. Ward no5 12 TLOs 4. Ward no6 14 TLOs 5. Ward no10 1 TLOs 6. Ward no11 10 TLOs 7. Ward no13 3 TLOs 8. Ward no15 3 TLOs 9. Ward no16 10 TLOs 10. Ward no17 3 TLOs 11. Ward no18 12 TLOs 12. Ward no19 15 TLOs 13. Ward no20 13 TLOs 14. Ward no21 10 TLOs 15. Ward no22 14 TLOs <p>TOTAL <u>130 TLOs</u></p> <p>Household information of these TLOs have been collected. PRA/RRA stopped, and will be taken on needs basis.</p> <p>The detailed list has been presented in Annex 3</p>
3.	Community Needs Assessment	The needs assessment of the 130 TLOs is complete.

4.	Family Toilets	<p><u>Completed toilets:</u></p> <p>A total of 323 family toilets have been completed, so far.</p> <p><u>Toilets under construction:</u></p> <p>A total of 162 new family toilets have been under construction now.</p> <p>Annex 5</p>
5.	Hand Pumps with Platform	<ol style="list-style-type: none"> 1. Mahato tole ward no 17 5 units 2. Milan tole ward no 20 3 units 3. Bakhari Gha ward no 16 2 Units <p>Annex 5</p>
6.	Platforms in the existing hand pumps	<ol style="list-style-type: none"> 1. Mahato tole ward no 17 17 units 2. Balwahi Rajbansi tole ward no 11 32 units 3. Bakhari Gha ward no 16 17 units 4. Bakhari Kha ward no 20 11 units <p>Annex 5</p> <p>Planning for other locations is ongoing.</p>
7.	Public Toilets	<p>The construction works in Sahid maidan ward no 10, is complete.</p> <p>Approved public toilet projects:</p> <ol style="list-style-type: none"> 1. Biratnagar 1, Neta chowk, Bishnumaya Pustakalaya 2. Koshi Zonal Hospital, ward no 10 3. Puspallal Chowk, ward no 4 4. Hatkhola, ward no 11 5. Gudari, C plot, ward no 12 <p>Construction started in sites other than Koshi Zonal Hospital.</p> <p>Public toilet being planned:</p> <ol style="list-style-type: none"> 1. Rani Ilaka Police, ward no 18
8.	Mobile Toilets	<p>A set of mobile toilet prefabricated in India has been purchased, and received by BSMC.</p>
9.	Skills Development Program:	<p><u>Completed Training:</u></p> <p>Driving training is complete for 22 participants. The Licensing process has been initiated.</p> <p>Training for Plumbing and Building Electricians has completed with CTEVT skill test for 20 participants each. The CTEVT has issued certificates for successful participants.</p>

		<p>Boutique and PICO training has completed with CTEVT test for 30 participants. Certificates have been distributed now.</p> <p>CTEVT certificates have been distributed for Plumbing, Electrician and Boutique training, Mobile repair training. Training on Boutique and Pico, Tailoring and Pico, Colour TV Repair, and Beautician have completed their course. The CTEVT test for the Boutique and Pico, Tailoring and Pico, Beautician and Colour TV Repair have been completed.</p> <p>CTEVT test results are awaited for Colour TV repair Training.</p> <p>Skills Training has been planned for 232 participants, so far.</p> <p>Participants:</p> <table> <tr><td>1. Driving Training</td><td>22</td></tr> <tr><td>2. Plumbing Training</td><td>20</td></tr> <tr><td>3. Building Electrician Training</td><td>20</td></tr> <tr><td>4. Boutique and Pico Training 1</td><td>30</td></tr> <tr><td>5. Boutique and Pico Training 2</td><td>30</td></tr> <tr><td>6. Tailoring and Pico Training</td><td>30</td></tr> <tr><td>7. Beauty Parlor Training</td><td>20</td></tr> <tr><td>8. Color TV Repair Training</td><td>20</td></tr> <tr><td>9. Computer Hardware Training</td><td>20</td></tr> <tr><td>10. Mobile Repair Training</td><td><u>20</u></td></tr> <tr><td>TOTAL</td><td>232</td></tr> </table> <p><u>Pipe line Training:</u></p> <p>Proposal for Mushroom cultivation has been developed and submitted for approval. Compost making and Kitchen Garden Training are being planned.</p> <p>There is a demand for several types of training, which is being compiled and will be finalised soon.</p>	1. Driving Training	22	2. Plumbing Training	20	3. Building Electrician Training	20	4. Boutique and Pico Training 1	30	5. Boutique and Pico Training 2	30	6. Tailoring and Pico Training	30	7. Beauty Parlor Training	20	8. Color TV Repair Training	20	9. Computer Hardware Training	20	10. Mobile Repair Training	<u>20</u>	TOTAL	232
1. Driving Training	22																							
2. Plumbing Training	20																							
3. Building Electrician Training	20																							
4. Boutique and Pico Training 1	30																							
5. Boutique and Pico Training 2	30																							
6. Tailoring and Pico Training	30																							
7. Beauty Parlor Training	20																							
8. Color TV Repair Training	20																							
9. Computer Hardware Training	20																							
10. Mobile Repair Training	<u>20</u>																							
TOTAL	232																							
10.	Capacity Building Program:	<p>Altogether 20 women awareness training events are complete now, for 35 women in each of the training. Five Refresher training for all 135 FCHVs in BSMC is completed.</p> <p>Participants:</p> <p>Women Awareness Training 700 women</p> <p>FCHV Training 135 women</p>																						
11.	Piloting solid waste management in BSMC (Selected core area)	<p>The effect of road extension in the core area of BSMC has adversely affected the works.</p> <p>The project has been temporarily withheld as per the instructions from PIU.</p>																						
12.	Rehabilitation of	The project has been completed.																						

	Public Toilet in ward no 19 BSMC	
13.	Lane Improvement:	Details appear in Annex 4
14.	RRR Activities	<p>This has been a regular work for our Social Mobilizers in their routine work.</p> <p>However, a proposal on RRR was developed and submitted for approval, for concentrated efforts in 7 selected TLOs in Biratnagar. This proposal has been approved and works started.</p> <p>CDP Social mobilizers are reaching communities and schools with RRR awareness campaigns.</p>

DEVIATIONS OF THE MONTH

2015	MAY	REASONS FOR DEVIATION
------	-----	-----------------------

None

DETAILS OF EXPERT'S INPUTS USED IN THIS MONTH

2015	MAY	DETAILS OF EXPERT'S INPUTS USED IN THIS MONTH
-------------	------------	--

The table below presents the details of expert's inputs used in the month:

SN	Position	Inputs (month)				
		Total project Input	Input used up to Previous Month	Input in this month	Total up to this month	Balance Input this month
1	Team Leader	48	39.36	1	40.36	7.64
2	Public Health Expert	8	1	0.5	1.5	6.5
3	Training Expert	8	3.5	0	3.5	4.5
4	Civil Engineer	8	7.5	0.5	8.0	0
5	Sanitation Engineer	3	1	0	1	2
6	Office Manager	48	40	1	41	7
7	Junior Engineer	48	41	2	43	5
8	Sanitation Motivator	32	32	0	32	0
9	Social Mobilizers	126	96	6	102	24
10	Office Assistant	48	40	1	41	7
Total		377	301.36	12.00	313.36	63.64

DETAILS OF THE COST/EXPENDITURE INCURRED IN THE MONTH AND THEIR CUMULATIVE STATUS

2015	MAY	DETAILS OF THE COST/EXPENDITURE INCURRED IN THE
-------------	------------	--

		MONTH AND THEIR CUMULATIVE STATUS
--	--	--

The financial expenses for the month have been presented in the table below:

SN	Expert	Allocated Amount	Unit	Rate	Qty	Expenditure		Balance
						Total Amount this month	Total up to this month	
Remuneration (Amount in NPR)								
1	Team Leader	2,400,000	Month	50,000	40.36	50,000	2,018,000	382,000
2	Public Health Expert	320,000	Month	40,000	1.5	20,000	60,000	260,000
3	Training Expert	320,000	Month	40,000	3.5	0	140,000	180,000
4	Civil Engineer	320,000	Month	40,000	8.0	20,000	320,000	0
	Variation-3,Civil Engineer	160,000	Month	40,000	0	0	0	160,000
5	Sanitation Engineer	120,000	Month	40,000	1.0	0	40,000	80,000
Sub-total		3640,000				90,000	2,578,000	1,062,000
Out-of-pocket-expenses (Amount in NPR)								
1	Office operation							
	Office supplies	720,000	Month	15,000	41	15,000	615,000	105,000
	Office rent	336,000	Month	7,000	41	7,000	287,000	49,000
	Office operation and maintenance	960,000	Month	20,000	41	20,000	820,000	140,000
	Office utilities	720,000	Month	15,000	41	15,000	615,000	105,000
	Communication	720,000	Month	15,000	41	15,000	615,000	105,000
	Report production	960,000	Month	20,000	41	20,000	820,000	140,000
Sub-total		4,416,000				92,000	3,772,000	644,000
2	Support Staff (Amount in NPR)							
	Office Manager	432,000	Month	9,000	41	9,000	360,000	72,000
	Junior Engineer	720,000	Month	15,000	43	30,000	645,000	75,000
	Variation-3 Junior Engineer	180,000	Month	15,000	0	0	0	180,000

	Sanitation Motivator	288,000	Month	9,000	32	0	288,000	0
	Social Mobilizer	1,134,000	Month	9,000	102	54,000	918,000	216,000
	Variation-3, Social Mobilizer	288,000	Month	9,000	0	0	0	288,000
	Office Assistant	240,000	Month	5,000	41	5,000	205,000	35,000
Sub-total		3,282,000				98,000	2,416,000	866,000
3	Unallocated	636,000			34	10,000	170,000	466,000
	Fuel & Maintenance for Motorcycle	180,000	Month	5,000	29	5,000	145,000	35,000
	Variation-3, Fuel & Maintenance for Motorcycle	60,000	Month	5,000	5	5,000	25,000	35,000
	Sub-total							
Total		11,974,000				290,000	8,936,000	3,038,000
VAT 13%						37,700		
Grand Total						327,700		

KEY ISSUES AND CONSTRAINTS

2015	MAY	KEY ISSUES AND CONSTRAINTS
------	-----	----------------------------

Some of the submitted CDP proposals are taking long time for decision. For positive message and community support, decisions need to be prompt to the possible extent.

Payment of the project expenses submitted by User's Committees and Training agencies needs to be more prompt, for effective execution.

NGO has suffered from the situation of repeated staff turnover.

ACTIVITY PLANNING FOR THE COMING MONTH

2. ACTIVITY PLANNING FOR THE COMING MONTH

2015	JUNE	PROPOSED ACTIVITIES
------	------	---------------------

The following activities are proposed for the month:

- 2.1 Meeting/consultation/coordination with project stakeholders
- 2.2 Mobilization of Health, Hygiene and Sanitation Groups in TLOs.
- 2.3 Identification of Local Capacity Builders
- 2.4 Development, acquisition and distribution of IEC materials
- 2.5 Planning for Safe Drinking Water (hand pumps and pipe connection)
- 2.6 Planning of Public toilets
- 2.7 Support Construction of Public Toilets
- 2.8 Planning and Implementation of Small infrastructures (Roads, culverts, Drainage etc)
- 2.9 Support Construction of Family Toilets under sanitation support program
- 2.10 Support construction of drinking water system (hand pumps)
- 2.11 Improvement of drinking water system (Platform for hand pumps)
- 2.12 Planning and Implementation of Skill Development activities
- 2.13 Planning and Implementation of Capacity Development activities
- 2.14 Publication and broadcasting through local TV, FM, newspapers and other mass media
- 2.15 RRR Activities
- 2.16 Program Monitoring Activities
- 2.17 Representations in coordination, and monitoring meeting
- 2.18 Monthly Project Activity Planning
- 2.19 Monthly reporting

PRPPOSED WORK SCHEDULE FOR THE NEXT MONTH

2015	JUNE	PRPOSED WORK SCHEDULE FOR THE COMING MONTH
-------------	-------------	---

The table below presents the proposed work schedule for the month:

SN	Activities	Weeks of the month				Support from
		1 st	2 nd	3 rd	4 th	
1.	Meeting/consultation/ coordination with project stakeholders	✓	✓	✓	✓	
2.	Mobilization of Health, Hygiene and Sanitation Groups in TLOs.	✓	✓	✓	✓	
3.	Identification of Local Capacity Builders	✓	✓	✓	✓	
4.	Development, acquisition and distribution of IEC materials	✓	✓	✓	✓	
5.	Planning for Safe Drinking Water (hand pumps and pipe connection)	✓	✓	✓	✓	BSMC
6.	Planning of Public toilets	✓	✓	✓	✓	PIU
7.	Support Construction of Public Toilets	✓	✓	✓	✓	PIU
8.	Planning and Implementation of Small infrastructures (Roads, Culverts, Drainage etc)	✓	✓	✓	✓	PIU
9.	Support Construction of Family Toilets under sanitation support program	✓	✓	✓	✓	
10.	Support construction of drinking water system (hand pumps)	✓	✓	✓	✓	
11.	Improvement of drinking water system (Platform for hand pumps)	✓	✓	✓	✓	
12.	Planning and Implementation of Skill Development activities	✓	✓	✓	✓	
13.	Planning and Implementation of Capacity Development activities	✓	✓	✓	✓	Women awareness
14.	Publication and broadcasting through local TV, FM, newspapers and other mass media	✓	✓	✓	✓	As per need
15.	RRR Activities	✓	✓	✓	✓	
16.	Program Monitoring Activities	✓	✓	✓	✓	PIU
17.	Representations in coordination, and monitoring meetings	✓	✓	✓	✓	
18.	Monthly Project Activity Planning	✓				
19.	Monthly reporting	✓				

--	--	--	--	--	--	--

DETAILS OF EXPERT'S INPUT REQUIRED IN THE NEXT MONTH

2015	JUNE	DETAILS OF EXPERT'S INPUT REQUIRED FOR COMING MONTH
-------------	-------------	--

The following table presents the details of expert's input require for the next month:

SN	Position	Total Project Inputs (Month)	Balance Inputs till last month	Required Inputs in this month (Proposed)
1	Team Leader	48	8.64	1
2	Public Health Expert	8	7.0	0.5
3	Training Expert	8	4.5	0.5
4	Civil Engineer	8	0.5	0.5
5	Sanitation Engineer	3	2	0.5
6	Office Manager	48	8	1
7	Junior Engineer	48	7	2
8	Sanitation Motivator	32	0	0
9	Social Mobilizers	126	30	6
10	Office Assistant	48	8	1
Total		377	75.64	13

OTHERS

3. Notes on quality and safety aspects
NA

4. Notes on environmental and social aspects
NA

COPIES OF MINUTES OF THE MEETING HELD DURING THE MONTH

RELEVANT PHOTOGRAPHS OF THE MONTH

Annex-2:

2015	MAY	RELEVANT PHOTOGRAPHS OF THE MONTH
------	-----	-----------------------------------



Figure 1. Health awareess campaign





Figure 2. Glimpses of the health awareness campaign under RRR activities





Figure 3. Stone laying of Public Toilet in Gudari C Block by EO BSMC



Figure 4. Road leveling



Figure 5. Public Toilet in ward no 1, Bishnu Maya Pustakalaya



Figure 6. Glimpses of Social Audit in Chauthi Tole, wadr no 20





Figure 7. Celebration of success



Figure 8. Eager for better road



Figure 9. Improved lane

Annex-3:

List of TLOs covered

SURVEYED POVERTY TLOs : (As of APRIL 2015)

SN	Name of TLO	Ward no	Remarks
1.	Srinagar "Ka" Tole	1	
2.	Srinagar "Kha" Tole	1	
3.	Sunami Tole	1	
4.	Belgachhi "Kha" Tole	1	
5.	Bijayapur "Ka" Tole	1	
6.	Bijayapur "Ga" Tole	1	
7.	Bijayapur "Gha" Tole	1	
8.	Sansari mai Tole	2	
9.	Bजारंगबाली Tole	2	
10.	Bidhyamarga Tole	2	
11.	Jamuneswar Pulchok Tole	5	
12.	Banarlori Tole	5	
13.	Sakhuware Tole	5	
14.	Ekrahi "Kha" Tole	5	
15.	Kharji Kohbara (Uttar Mushahari) Tole	5	
16.	Kharji Kohbara (Paschim Mushahari) Tole	5	
17.	Dakshin Ekrahi (Yadav) Tole	5	
18.	Mushahari Gopi Sopi Tole	5	
19.	Amahi Ekrahi Tole	5	
20.	Gokul Tole	5	
21.	Basta Tole	5	
22.	Jamungachhi Tole	5	

23.	Kolharuwa Tole	6	
24.	Shankarbari Tole	6	
25.	Karkhana Tole	6	
26.	Surya Marga Tole	6	
27.	Dababandi Pipal chowk	6	
28.	Dababandi Ram chowk	6	
29.	Krishi Marga Bal Tole	6	
30.	Bishnu Tole	6	
31.	Kochakhal Tole	6	
32.	Omnagar Tole	6	
33.	Bजारंगबाली Tole	6	
34.	Batika Basti Tole	6	
35.	Ramjanaki Tole	6	
36.	Shruti Tole	6	
37.	Hariyali Tole	10	
38.	Swagatam Tole	11	
39.	Ashok Chowk "Ka" Tole	11	
40.	Ashok Chowk "Kha" Tole	11	
41.	Biswakarma "Ka" Tole	11	
42.	Biswakarma "Kha" Tole	11	
43.	Sri Krishna Tole	11	
44.	Baluwahi Rajbansi Tole	11	
45.	Mukhiya Tole	11	
46.	Adarsha Tole	11	
47.	Bal Gopal Tole	11	
48.	Sobare Hat Tole	13	
49.	Bagaicha Tole	13	

50.	Jatuwa Marga	13	
51.	Alka Buddha Bihar Tole	15	
52.	Alka "Gha" Tole	15	
53.	Shiva baba Tole	15	
54.	Bakhari "Ka" Tole	16	
55.	Bakhari "Kha" Tole	16	
56.	Bakhari "Ga" Tole	16	
57.	Bakhari "Gha" Tole	16	
58.	Simrahi Tole	16	
59.	Malhanuwa Mushahari Tole	16	
60.	Malhanuwa Rajbansi Tole	16	
61.	Malhanuwa Kamat Tole	16	
62.	Daraiya "Kha" Tole	16	
63.	Daraiya Rajbansi Tole	16	
64.	Mahato Tole	17	
65.	Sainik Tole	17	
66.	Shivamarga Tole	17	
67.	Ghoghah Hansamukhi Tole	18	
68.	Shiva Tole	18	
69.	Bayerbana Tole	18	
70.	Bishnu Tole	18	
71.	Katkuppa Tole	18	
72.	Saraswati "Ka" Tole	18	
73.	Saraswati "Kha" Tole	18	
74.	Mahato Tole	18	
75.	Naya Tole	18	
76.	Bhagawati Tole	18	

77.	Ram Janaki Tole	18	
78.	Vidhyut Tole	18	
79.	Hartali hat Tole	19	
80.	Harinagar Bhatta "Ka" Tole	19	
81.	Harinagar Bhatta "Kha" Tole	19	
82.	T ribhuwan Tole	19	
83.	Chaudhari Tole	19	
84.	Dipjyoti Tole	19	
85.	Pashupati Tole	19	
86.	Parash Nath Tole	19	
87.	Panchamukhi Tole	19	
88.	Sudi Tole	19	
89.	Parijat Tole	19	
90.	Siddhartha Tole	19	
91.	Bank Road Tole	19	
92.	Sungava Tole	19	
93.	Tribeni Tole	19	
94.	Barma Tole "Ka"	20	
95.	Barma Tole "Kha"	20	
96.	Barma Tole "Ga"	20	
97.	Barma Tole "Gha"	20	
98.	Barma Tole "Gna"	20	
99.	Dakshin Daraiya Gate	20	
100.	Dakshin Daraiya	20	
101.	Daraiya Arya Tole	20	
102.	Prem Nagar Tole	20	
103.	Milan Tole	20	

104.	Chauthi Tole	20	
105.	Kolhar Tole	20	
106.	Daraiya No 1 Tole	20	
107.	Thakur Tole	21	
108.	Ram Janaki Tole	21	
109.	Khatwe Tole	21	
110.	Taxi Stand Tole	21	
111.	Masjid Tole	21	
112.	Teli Tole	21	
113.	Bangali Tole	21	
114.	Sudi Tole	21	
115.	Bazar Tole	21	
116.	Hulas Tole	21	
117.	Badri Malaha Tole	22	
118.	Quarter Line "Ka"	22	
119.	Quarter Line "Kha"	22	
120.	Quarter Line "Ga"	22	
121.	Jahiri Tole	22	
122.	Islampur Tole	22	
123.	Gudri Tole	22	
124.	Kashim Tole	22	
125.	Madarsha Tole	22	
126.	Raghupati Uttar Tole	22	
127.	Dhunja "Ka" Tole	22	
128.	Dhuniya "Kha" Tole	22	
129.	Mantha Pokhari Tole	22	
130.	Matharuwa Tole	22	

Summary :

SN	Ward No	No of TLOs	SN	Ward No	No of TLOs
1	1	7	9	16	10
2	2	3	10	17	3
3	5	12	11	18	12
4	6	14	12	19	15
5	10	1	13	20	13
6	11	10	14	21	10
7	13	3	15	22	14
8	15	3		TOTAL	130

Annex-4:**Biratnagar sub Metropolitan City**

Secondary Towns Integrated Urban Environmental Improvement Project (STIUEIP)✓

NGO Services for Community Development Program (Fri PAD)

Status of Lane Improvement Projects

			Status of the project								
SN	Name of the Project	Ward No	Proposal	Submitted	Approved	Agreement	Ongoing	Final stage	Completed	Settled	Remarks
1.	Kolhar Tole	20							✓		BC
2.	Balgopal Tole	11							✓		BC
3.	Biswakarma "Kha" Rajbansi tole	11						✓			SR
4.	Chauthi Tole	20							✓		BC
5.	Hansamukhi tole	18					✓				BC
6.	Biswakarma "Kha", Mahesh Yadav North	11					✓				SR

SN	Name of the Project	Ward No	Status of the project								Remarks
			Proposal	Submitted	Approved	Agreement	Ongoing	Final stage	Completed	Settled	
	tole										
7.	Biswakarma "Kha", Maoj Thakur Tole	11					√				SR
8.	Prati Tole	11					√				SR
9.	Swagatam Tole	11					√				SR
10.	Shiva Baba Tole	18					√				BC
11.	Shivamarga Tole	17					√				BC
12.	Shiva Saraswati Marga Tole	17					√				BC
13.	Ayurvedic Marga Tole	5		√							SR
14.	Bank Road Tole	19				√					BC
15.	Bijayapur North	1					√				SR

			Status of the project								
SN	Name of the Project	Ward No	Proposal	Submitted	Approved	Agreement	Ongoing	Final stage	Completed	Settled	Remarks
	Tole										
16.	Bijayapur South tole	1					√				SR
17.	Chaudhari Tole	20			√						BC
18.	Daraiya Marga Tole	16					√				BC
19.	Indranagar Tole	20			√						BC
20.	Kirateswar Marga Tole			√							SR
21.	Kunti Marga	5					√				SR
22.	Malhanuwa Rajbansi Tole	16					√				BC
23.	Milan Tole	20					√				BC
24.	Shivalaya Marga Tole	5					√				SR

SN	Name of the Project	Ward No	Status of the project								Remarks
			Proposal	Submitted	Approved	Agreement	Ongoing	Final stage	Completed	Settled	
25.	Shruti Marga	6		√							SR
26.	Suryamarga Tole	6					√				SR
27.	Kolharuwa Tole	6			√						BC
28.	Adarsha Tole	11			√						SR
29.	Saraswati Tole "Ka"	18					√				BC
30.	Saraswati Tole "Kha"	18					√				BC
31.	Saraswati Tole "Ga"	18					√				BC
32.	Dharma Bandh Tole	18					√				BC
33.	Gudri Tole	22				√					BC
34.	Gaffur Tole	22				√					BC

			Status of the project								
SN	Name of the Project	Ward No	Proposal	Submitted	Approved	Agreement	Ongoing	Final stage	Completed	Settled	Remarks
35.	Raja Birat Road Tole	22				√					BC
36.	Baluwai Rajbansi tole	11	√								SR
37.	Biswakarma Ka Tole	11			√						SR
38.	TOTAL	37	1	3	5	4	20	1	3		

Annex 5

Program Output Details:

SN	Name of TLO/UC	Location	Family Toilet	Hand pumps	Platforms	Public Toilets	Road Length M	Drain Length M
1.	1 No Daraiya Tole TLO	1 No Daraiya Tole, Ward no 20	20	0	0	0	0	0
2.	Adarsha Tole TLO	Adarsha Tole, Ward no 11	31	0	0	0	0	0
3.	Bakhari Tole Gha, Ward no 16	Bakhari Tole Gha, Ward no 16	0	2	17	0	0	0
4.	Bakhari Kha Tole TLO	Bakhari Tole Kha, Ward no 16	0	0	11	0	0	0
5.	Balgopal Tole User Committee	Balgopal Marga , Biratnagar- 11	0	0	0	0	215.85	431.70
6.	Balgopal Tole TLO	Balgopal Tole, ward no 11	12	0	0	0	0	0
7.	Baluwahi Rajbansi Tole TLO	Baluwahi Rajbansi Tole, ward no 11	40	0	32	0	0	0

8.	Bank Road Tole User Committee	Bank Road , Biratnagar- 19	0	0	0	0	353.66	707.32
9.	Bijaypur North Tole User Committee	Bijaypur North, Biratnagar -1	0	0	0	0	321.04	642.08
10.	Bijaypur South Tole User Committee	Bijaypur South, Biratnagar -1	0	0	0	0	271.04	542.08
11.	Biswakarma(Kha) Tole User Committee	Biswakarma (Kha) North of Mahesh Yadev , Birat- 11	0	0	0	0	60.96	121.95
12.	Biswakarma (Kha) Parti Tole User Committee	Biswakarma (Kha) Parti , Biratnagar- 11	0	0	0	0	137.19	274.39
13.	Biswakarma(Kha) Rajbansi Tole User Committee	Biswakarma (Kha) Rajbansi , Biratnagar- 11	0	0	0	0	239.33	478.66

14.	Biswakarma (Kha) Tole User Committee	Biswakarma (Kha) South of Manoj Thakur , Birat- 11	0	0	0	0	166.46	332.92
15.	Biswakarma Ka Tole TLO	Biswakarma Ka Tole, Ward no 11	18	0	0	0	0	0
16.	Biswakarma Kha Tole TLO	Biswakarma Tole Kha, Ward no 11	76	0	0	0	0	0
17.	Chaudhari Tole User Committee	Chaudhari Tole , Biratnagar- 20	0	0	0	0	71.65	0.00
18.	Chauthi Tole User Committee	Chauthi Tole , Biratnagar- 20	0	0	0	0	129.57	259.15
19.	Chauthi Tole TLO	Chauthi Tole, Ward no 20``	27	0	0	0	0	0
20.	Dakshin Daraiya Tole TLO	Dakshin Daraiya Tole, ward no 20	35	0	0	0	0	0
21.	Daraiya Arya Tole TLO	Daraiya Arya Tole, Ward no 20	14	0	0	0	0	0

22.	Bhakhari (Gha) Tole User Committee	Daraiya Marga , Biratnagar- 16	0	0	0	0	259.15	518.29
23.	Dharmband Tole User Committee	Dharmaband Marga , Biratnagar- 18	0	0	0	0	312.50	625.00
24.	Gafur Tole User Committee	Gafur Tole , Biratnagar- 22	0	0	0	0	128.05	455.79
25.	C Block User's Committee	Gudri C Block, Ward no 12	0	0	0	1	0	0
26.	Gudri Tole User Committee	Gudri Tole , Biratnagar- 22	0	0	0	0	318.29	636.58
27.	Hansamukhi Tole User Committee	Hansamukhi Marga , Biratnagar- 18	0	0	0	0	454.88	454.88
28.	Buddha Milan Bachanalaya	Hatkhola, ward no 11	0	0	0	1	0	0
29.	Indranagar Tole User	Indranagar Tole ,	0	0	0	0	131.71	0.00

	Committee	Biratnagar- 20						
30.	Karkhana Tole TLO	Karkhana Tole, ward no 6	72	0	0	0	0	0
31.	Kholar Tole User Committee	Kholar Road , Biratnagar- 20	0	0	0	0	317.07	634.15
32.	Mahato Tole TLO	Mahato Tole, Ward no 17	40	5	17	0	0	0
33.	Malhanuwa Rajbansi Tole User Committee	Malhanuwa Rajbansi , Biratnagar- 16	0	0	0	0	243.90	487.80
34.	Milan Tole User Committee	Milan Tole , Biratnagar- 20	0	0	0	0	276.22	552.44
35.	Milan Tole TLO	Milan Tole, Ward no 20	13	3	0	0	0	0
36.	Bishnu Maya Pustakalaya	Neta Chowk, Ward no 1	0	0	0	1	0	0
37.	Premnagar Tole TLO	Prem Nagar Tole, Ward no 20	34	0	0	0	0	0

38.	Puspamal Smriti Pratisthan	Puspamal Chowk, Ward no 4	0	0	0	1	0	0
39.	Raja Birat Tole User Committee	Raja Birat Marga , Biratnagar- 22	0	0	0	0	304.88	609.76
40.	District Sports Committee, Morang	Sahid Maidan, Ward no 10	0	0	0	1	0	0
41.	Sarsawati (Ga) Tole User Committee	Sarsawati (Ga) Marga , Biratnagar- 18	0	0	0	0	492.38	984.76
42.	Sarsawati (Gha) Tole User Committee	Sarsawati (Gha) Marga , Biratnagar- 18	0	0	0	0	503.05	1006.09
43.	Sarsawati (Kha) Tole User Committee	Sarsawati (Kha) Marga , Biratnagar- 18	0	0	0	0	213.41	426.83
44.	Shiva (Laxmi) Tole User	Shiva (Laxmi) Marga ,	0	0	0	0	256.71	513.41

	Committee	Biratnagar- 17						
45.	Shiva (Sarsawati) Tole User Committee	Shiva (Sarsawati) Marga , Biratnagar- 17	0	0	0	0	114.02	228.04
46.	Shiva Baba Tole User Committee	Shiva Baba , Biratnagar- 18	0	0	0	0	327.74	0.00
47.	Shiwalaya Tole User Committee	Shiwalaya Marga, Biratnagar -5	0	0	0	0	303.35	606.70
48.	Surya Tole User Committee	Surya Marga , Biratnagar -6	0	0	0	0	271.04	271.04
49.	Swagatam Tole User Committee	Swagatam Tole , Biratnagar- 11	0	0	0	0	222.26	444.51
50.	Swagatam Tole TLO	Swagatam Tole, Ward no 11	53	0	0	0	0	0
		TOTAL	485	10	77	5	7417.36	13246.32